5



artant

n filling out .

uter, use

the tab key ove your

he return

## Commonwealth of Massachusetts City/Town of

## Certificate of Compliance

Form 3

ignature

DEP has provided this form for use by local Boards of Health. Other forms may be used, but the information must be substantially the same as that provided here. Before using this form, check with the local Board of Health to determine the form they use. This is to Certify that the following work on an On-Site Sewage Disposal System Construction of a new system Repair or replacement of an existing system 🗶 Repair or replacement of an existing system component Has been done in accordance with Title 5 and the Disposal System Construction Permit (DSCP): DSCP Number MR Ken OBERT + DOROT Facility Owner Street Address or Lot # MA City/Town State Designer Information: Alan WeissaRS, #933 Cold Spring Environmental, Inc. Name of Company Signature Date Installer Information: Signature Date Use of this system is conditioned on compliance with the provisions set forth below. The Issuance of this certificate shall not be construed as a guarantee that the system will function as designed. oproving Authority .27.2073

1)

Date/Time: Aug. 20. 2013 10:25AM

File No. Mode	Destination	Pg(s)	Result	Page Not Sent
6052 Memory TX	914132531519	P. 1	OK	V

Reason for error
E. 1) Hang up or line fail
E. 3) No answer
E. 5) Exceeded max. E-mail size

E. 2) Busy E. 4) No facsimile connection



#### Commonwealth of Massachusetts City/Town of Certificate of Compliance

Construction of a new system
 Repair or replacement of an existing system 
 Repair or replacement of an existing system componing to the componing system componing system componing system componing system comp

DEP has provided this form for use by local Boards of Health. Other forms may be used, but the information must be substantially the same as that provided here, Before using this form, check with the local Board of Health to determine the form they use.

This is to Certify that the following work on an On-Site Sewage Disposal System

Important:
When filling out
forms on the
computer, use
cally the tab key
to move your
cursor - do not
use the setum
key.



Has been done in accordance with Ti	tle 5 and the Disposal System C 5/29/20	
MA Kent ( ROBERT )	DECP'DAG	
Facility Owner 1290 BAy RD Street Address or Lat 8		
Street Address or Lat & See here	MA	P01002
City/Town	State	Zip Code

eeigner Information:
lan Welss<sub>a</sub>RS, # 933

Cold Spring Environmental, In
Name of Company

Bank

Date

Installer Information:

Adar Coust

Name of Consumy

Use of this system is conditioned on compliance with the provisions set forth below:

The issuance of this certificate shall not be construed as a guarantee that the system will function as designed.

\*\*PURCLEST\*\* HERETAL DEST\*\*
\*\*Repressing submits\*\*

nalute

Certificate of Compliance - Page 1 o

t5form3.doc-96/03

\* \* \* Communication Result Report ( Aug. 27. 2013 11:54AM ) \* \* \*

1)

Date/Time: Aug. 27. 2013 11:53AM

File No. Mode	Destination	Pg(s)	Result	Page Not Sent
6056 Memory TX	914132531519	P. 2	OK	

Reason for error
E. 1) Hang up or line fail
E. 3) No answer
F. 5) Exceeded max. E-mail size

E. 2) Busy E. 4) No facsimile connection

FAX	. 12				
72 4-	FR	OM	Edmund Smi	th	
TO RUB ADMIR	10		Amherst Hea	dth Departs	nent
	- 1		Bangs Comn	unity Cente	r
20			70 Boltwood	Walk	
Phone	1		Amherst, MA	01002	
Fax Phone 953 - 1519	Pho	ne	(413) 259-3	153	
*	Fax	Phone	(413) 259-2	404	
	E-A	Tail	smithe@an	herstma.g	vov
Date 8.27-2013				58	
REMARKS: Urgent 🛮 I	For your review <	Reply /	ASAP , LI	Please Co	
Please sign under Installer Informatio			a 1.		
			a 1.		
Please sign under Installer Informatio Thanksl			a 1.		
Picase sign under Installer Informatio Thanksi Edmund Smith			a 1.		
Please sign under Installer Informatio Thanks! Edmund Smith Health Inspector			a 1.		
Picase sign under Installer Informatio Thanksi Edmund Smith			a 1.		
Please sign under Installer Informatio Thanks! Edmund Smith Health Inspector			a 1.		
Please sign under Installer Informatio Thanks! Edmund Smith Health Inspector			a 1.		
Please sign under Installer Informatio Thanks! Edmund Smith Health Inspector			a 1.		
Please sign under Installer Informatio Thanks! Edmund Smith Health Inspector			a 1.		
Please sign under Installer Informatio Thanks! Edmund Smith Health Inspector			a 1.		

## **July 2013** INVOICE

#### AMHERST PUBLIC HEALTH DEPARTMENT

Bangs Community Center 70 Boltwood Walk Amherst, MA 01002

DATE: July 9, 2013

TO

Dorothy & Robert Kent

1290 Bay Road

Amherst, MA, 01002

RE: Invoice for

Soil Evaluation & Plan Review

1290 Bay Road

Services provided by

**Edmund Smith** 

PAYMENT TERMS: I PAID

QUANTITY	DESCRIPTION	UNIT PRICE	LI	NE TOTAL
1.00	Soil Evaluation Board of Health Witness	\$ 300.0	0 \$	300.00
1.00	Plan Review	\$ 150.0	0 \$	150.00
	Paid - thank you, Ed Smith			
		SUBTOTA	L \$	450.00
		SALES TA		

TOTAL \$ 450.00



# Commonwealth of Massachusetts City/Town of Amherst Application for Disposal System Construction Permit Form 1A

12	-14	
mber	-//	
IIIDEI		

\$- 150

### **B.** Agreement

The undersigned agrees to ensure the construction and maintenance of the aforedescribed on-site sewage disposal system in accordance with the provisions of Title 5 of the Environmental Code and not to place the system in operation until a Certificate of Compliance has been issued by this Board of Health.

Signature	Date	
Application Approved By:		
EDROND SMITH ABOH	7/11/2013	
EDMOND SMITH ABOH Name Canok Smith	Date /	
Application <b>Disapproved</b> for the following reason	ns:	

*		



Important: When filling out forms on the computer, use only the tab key to move your cursor - do not use the return

### Commonwealth of Massachusetts City/Town of Amherst **Application for Disposal System Construction Permit** Form 1A

•	13-14	
Num	ber	
\$	150	

Fee

	DEP has provided this form for use by local Board the form, check with your local Board of Health to	s of Health if they choose t	to do so. Before using cept it.
A.	Facility Information	make care that alog him as	30pt 1
	•		
App		a new on-site sewage disposa eplace an existing on-site sew eplace an existing system con	age disposal system
1.	Location of Facility:		
	1290 Bay Road		
	Address or Lot #		
	AMherst	MA	01002
	City/Town	State	Zip Code
2.	Owner Information		
	Robert and Dorthy Ann Kent		
	Name		
	Address (if different from above)		
	Amherst	MA	01002
	City/Town	State	Zip Code
		413-253-3070	
		Telephone Number	
3.	Installer Information		
	Rob Adair	Adair Const	
	Name	Name of Company	
	Address		
	Amherest	MA	01002
	City/Town	State	Zip Code
		531-7921	
		Telephone Number	
1	Decigner Information		

Alan Weiss, RS	Weiss, RS Cold Spring E	
Name	Name of Company	
350 Old Enfield Road	*	
Address		
Belchertown	MA	01007
City/Town	State	Zip Code
	413-531-4015	
	Telephone Number	

\* \* \*



Form 1A

# Commonwealth of Massachusetts City/Town of Amherst Application for Disposal System Construction Permit


13	-14	
mber	- '	

\$- 150

Α.	Facility Information (continued)		
5.	Type of Building:		
	□ Dwelling	☐ Garbage Grinder (	check if present)
	Other: Type of Building		- Number of Persons Served
	Showers Number of showers	☐ Cafeteria	Other fixtures
	Specify other fixtures:		
6.	Design Flow: Calculated Daily Flow:	4 Bedroom= 440 GPD Gallons per Day 466 Gallons	
7.	Plan:	07.03.2013 Date of Original	
	Number of Sheets Septic System Plan Title of Plan	Revision Date	
8.	Description of Soil: FS/LS		
	. 0.20		
9.	Nature of Repairs or Alterations (if applicable):		
	New Leach area and septic tank due to failure con-	dition.	
	,		

10. Date last inspected:

	F 20 F				
				¥	



SUBJECT LOCATION



### DESIGN NOTES AND CALCULATIONS:

1.) 4 (BEDROOM HOME) = 440 GPD MIN.REQUIRED,

-Use LEACHING FIELD 14' WIDE X 45' LONG WITH 6" OF 1 TO 12" DBL WASHED STONE BELOW INVERT :

- BOTTOM | AREA: L. FIELD(14' W X 45' L) =630 SF.

TOTAL AIREA: 630SF X .74 GAL/SF =466 GPD PROVIDED.


- GARBAGE DISPOSAL NOT PERMITTED.( A/C AND FURNACE CONDENSATE TUBES NOT ALLOWED)
- 4. NO OTHER PRIIVATE WELLS WITHIN 150 FEET OF SAS.
- 5. NO OTHER WETLANDS WITHIN 100 FEET OF SAS,
- 6. USE NEW S. TANK AS NOTED & MAINTAIN 0.02 PITCH FROM SILL TO S. TANK - INSTALL & INSPECT SCH. 40 TEES / BAFFLES (10" INLET, 14" OUTLET),
- ALL COMPONIENTS OF NEW SYSTEM MUST BE MARKED WITH MAGNETIC TAPE. BE
- SURE TO MAIINTAIN 3" CLEARANCE FROM TOP OF TEES TO BOTTOM OF TANK COVERS & BOXES.
- USE LARGE STIYLE (6 OUTLET) D.BOX ONLY. 'A ALL D. BOX O)UTLET PIPES LEVEL FOR FIRST 2'. BOXES MUST HAVE 2"+ CONC. WALLS
- D. BOXES WITH MORE THAN 9" OF COVER SOIL MUST HAVE RISERS TO 6" OF SURFACE.
- 7B ANY /ALL PLAISTIC RISERS MUST BE SECURED WITH STAINLESS STEEL SCREWS.
- JUSE (.75"-1 11/2") STONE UNDER TANK & D. BOX FOR 6" FOR STABLE BASE.
- -USE ONLY DEBL. WASHED APPROVED(.75"-1.5") FOR PLACEMENT IN LEACH AREA.
- . USE PROPER SSCH. 40 PVC TEES AS SHOWN.
- PRE & POST CONTOURS NOTED AS NECESSARY, RESERVE AS NOTED (not required for repairs).
- SLOPE CALCSS (SEE CONTOURS). SUBGRADE INSP. REQ'D.
- 13. USE FIELD DUJE TO TOPOGRAPHY AND SPACE OF LOT WITH RESPECT TO LOCATION AND ELEVATION OF RESIDENCE & ESHGW (310 CMR 15.240)
- 14. USE 2% MIN. SSLOPE OVER SAS
- CLEAR TOP /AND SUB TO BASE OF RESTRICTIVE LAYER 28" MIN. AS NEEDED (INSPECTION REQUIRED).
- UNDER BED & 5 FT OUT, PRIOR TO TITLE V SAND/STONE PLACEMENT.
- EXCAVATE EXISTING LOAM, SUB AND ANY EXISTING DEBRIS, DIRTY FILL OR PRIOR SYSTEM IF PRESENT. SOIL EVALUATION BY A. WEISS, RS. (E.SMITH, BOH AGENT).
- DEPTH OF PIERC. 41"
- PERC RATE := 3 MIN/IN,
- CLASS 1, F. (SAND SOIL RATING
- 6. NO TREES WITHIN 10 FT. OF NEW LEACH AREA.
- 7. ENGINEER TO) INSPECT SUBGRADE, TOWN AND ENGINEER INSPECT AT FINAL.
- 18. BM=100.00 @ (FOOTING.., as noted), CONFIRM PROPER PIPE SLOPES - USE/INSPEC;T SCH. 40 PIPE FOR PIPE FROM HOUSE TO NEW OR EXISTING TANK
- 19. GRADE MULCIH AND SEED OVER SAS AS NOTED.
- 20. INSTALLATION IN LOW GROUNDWATER SEASON RECOMMENDED.
- 21. USE OBSERVATION PORT NEAR CENTER OF STONE BED HAVE 4" PERFORATED, PVC INSPECTION PORTALS TO BOTTOM OF STONE BED, WITH RISER TO 3" OF SURFACE & THREADED CAP & MARK WITH RE-BAR...

TES	ST	PIT	LOG	•	SOIL EV	ALUAT ÆISS, I			DATE OF EVALUATION: 05.29.2013
TP 1: 91				engenisti et i en	TP 2: 91	.0'. ELE		20,000	
DEPTH:	HORIZ:	TEXTURE::	COLOR (MUNSELL):	MATERIAL:	DEPTH:	HORIZ:	TEXTURE	COLOR (MUNSELL	L): MATERIAL:
0-10"	Ap	FSL	10 YR 3.3	FRIABLE	0-12"	A	FSL	10 YR 3	3.3 FRIABLE
10-26"	Bw	LS	10 YR 5.8	VF SANDY	12-26"	Bw	LS	10 YR 5	5.8 FRIABLE
26-110°	C1	LS	2.5 Y 5.3	F SANDY, PLATEY.	26-110"	C1	LS	2.5 Y 5.3	3 F. SANDY PLATEY
				10% BOULDERS AND COBBLES					10% BOULDERS AND COBBLES
OXIDES:	<b>_</b>	L	48-50"	2.5 Y 4.2	OXIDES:	L	<u> </u>	48-50	0" 2.5 Y 4.2
HWT:			48"	AND PROCESS OF THE PR	EHWT:			48"	
TANDIN	NG H2C	):	NOT	A Service	STANDIN	NG H20	D:	NOT	
VEEPIN	G:		96"		WEEPIN			NOT	72 00 00 00 00 00 00 00 00 00 00 00 00 00
REDBOO	·K·		110"+		BEDDO	`K.		110"+	

SEPTIC DESIGN PLAN FOR ROBERT AND DOROTHY ANN KENT 1290 BAY ROAD AMHERST, MA

Cold Spring Environmental Consultants Inc. 350 Old Enfield Road Belchertown, W.A. 01007

PHONE: (413) 323-5957 FAX: (413) 323-4916 c-Mail: AEWETSS@charter.net DRAWN BY: REVISED: **ALAN WEISS** 07.03.2013 DRAWING NUMBER: 113-4122-0529 1"=30"



- 1.) HAVE TANK PUMPED EVERY 2 YEARS. 2.) MAINTAIN AREA OVER SEPTIC SYSTEM AS GRASSY OR SIMILAR GROUND COVER. 3.) DO NOT PLANT ANY TREES OR DEEP ROOTING \$HRUBS WITHIN 10 FEET OF SYSTEM. 4.) USE ONLY LIQUID DETERGENTS &
- LOW FLOW WASHERS.

BEFORE START OF SYSTEM INSTALL

**ATTENTION INSTALLER!!** 

CALL DIG SAFE BEFORE YOU DIG!! MASSACHUSETTS STATE LAW CHAPTER 82 SECTIONS 40 - 40E SUBGRADE INSPECTION. INSTALLER MUST HAVE ALL BREAK OUT FILL ON SITE AND REQUIRE THAT PREMARKING OF GAS, ELECTRIC, WATER, TELEPHONE AND CABLE T.V. UTILITY IN PLACE PRIOR TO SIGN OFF BY ENGINEER AT TIME OF FINAL INSPECTION OR LINES BE MADE A MINIMUM OF 72 HOURS PRIOR TO GROUND BREAK FOR ANY EXCAVATION.

NOTE: INSTALLER MUST CONTACT ENGINEER/BD OF HEALTH 48 HOURS PRIOR TO APPROVAL WILL NOT BE GIVEN TO BACKFILL.

- FINAL GRADING TO SHED SURFACE WATER AWAY FROM

SYSTEM COMPONENTS. -MIN 10" / MAX 18" COVER OVER PIPE

NOTE TO HOMEOWNER AND CONTRACTOR:

CONNECTIONS FROM HEATING SYSTEM, AIRCONDITIONERS,

SUMP PUMPS, WATER WELL FILTRATION UNITS AND HEAT PUMPS

ARE NOT ALLOWED, SANITARY WATER CONNECTIONS ONLY PERMITTED.

PROJECT NO.: 13-14	SYS	TEM	TEN	AIR F
CITY/TOWN: AWHER'S	. #	TIKO		_///
APPLICANT: Robt. + Dorothy Kent		Gon	01	xuite
ADDRESS: 1290 BAY ROAD		Ca		7
DESIGN FLOW: 440 gpd				
REVIEWED BY: E.> Switch	DATE:			
	N/A	OK	NO	
GENERAL	IVA	OK		
Legal boundaries denoted [310 CMR 15.220(4)(a)]		/		AV 4. N - 200001 100 A
Street, Lot, tax parcel number and lot number noted on plan [310 CMR 15.220(4)(u)]		<b>Y</b>		
Locus Provided [310 CMR 15.2204(t)]				
Plan proper scale? (1"=40' for plot plans, 1"= 20' or fewer for components) [310 CMR 15.220(4)]		/	/	
Easements shown [310 CMR 15.220(4)(b)]				Save
System located totally on lot served [310 CMR 15.405(1)(a) for upgrades]- if not, a variance is required [310 CMR 15.412 (4)]		<b>/</b>		
Location of impervious surfaces (driveways, parking areas etc.) [310 CMR 15.220(4)(d)]		/		
Location all buildings existing and proposed 310 CMR 15.220 (4)(c)]		<b>✓</b>		
Location and dimensions of system components and reserve areas. [310 CMR 15.220(4)(e)]		~	/	REPAI
System Calculations [310 CMR 15.220(4)(f)]			/	
daily flow		/		
septic tank capacity (required and provided)		V		-
soil absorption system (required and provided) whether system designed for garbage grinder	-	~		NO 60
North arrow [310 CMR 15.220(4)(g)]		1		100 600
Existing and proposed contours [310 CMR 15.220(4)(g)]				
Location and log of deep observation holes (existing grade el. on each test) [310 CMR 15.220(4)(h)]		~		
Names of soil evaluator and BOH representative [310 CMR 15.220(4)(h) and (i)]		~	,	
Location and date of percolation tests (performed at proper elevation?) [310 CMR 15.220(4)(i)]		.~	/	
Percolation test results match loading rate? [310 CMR 15.242]		1		
Certification statement by Soil Evaluator [310 CMR 15.220(4) (j)]		1		
Observed and Adjusted groundwater (method for adjustment given or indicated) [310 CMR 15.103(3) and 310 CMR 15.220(4)(n)]				

GENERAL cont.	N/A	OK	NO	
Location of every water supply, public and private, [310 CMR 15.220(4)(k)]		/		
within 400 feet of the proposed system location in the case of surface water supplies and gravel packed public water supply wells		1		
within 250 feet of the proposed system location in the case of tubular public water supply wells	4	<b>√</b>		
within 150 feet of the proposed system location in the case of private water supply wells		<b>√</b>		
Location of all surface waters and wetlands located up to 100 ft. beyond setbacks listed in 310 CMR 15.211 and any catch basins located within 50 ft. [310 CMR 15.220(4)(I)]		/		
Water lines and other subsurface utilities located [310 CMR 15.220(4)(m)] (if water line cross see 310 CMR 15.211(1)[1])		<i>y y</i>		-
Profile of system showing invert elevations of all system components and the bottom of the SAS [310 CMR15.220(4) (o)]	у.	$\checkmark$		
Stamp of designer [310 CMR 15.220(1) and 310 CMR 15.220 (2)]		1		
Stamp of Registered Land Surveyor (required if construction activities within 5 ft. of lot line) [310 CMR 15.220(3)]	<b>✓</b>			
Test Holes adequate (two in each of the primary and reserve unless trenches as permitted in 310 CMR 15.102(2) or as approved for an upgrade under LUA at 310 CMR 15.405(1) (k)]		1		REPAIR
Test hole adequate to demonstrate four feet of suitable material? [310 CMR 15.103(4)]				
Test Holes adequate to confirm adequate groundwater separation? [310 CMR 15.103(3)]				
Benchmark within 50-75' of system [310 CMR 15.220(4)(q)]		~	,	
Materials specifications noted? [various sections of 310 CMR 15.000]				
System components not > 36" deep (unless Local Upgrade Approval or LUA requested) [310 CMR 15.405(1(b)]		<b>✓</b>		
All system components marked with magnetic tape 15.221 (12)				
SEPTIC TANK	N/A	OK/	No	
Size OK? [310 CMR 15.223(1)]				
Inlet tee located ten inches below flow line [310 CMR 15.227 (6)]				
Outlet tee 14" or 14" + 5" per foot for increase ft depth [310 CMR 15.227(6)]				
Outlet tee with gas baffle or approved filter [310 CMR 15.227 (4)]				
Note regarding installation on stable compacted base [310 CMR 15.228(1)]	-	~		

Separation between inlet and outlet tees (no less than liquid depth) [310 CMR 15.227(2)]		<b>√</b>	
Inlet/Outlet elevations at least 12" above high groundwater (except as described 310 CMR 15.227(5)) or permitted for upgrades under LUA [310 CMR 15.405(1)(k)]			/
Minimum cover 9" (Tanks buried more than 9" must have risers on all openings and on the d-box) [310 CMR 15.2228(1) and 310 CMR 15.232(3)(f)]			
Three access covers (inlet and outlet must be 20" or greater) - middle access at least 8" (by 7/07) [310 CMR 15.228(2)]	-		
Access to within 6 " of grade - one port for systems<1000gpd, two for systems >1000 gpd [310 CMR 15.228(2)]			
All at-grade covers secured to unauthorized access? [310 CMR 15.228(2)]			
> 10 ft from building foundation [310 CMR 15.211(1)]	/	~	
Buoyancy calculation Required/Done [310 CMR 15.221(8)]			
H-20 Where appropriate? [310 CMR 15.226(3)]			
Setbacks from resources [310 CMR 15.211]			
Multi-Compartment Tanks			E VENT
Required when other than single-family dwelling or flow>1000 gpd [310 CMR 15.223(1)(b)]	. <		
First compartment 200% daily flow; Second compartment 100% daily flow [310 CMR 15.224(2) and (3)]	$\checkmark$		
"U" pipe through or over baffle, outlet of each compartment with gas baffle or approved filter [310 CMR 15.224(4)]	/		
BUILDING SEWER AND OTHER PIPING	N/A	OK	No
Located at least ten feet from any water line? [310 CMR 15.222(2)]		_	
	1 1		
Disposal piping at least 18" below water line (when water and sewer cross, see 310 CMR 15.211(1)[1])	<b>✓</b>	/	
sewer cross, see 310 CMR 15.211(1)[1]) Cleanouts required/provided ? [310 CMR 15.222(8)] Thrust blocks specified in force mains? 310 CMR 15.221(6)	\ \ \	/	
sewer cross, see 310 CMR 15.211(1)[1]) Cleanouts required/provided? [310 CMR 15.222(8)] Thrust blocks specified in force mains? 310 CMR 15.221(6) (c)] Slope of sewer line not less than 0.01 (1/8"/ft) 0.02 preferable	\ \ \	-	4
sewer cross, see 310 CMR 15.211(1)[1]) Cleanouts required/provided? [310 CMR 15.222(8)] Thrust blocks specified in force mains? 310 CMR 15.221(6) (c)]	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		
sewer cross, see 310 CMR 15.211(1)[1]) Cleanouts required/provided ? [310 CMR 15.222(8)] Thrust blocks specified in force mains? 310 CMR 15.221(6) (c)] Slope of sewer line not less than 0.01 (1/8"/ft) 0.02 preferable [310 CMR 15.222(6)] Proper pitch on all runs? (.005 within gravity-distributed trenches and beds) [310 CMR 15.251(9) and 310 CMR 15.252 (2)(c)]			
sewer cross, see 310 CMR 15.211(1)[1]) Cleanouts required/provided ? [310 CMR 15.222(8)] Thrust blocks specified in force mains? 310 CMR 15.221(6) (c)] Slope of sewer line not less than 0.01 (1/8"/ft) 0.02 preferable [310 CMR 15.222(6)] Proper pitch on all runs? (.005 within gravity-distributed trenches and beds) [310 CMR 15.251(9) and 310 CMR 15.252 (2)(c)]	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		
sewer cross, see 310 CMR 15.211(1)[1]) Cleanouts required/provided ? [310 CMR 15.222(8)] Thrust blocks specified in force mains? 310 CMR 15.221(6) (c)] Slope of sewer line not less than 0.01 (1/8"/ft) 0.02 preferable [310 CMR 15.222(6)] Proper pitch on all runs? (.005 within gravity-distributed trenches and beds) [310 CMR 15.251(9) and 310 CMR 15.252 (2)(c)] Siphon problem/ (leachfield below pump chamber)			
Sewer cross, see 310 CMR 15.211(1)[1]) Cleanouts required/provided ? [310 CMR 15.222(8)] Thrust blocks specified in force mains? 310 CMR 15.221(6) (c)] Slope of sewer line not less than 0.01 (1/8"/ft) 0.02 preferable [310 CMR 15.222(6)] Proper pitch on all runs? (.005 within gravity-distributed trenches and beds) [310 CMR 15.251(9) and 310 CMR 15.252 (2)(c)] Siphon problem/ (leachfield below pump chamber) Endcaps or vent manifold specified? Size and orientation of discharge holes specified? (not smaller than 3/8" not larger than 5/8") [310 CMR 15.251(8) and 310			

Stable compacted base [210 CMP 15 221/2) and 210 CMP		/	1	
Stable compacted base [310 CMR 15.221(2) and 310 CMR 15.232(2)(a)]		~		e e nos 1910
Splash plate or baffle tee required on inlet/ provided? (when pressure sewer to d-box or steep pitch of gravity sewer) [310 CMR 15.323(3)(a)]	<b>√</b>			
Riser if deeper than 9" [310 CMR 15.232(3)(f)]		4,		
Inside minimum dimension 12" [310 CMR 15.232(2)(b)]		1		
Minimum sump 6" [310 CMR15.232(3)(e)]		/	,	
Watertight cover if <2000gpd); waterproof manhole if >2000gpd [310 CMR 15.232(3)(d)]				
PUMP CHAMBERS				
Capacity (emergency storage above working=design flow)? [310 CMR 231(2)]	/			
Proper setbacks [310 CMR 15.211 (same as septic tanks)]	✓			-
Watertight 20-in minium access manhole at least 20" MUST BE TO GRADE [310 CMR 15.231(5)]	/			
Service components accessible (not too deep with piping, disconnects accessible)			(4)	
Alarm floats - alarm on circuit separate from pumps specified?	/			-11 -211
Exceeds two units must have two pumps operating in lead-lag mode. [310 CMR 15.231(6) and (8)]	1			
Stable Compacted Base [310 CMR 15.221(2)] Buoyancy calculations needed ? Provided? [310 CMR 15.221 (8)]	1	2.5		
Dosing chamber capacity (required and provided), pump curves and specifications, number of dosing cycles and depth per cycle? [310 CMR 15.220(4)(r)]	1			
Effluent tee filter provided? [310 CMR 15.231(10)]				
SOIL ABSORPTION SYSTEMS (SAS) GENERAL	N/A	OK/	No	
Calculations correct?				
4 feet of naturally occurring material demonstrated? [310 CMR 15.240(1)]		<b>/</b>		
Required separation to groundwater? [310 CMR 15.212)]		1		
Aggregate specified as double washed [310 CMR 15.247(2)]		/		4 10 1000
System Venting required/provided? (system under driveway or >36" deep) [310 CMR 15.241]	$\checkmark$			
Inspection ports specified and within 3"final grade? [310 CMR 15.240(13)]		/		
Breakout requirements met? (No violation of breakout elevation within 15 ft of SAS unless barrier) [310 CMR 15.211(1)[4] and Guidance Document]		$\sqrt{}$		
GALLERIES,PITS,CHAMBERS 310 CMR 15.253	1		2004	
Chambers and Gal. in trench configuration supplied with inlet every 20 ft. [310 CMR 15.253(6)]				
Each structure with one inspection manhole (if >2000 gpd must be to grade) [310 CMR 15.253(2)]				

Aggregate 1' minimum- 4' maximum. [310 CMR 15.253(1) (b)]				
2' sidewall credit maximum [310 CMR 15.253(1)(a)]				
In bed configuration, inlet every 40 sq. ft. [310 CMR 15.253				
(6)]	·			
TRENCHES 310 CMR 15.251	/			
Width 2' minimum 3' maximum [310 CMR 15.251(1)(b)]	/			1 0 000 T T T T T T T T T T T T T T T T
100 feet - maximum length [310 CMR 15.251(1)(a)]	✓			
Minimum separation 2x effective depth or width whichever greater (3x if reserve between trenches) [310 CMR 251(1)(d)]				
Situated along contours [310 CMR 15.251(2)]				
Breakout OK? [310 CMR 15.211(1)[4] and Guidance Document]	/			
BED SAS (Maximum size of bed or field 5000 gpd)		,		
minimum 2 distribution lines [310 CMR 15.252(2)(a)]		<b>~</b>		
Maximum separation between lines 6' [310 CM R15.252(2) (d)]		$\checkmark$		
Maximum separation between lines and outside of bed 4' [310 CMR 15.252(2)(e)]				
Aggregate depth below discharge pipes 6" minimum, 12" maximum. [310 CMR 15.252(2)(g)]		<b>✓</b>		
Separation between beds 10' minimum. [310 CMR 15.252(2) (f)]	/	/		
Bottom area used in calculations only [310 CMR 15.252(2)(i)]		<b>V</b>		
DID THE PLAN INVOLVE	N/A	OK	No	
Pressure Dosed System? Provided pump and piping calculations as required [310 CMR 15.220(4)(r)]	$\checkmark$			
Groundwater Separation Per 310 CMR 15.240(12) does the groundwater separation take into account mounding.	<b>/</b>			
Pressure dosing required on all systems >2000gpd or alternative systems under remedial approval [310 CMR 15.254(2) and I/A Remedial Use Approvals]	<b>/</b>		-	
If used in gravelless system - make sure jet is directed as not to scour soil interface [Guidance Document]	1			
Inspections once per year (systems< 2000 gpd) or quarterly (>2000gpd) good to note on plan [310 CMR 15.254(2)(d)]	<b>/</b>			43145
Construction in fill - Did the plan specify that the fill shall meet the specification of 310 CMR 15.255(3)?				
Impervious barrier and/or retaining wall? [Guidance Document]	\$	_/		
Impervious barrier installation must be supervised by designer [310 CMR 15.255(2)(b)]		<b>√</b>		
Retaining wall must be designed by Registered Professional Engineer [310 CMR 15.255(2)(a)]	$\checkmark$		/	
Side slope not exceed 3:1 ? [310 CMR 15.255(2)]		~		
Breakout requirements met? [310 CMR 15.252(2) and Guidance Document]		<b>/</b>		
At least 5 ft. from impervious barrier to edge of SAS (10 ft. recommended) [310 CMR 15.255 (2)(e)]		/		5' awey

Gravelless System [I/A Approval Letters]	/		(Ala)
Check DEP Approval letters for credits and design conditions			
If used with pressure dosing do not allow pressure discharge to scour soil interface			
Alternative Septic System [I/A Approval Letters]			
Was DEP Approval Letter provided and/or have you reviewed the letter for conditions?	~		
Is the technology being properly applied and does it meet all DEP Approval Conditions?			
Is there a note on the plan regarding the requirement for perpetual maintenance agreement?	~		
Any alarms involved on separate circuits	V	*	
Did the applicant submit an operation and maintenance manual?	/		
Has applicant submitted a copy of a maintenance agreement?			
Variances			
Are the variances listed on the plan ? [310 CMR 15.220 (4) (p)]			
RLS Stamp necessary on plan if a component is within five feet of property line [310 CMR 15.412(4)]			
New construction or increased flow proposed - [Refer to 310 CMR 15.414]			
Nitrogen Sensitive Areas	N/A	OK	No
Is the system in a Designated Nitrogen Sensitive Area (Zone II for a public supply well)? [310 CMR 15.214, 310 CMR 15.215 and 310 CMR 15.216 - also refer to Policy regarding upgrades of such existing systems]	7	4	
Is the system proposed on the same lot as served by private well ? [310 CMR 15.214(2)]			
Are the nitrogen loads proposed in compliance? [310 CMR 15.216(1)]	· /		
Miscellaneous	1		
Pumping to septic tank? [ 310 CMR 15.229]	~/		
Shared System [310 CMR 15.290]	/		

Ñ.



Important: When filling out forms on the computer, use only the tab key to move your cursor - do not use the return

# Commonwealth of Massachusetts City/Town of Amherst Application for Disposal System Construction Permit

13-14 Number

\$	150	
Fee		

Form 1A

DEP has provided this form for use by local Boards of Health if they choose to do so.	Before using
the form, check with your local Board of Health to make sure that they will accept it.	•

### A. Facility Information

	t to: Construct a new on-site sewage of Repair or replace an existing on-s Repair or replace an existing syst	site sewage disposal system
Location of Facility:		
1290 Bay Road		
Address or Lot #		
AMherst	MA	01002
City/Town	State	Zip Code
Owner Information		
Robert and Dorthy Ann Kent		
Name		0 1 1 1 2 0 1 2 1 1
Address (if different from above)		
Amherst	MA	01002
City/Town	State	Zip Code
	413-253-3070 Telephone Number	
Installer Information Rob Adair	Adair Const	
Name	Name of Company	
Address	****	
Amherest	MA	01002
City/Town	State	Zip Code
	531-7921	
	Telephone Number	
Designer Information		
	Cold Spring Envir	ronmental Consultants Inc.
Designer Information Alan Weiss, RS Name	Cold Spring Envir	ronmental Consultants Inc.
Alan Weiss, RS		ronmental Consultants Inc.
Alan Weiss, RS Name 350 Old Enfield Road Address	Name of Company	ronmental Consultants Inc.
Alan Weiss, RS Name 350 Old Enfield Road Address Belchertown	Name of Company  MA	01007
Alan Weiss, RS Name 350 Old Enfield Road Address	Name of Company	

Telephone Number

	, š	
*		
, <b>s</b>		
•		



# Commonwealth of Massachusetts City/Town of Amherst Application for Disposal System Construction Permit

Number		
\$		
Fee		

٠.				
١.	Facility Information	on (continued)		
	Type of Building:			
	□ Dwelling		☐ Garbage Grinde	er (check if present)
	Other: Type of Building			- Number of Persons Served
	Showers	Number of showers	☐ Cafeteria	Other fixtures
	Specify other fixtures:			
			4 Bedroom= 440 GF	PD
	Design Flow:		Gallons per Day	
	Calculated Daily Flow:		466 Gallons	
7.	Plan:		07.03.2013 Date of Original	
	1		-	
	Number of Sheets		Revision Date	
	Septic System Plan Title of Plan			
3.	Description of Soil:			
	FS/LS			
9.	Nature of Repairs or Alter	ations (if applicable):		
	New Leach area and sept	ic tank due to failure c	ondition.	
10	Date last inspected:		-	
	_ 3.0 .00. mopostou.		Date	

i i			
,			
į.			
ti w			



# Commonwealth of Massachusetts City/Town of Amherst Application for Disposal System Construction Permit Form 1A

Number		
\$		
Fee		

B.	Ad	ree	ment

The undersigned agrees to ensure the construction sewage disposal system in accordance with the pronot to place the system in operation until a Certificat of Health.	visions of Title 5 of the Environmental Code and
Signature	Date
Application Approved By:	
Name	Date
Application <b>Disapproved</b> for the following reasons:	

į			
:			

FORM 11 - SOIL EVALUATOR FORM Page 1 of 3

Date: 5/29/13

### ALAN E. WEISS, M.S., R.S., L.S.P.

Licensed Site Professional Registered Sanitarian Hydrogeologist President

•Wetland Consults
•Soil and Water Testing
•21E Site Investigations
•Percolation Tests and
•Septic Designs

•Title 5 Inspections

350 Old Enfield Rd. Belchertown, MA 01007 (413) 323-5957 & 323-4916 (FAX)

aeweiss@charter.net

Commonwealth of Massachusetts

whost , Massachusetts

Soil Suitability Assessment for On-site Sewage Disposal

Performed By: Alan Wass Witnessed By: Ed. Smile:  Date: 5/29/3
LOCALIDOS ADDRESS ON Map 33B, Lot 37  1290 BAY XD  New Construction Repair And Repair And Address and Releast 160 A  Author 1290 Bey 10-
Office Review
Published Soil Survey Available: No Yes Yes
Year Published Publication Scale Soil Map Unit Drainage Class Soil Limitations
Surficial Geologic Report Available: No C Yes
Year Published  Geologic Material (Map Unit)  Landform  Flood Insurance Rate Map:
Above 500 year flood boundary No Yes
Within 500 year flood boundary No Yes
Within 100 year flood boundary No Yes
Wetland Area: National Wetland Inventory Map (map unit) Wetlands Conservancy Program Map (map unit)
Current Water Resource Conditions (USGS): Month
Range : Above Normal



Location	Address	or Lot No.	1290	Bay	(2)-	
			*			

# COMMONWEALTH OF MASSACHUSETTS

Anherst, Massachusetts

	Percolation Test*	
Date: 5	79/13 Tim	e:, 1:45pm
Observation Hole #	P	1
Depth of Perc	- 414	2 epair
Start Pre-soak	1:56	Kapar /
End Pre-soak	.2:11	1 /:
Time at 12"	2:11	
Time at 9"	2:18	
Time at 6"	- 2:27	
· Time (9"-6")	9	1/,
Rate Min./Inch	3 min/In	1

<sup>\*</sup> Minimum of 1 percolation test must be performed in both the primary area AND reserve area.

Site Passed Site Failed 
Performed By: Au Wess RS

Witnessed By: Ed Smith.

Comments:



Location Address or Lot No. 179.0	Bay RD
-----------------------------------	--------

### On-site Review

Deep Hole Number 1+2 Date: 5/2	9/13 Time: 1:30 Weather SUS 80°F
Location (identify on site plan)	Treating
Land Use (265) Slope (9	6) 2 Surface Stones 4/5-
Vegetation grassed.	Surface Stories 4.0
Landform IT Sacod	
Position on landscape (sketch on the back) .	A STATE OF THE STA
Distances from:	· · · · · · · · · · · · · · · · · · ·
Open Water Body 50 <sup>+</sup> feet	Drainage way .50't feet
Possible Wet Area 100 't feet	Property Line 50+ feet
Drinking Water Well 50'1 feet	Other
	2 30 20 1


	DEEP OBSERVATION HOLE LOG*						
	-	The state of the s					
	Depth from Surface (Inches)	Soil Horizon	Soil Texture (USDA)	Soil Color (Munsell)	Soil Mortling	Criter (Structure, Stones, Boulders, Consistency, % Gravel)	
#1	0-10"	AP.	FSL	10423/3		- Frakle.	
#1	10-26	Bw	· LS	104R 5/8	2544/2	- V. F Sad	
	0-10" 10-26." 26-110"	, C1 "	LS	2.545/3	25	- Frank. - V. F Sud Fsand Plate. Firm wilderth.	
	- 21/		-				
	0-12"	AP	ISI	10423/3			
the	12-26"	BW	LS	10425/8	2.564/2		
	0-12" 12-26" 26"-110"	C1.	LS	2.545/3	2.544/2		
		.				$\psi$ $\psi$	
		. 1					
	4 (11)			The state of the s			

MINIMUM OF 2 HOLES REQUIRED AT EVERY PROPOSED DISPOSAL AREA

Parent Material (geologic) <u>Fowarus</u> ! Outwos4	Deptho Bedrock: 10'4	
Depth to Groundwater: Standing Water in the Hole: Not	Weeping from Pit Face:	Wot "
Estimated Seasonal High Ground Water: 48		\



DEP APPROVED FORM - 12/07/95



:				
के -				


Location	Address	or	Lot No.	1290	Bau	RD	

### Determination for Seasonal High Water Table

Method Used:
Depth observed standing in observation hole inches  Depth weeping from side of observation hole inches  Depth to soil mottles 48 9 inches  Ground water adjustment feet
Index Well Number Reading Date Index well level
Adjustment factor Adjusted ground water level
Depth of Naturally Occurring Pervious Material  Does at least four feet of naturally occurring pervious material exist in all areas observed throughout the area proposed for the soil absorption system?  If not, what is the depth of naturally occurring pervious material?
. Hot, what is the copen of material, coodining polynoco material
I certify that on (date) I have passed the soil evaluator examination approved by the Department of Environmental Protection and that the above analysis was performed by me consistent with the required training, expertise and experience described in 310 CMR 15.017.  Signature Date Date Date
ALAN E. WEISS EREC. #933 = BILL



:		
•		



CALL DIG SAFE BEFORE YOU DIG!! MASSACHUSETTS STATE LAW CHAPTER 82 SECTIONS 40 - 40E SUBGRADE INSPECTION. INSTALLER MUST HAVE ALL BREAK OUT FILL ON SITE AND REQUIRE THAT PREMARKING OF GAS, ELECTRIC, WATER, TELEPHONE AND CABLE T.V. UTILITY IN PLACE PRIOR TO SIGN OFF BY ENGINEER AT TIME OF FINAL INSPECTION OR

APPROVAL WILL NOT BE GIVEN TO BACKFILL.

LINES BE MADE A MINIMUM OF 72 HOURS PRIOR TO GROUND BREAK FOR ANY EXCAVATION.

SUBJECT LOCATION

#### DESIGN NOTES AND CALCULATIONS:

1.) 4 (BEDROOM HOME) = 440 GPD MIN.REQUIRED,

### -Use LEACHING FIELD 14' WIDE X 45' LONG WITH 6" OF 3 TO 12 DBL WASHED

- BOTTOM , AREA: L. FIELD(14' W X 45' L) =630 SF.

- TOTAL AFREA: 630SF X .74 GAL/SF =466 GPD PROVIDED.
- . GARBAGE DISIPOSAL NOT PERMITTED.( A/C AND FURNACE CONDENSATE TUBES NOT ALLOWED)
- I. NO OTHER PRIIVATE WELLS WITHIN 150 FEET OF SAS. . NO OTHER WETTLANDS WITHIN 100 FEET OF SAS,
- . USE NEW S. TAINK AS NOTED & MAINTAIN 0.02 PITCH FROM SILL TO S. TANK
- INSTALL & INSPECT SCH. 40 TEES / BAFFLES (10" INLET, 14" OUTLET),
- ALL COMPONIENTS OF NEW SYSTEM MUST BE MARKED WITH MAGNETIC TAPE. BE
- SURE TO MAIINTAIN 3" CLEARANCE FROM TOP OF TEES TO BOTTOM OF TANK COVERS & BOXES.
- USE LARGE STYLE (6 OUTLET) D.BOX ONLY. 7A ALL D. BOX OUTLET PIPES LEVEL FOR FIRST 2'. BOXES MUST HAVE 2"+ CONC. WALLS
- D. BOXES WITH MORE THAN 9" OF COVER SOIL MUST HAVE RISERS TO 6" OF SURFACE.
- 7B ANY /ALL PLASSTIC RISERS MUST BE SECURED WITH STAINLESS STEEL SCREWS.
- B. -USE (.75"-1 1//2") STONE UNDER TANK & D. BOX FOR 6" FOR STABLE BASE. -USE ONLY DBIL. WASHED APPROVED(.75"-1.5") FOR PLACEMENT IN LEACH AREA.
- DO USE PROPER SICH. 40 PVC TEES AS SHOWN.
- IO. PRE & POST CONTOURS NOTED AS NECESSARY, RESERVE AS NOTED (not required for repairs).
- SLOPE CALCS: (SEE CONTOURS). SUBGRADE INSP. REQ'D.
- 13. USE FIELD DUIE TO TOPOGRAPHY AND SPACE OF LOT WITH RESPECT TO LOCATION AND **ELEVATION OF RESIDENCE & ESHGW (310 CMR 15.240)**
- 4. USE 2% MIN. SSLOPE OVER SAS
- CLEAR TOP AND SUB TO BASE OF RESTRICTIVE LAYER 28" MIN. AS NEEDED (INSPECTION REQUIRED).
- UNDER BED (& 5 FT OUT, PRIOR TO TITLE V SAND/STONE PLACEMENT.
- EXCAVATE E:XISTING LOAM, SUB AND ANY EXISTING DEBRIS, DIRTY FILL OR PRIOR SYSTEM IF PRESENT SOIL EVALUATION BY A. WEISS, RS. (E.SMITH, BOH AGENT)
- DEPTH OF PERC. 41"
- PERC RATE = 3 MIN / IN,
- CLASS 1, F. SIAND SOIL RATING
- 6. NO TREES WITTHIN 10 FT. OF NEW LEACH AREA.
- 17. ENGINEER TO INSPECT SUBGRADE, TOWN AND ENGINEER INSPECT AT FINAL.
- 8. BM=100.00 @ ((FOOTING.., as noted), CONFIRM PROPER PIPE SLOPES
- USE/INSPECTESCH. 40 PIPE FOR PIPE FROM HOUSE TO NEW OR EXISTING TANK
- 9. GRADE MULCH AND SEED OVER SAS AS NOTED
- 20. INSTALLATIONI IN LOW GROUNDWATER SEASON RECOMMENDED.
- 21. USE OBSERVAITION PORT NEAR CENTER OF STONE BED HAVE 4" PERFORATED, PVC INSPECTION PORTALS TO BOTTOM OF STONE BED, WITH RISER TO 3" OF SURFACE & THREADED CAP & MARK WITH RE-BAR...

TEST PIT LOG:			SOIL EVALUATOR: A. WEISS, RS				DATE OF EVALUATION: 05.29.2013		
				TP 2: 91.0'. ELEV:					
DEPTH:	HORIZ:	TEXTURE:	(COLOR ((MUNSELL):	MATERIAL	DEPTH:	HORIZ:	TEXTURE	COLOR (MUNSELL)	: MATERIAL:
0-10"	Ар	FSL.	10 YR 3.3	FRIABLE	0-12"	А	FSL	10 YR 3.	3 FRIABLE
10-26"	Bw	LS	10 YR 5.8	VF SANDY	12-26"	Bw	LS	10 YR 5.	8 FRIABLE
26-110"	C1	LS	2.5 Y 5.3	F SANDY, PLATEY.	26-110"	C1	LS	2.5 Y 5.3	F. SANDY PLATEY
				10% BOULDERS AND COBBLES					10% BOULDERS AND COBBLES
OXIDES: 48-50" 2.5 Y 4.2		2.5 Y 4.2	OXIDES:			48-50	2.5 Y 4.2		
EHWT: 48"				EHWT: 48"					
STANDING H2O: NOT			STANDING H2O: NOT			NOT	N-		
WEEPING: 96"		96"		WEEPING:		NOT			
BEDROCK: 110"+			BEDROCK:			110"+			

## SEPTIC DESIGN PLAN FOR ROBERT AND DOROTHY ANN KENT

1290 BAY ROAD AMHERST, MA

### Cold Spring Environmental Consultants Inc. 350 Old Enfield Road Belchertown, M.A. 01007

PHONE: (413) 323-5957 5ADC: (413) 323-14916 DATE:

e-Mail: AEWEISS@charter.net

**ALAN WEISS** 07.03.2013 DRAWING NUMBER: 113-4122-0529 1"=30"

5/28/2013 - 1290 BAY ROAMS MR. KENT - POWDING EVIDENT ARM WESS; ROB ROAM 40 YEAROLD SYSTEM

HERL # 1

76RC AT 41"

2:11 (START OF SOAK 1:54)

2:18 ? mins/3"

2:27

0-12

26 - 48" OXIDES

THE FOLLOWING IS A BRIEF SUMMARY OF SOME OF THE LEGAL REMEDIES TENANTS MAY USE IN ORDER TO GET HOUSING CODE VIOLATIONS CORRECTED.

1. Rent Withholding (General Laws Chapter 239 Section 8A).

If Code Violations Are Not Being Corrected you may be entitled to hold back your rent payment. You can do this without being evicted if:

- A. You can prove that your dwelling unit or common areas contain violations which are serious enough to endanger or materially impair your health or safety and that your landlord knew about the violations before you were behind in your rent.
- B. You did not cause the violations and they can be repaired while you continue to live in the building.
- C. You are prepared to pay any portion of the rent into court if a judge orders you to pay for it. (for this it is best to put the rent money aside in a safe place.)
- 2. Repair and Deduct (General Laws Chapter 111 Section 127L).

This law *sometimes* allows you to use your rent money to make the repairs yourself. If your local code *enforcement agency certifies* that there are code violations which endanger or materially impair your health, safety or well-being and your landlord has received written notice of the violations, you may be able to use this remedy. If the owner fails to begin necessary repairs (or enter into a written contract to have them made) within five days after notice or to complete repairs within 14 days *after notice* you can use up to four months' rent in any year to make the repairs.

3. Retaliatory Rent Increases or Eviction Prohibited (General Laws Chapter 186, Section 18 and Chapter 239 Section 2A).

The owner may not increase your rent or evict you in retaliation for making a complaint to your local code enforcement agency about code violations. If the owner raises your rent or tries to evict within six months after you have made the complaint he or she will have to show a good reason for the increase or eviction which is unrelated to your complaint. You may be able to sue the landlord for damages if he or she tries this.

4. Rent Receivership (General Laws Chapter 111 Sections 127C-H).

The occupants and/or the board of health may petition the District or Superior Court to allow rent to be paid into court rather than to the owner. The court may then appoint a "receiver" who may spend as much of the rent money as is needed to correct the violation. The receiver is not subject to a spending limitation of four months' rent.

5. Search of Warranty of Habitability.

You may be entitled to sue your landlord to have all or some of your rent returned if your dwelling unit does net meet minimum standards of habitability.

6. Unfair and Deceptive Practices (General Laws Chapter 93A)

Renting an apartment with code violations is a violation of the consumer protection act and regulations for which you may sue an owner.

THE INFORMATION PRESENTED ABOVE IS ONLY A SUMMARY OF THE LAW, BEFORE YOU DECIDE TO WITHHOLD YOUR RENT OR TAKE ANY LEGAL ACTION. IT IS ADVISABLE THAT YOU CONSULT AN ATTORNEY, YOU SHOULD CONTACT THE NEAREST LEGAL SERVICES OFFICE WHICH IS:

Western Mass Legal Services Tel: 413-781-7814 One Monarch Place, Suite 400 | Springfield, MA 01144