432 Flat Hills Rd. Sharick



November 19, 2004

AMherst Board of Health

RE:Septic System Installation Inspection Lot 2 Flat Hills road (Sharick Res)

On this date, the writer made an inspection of the installation of a Soil Absorption System (septic system). The writer found the installation to be complete and in compliance with our plans and 310 CMR 15.000. The installer representative (L & F Const). My inspection noted that the system was built properly, in accordance with the state regulations and our plans.

The contractor was requested and provided sufficient breakout soil on site to properly cover the system according to our plans and may backfill the system after review by local Health Department representatives.

Need add. Call Lorraine back w/ more

Sincerely,

Cold Spring Environmental Consultants, Inc.

Alan E. Weiss, M.S., L.S.P.

President

Principal Hydrogeologist

Licensed Site Professional #6442

Registered Sanitarian #933

Cold Spring Environmental 350 Old Enfield Road Belchertown, Ma. 01007

413-323-5957, phone 413-323-4916, fax

As built Attached

			•



AMHERST Massachusetts

AMHERST HEALTH DEPARTMENT, 70 BOLTWOOD WALK, AMHERST, MA 01002 (413) 256-4077


> (413) 256-4033 ENVIRONMENTAL HEALTH SERVICES (413) 256-4053 (FAX)


SUB-GRADE INSPECTION

Location: MAP 6B, Lot 2,	TRANTHILLS PD.
Property Owner: Roy Sharck	
I certify that I have inspected the excavation to leaching area prior placement of any fill of ste system.	
I further certify that:	
 All 'A' and 'B' horizon soils (topsoils and system. There was no evidence of ground water in There was no evidence of "mottles" that deep hole soil profile. That the excavation was accomplished to the approved plans. 	n the excavation. would be in conflict with the findings of the
ALAN WEISS Designers Name	Designers Signature
Street Address 113-323-5957 Telephone Number	Town, State, Zip Code SPRING COLD SPRING ENVIRONMENTAL, INC. 350 OLD ENFIELD RD. SELCHERTOWN, MA 01007




		* ,





.

. .



DESIGN NOTES:

- 1. 3 BR. x 110 gal/day x =330 gal/day (4 bedroom design)
- 2. Use THREE Leach Trenches: 47' long x 3.0' wide x 15" stone below invert.

(clear all top and sub prior to fill placement)

Bot. Area: 3.0' wide x 47' long x 3= 423 sf.

Side Area: 1.25' x 47' long x 3 x 2= 352.5 sf

Side Area 1.25' x 3.0' wide x 2 x 3= 22.5 sf


Tot. Area: 798 sf x 0.56 gal.sf. = 447 gal./day.

- 3. NO GARBAGE DISPOSAL ALLOWED
- 4. ALL D. BOX OUTLET PIPES LEVEL FOR 2'; TEE AT D. BOX. INLET
- 5. NO WELLS WITHIN 100 FEET OF SYSTEM. (water line shown)
- 6. NO WETLANDS WITHIN 100 FEET OF SYSTEM NOTED
- 7. PRE & POST CONTOURS NOTED AS NECESSARY.
- 8. RESERVE AREA (BEWEEN TRENCHES).
- 9. SLOPE CALCS APPLIC, REGRADE OVER TRENCHES AS NOTED.
- 9A SUBGRADE INSPECTION REQUIRED
- 10. PLACE (TITLE V FILL ONLY) OVER SUBGRADE as SHOWN
- 11. SOIL EVALUATION BY C. BOYSEN 5/15/2001, D. SAROZINSKI, BOH AGENT
- .12. 2% MIN. SLOPE OVER SAS UPON FINAL.
- DEEP HOLE TP-6 & 9 BY C. BOYSEN, Soil Eval. ON 05/15/2001,
 PERC by C. BOYSEN 48" & 43". RATE= 5 & 15 MIN./IN. "loamy Sand", USE 4' SEPARATION
- 13. INSTALL GAS BAFFLES AT
- 14. INSTALL/INSPECT TEES SCH. 40, (10" INLET, 14" OUTLET) ON 1,500 GAL. S. TANK
- 15. USE NEW / CHAMBER, 1,500 GAL S. TANK W/ BAFFLES/TEES IN PLACE.
- 16. USE APPROVED (1.5-3/4") ID Dbi WASHED STONE UNDER PIPE & D. BOX CONTRACTOR TO CONFIRM STONE PROPERLY WASHED (WITH BUCKET /H2O TEST) PRIOR TO PLACEMENT.

OUTLETS AS NOTED


- 17. NO TREES WITHIN 10 FT. OF NEW LEACHING TRENCH STONE.
- 18 NO FILL WITHIN 5 FEET OF PROPERTY LINE .
- 19. T.B.M. 100.00 TOP OF PIN IN TREE AND CORNER PIN AS NOTED ON PLAN

TYPICAL D. BOX (WATERTIGHT)



- PLACE ON STABLE BASE OF 6" 3/4-1 1/2 " CRUSHED STONE - USE CONCRETE BOX W/ 2" MIN WALL THICKNESS
- FILL WITH WATER FOR FINAL INSPECTION.

LEACH TRENCH LAYOUT



GRAVITY SLOPE SEPTIC SYSTEM OPERATION AND MAINTENANCE NOTES FOR HOMEOWNER:

- 1. HAVE SEPTIC TANK PUMPED EVERY SECOND (2) YEARS.
- MAINTAIN AREA OVER SEPTIC AS GRASSY OR SIMILAR GROUND COVER ATTEMPTING TO MAXIMIZE SUNLIGHT TO AREA.
- DO NOT PLANT ANY TREES OR DEEP ROOTING SHRUBS WITHIN 5 FEET OF LEACHFIELD.
- 4: USE ONLY LIQUID DETERGENTS IN WASHER OR DISHWASHER.
- 5. CONSERVE WATER WHEREVER POSSIBLE TO LENGTHEN LIFE OF SYSTEM.
- KEEP ALL RUNOFF DRAINS SUCH AS GUTTERS OR CURTAIN DRAINS AT LEAST 25 FEET FROM LEACHING FIELD.

TEST PIT LOGS

 TP-6 EFF ELEV. 101.61" EFF FOR DESIGN OF "A"
 TP-9 100.85'


 0-6" "Ap"
 FINE SANDY LOAM-FRIABLE 7.5YR 3/6 (7.5 YR 3/3)
 0-6"

 6-22" "Bw"
 FINE SANDY LOAM -FRIABLE 10 YR 3/6
 6-24"

 22-29" BC
 FINE SANDY LOAM-MASS. EXT.FRIABLE 10% GRAV. 10 YR 5/8
 24-30"

29-102" "C1" FINE SANDY LOAM MASS. FRIABLE (10% GRAVEL 10 YR 5/2), 30-106"

OXIDES (100" & 102" RESEPCTIVELY, 7.5 YR 4/6)
ASSUMED ESTHWT @ 100", USED 60" IN TP-6 FOR DESIGN @ "A"= 93.27"
SEEPS AND STATIC= 105".
BEDROCK @ 106+"



SEPTIC SYSTEM, WELL AND WETLAND BOUNDARY LOCATION MAP 6B LOT 2 FLAT HILLS ROAD, AMHERST, MA

SCALE: NOTED APPROVED BY

DATE: 4/11/02

APPROVED BY

DRAWN BY AW

REVISED VIICLOS (1)

PLISTOS (2)

REVISED PLAN SHEET 2 OF 2

COLD SPRING ENVIRONMENTAL,INC.

DRAWING NUMBER 102-1492 0315



432 Flat Hills Road 11/19/04 Engineer: Alan Weiss Installer: $\downarrow \leftarrow \uparrow \leftarrow C_o \sim 5 \tau R v C i i O P$