

No 153L HASTINGS, MN LOS ANGELES-CHICAGO-LOGAN, OH MCGREGOR, TX-LOCUST GROVE, GA

1



RECEIVED SEP 1 2 2000

COMMONWEALTH OF MASSACHUSETTS EXECUTIVE OFFICE OF ENVIRONMENTAL AFFAIRS DEPARTMENT OF ENVIRONMENTAL PROTECTION ONE WINTER STREET, BOSTON MA 02198 (617) 292-5500

TRUDY COXE

SUBSURFACE SEWAGE DISPOSAL INSPECTION FORM PART A - CERTIFICATION

Property Address: Owner's Name: Owner's Address: Copy to:	460 Flat Hill Rd., Amherst, MA Date of Inspection: 9/7/00 David Dali c/o Jones Town & Country, 200 Triangle St., Amherst, MA 01002 Board of Health, Amherst; Claudette Boudreau			
Witness:	Number: SSDS-476			
Name of Inspector:	Thomas S. Leue Company Name: Homestead Inc. I am a DEP approved system inspector pursuant to Section 15.340 of Title 5 (310 CMR 15.000)			
Company Address:	1664 Cape St., Williamsburg, MA 01096 Telephone: (413) 628-4533			

CERTIFICATION STATEMENT

I certify that I have personally inspected the sewage disposal system at this address and that the information reported is true, accurate and complete as of the time of the inspection. The inspection was performed based on my training and experience in the proper function and maintenance of on-site sewage disposal systems. I do not represent or warrant the operation or proper function of this system for any period of time. The septic system condition must be evaluated and classified into one of the following four conditions:

> Passes Conditionally Passes Needs Further Evaluation By the Local Approving Authority Fails

The system condition:

Date: September 2000 Inspector's Signature:

The System Inspector shall submit a copy of this inspection report to the Approving Authority within thirty (30) days of completing this inspection. If the system is a shared system or has a design flow of 10,000 gpd or greater, the inspector and the system owner shall submit the report to the appropriate regional office of the Department of Environmental Protection. The original should be sent to the system owner and copies to the buyer, if applicable and the approving authority.

INSPECTION SUMMARY: Check A, B, C, or D:

Passes

A. SYSTEM PASSES:

X I have not found any information which indicates that any of the failure criteria as described in 310 CMR 15.303 exist. Any failure criteria not evaluated are indicated below.

COMMENTS:___

B] SYSTEM CONDITIONALLY PASSES:


One or more system components as described in the "Conditional Pass" section need to be replaced or repaired. The system, upon completion of the replacement or repair, as approved by the Board of Health, will pass.

Indicate yes, no, or not determined (Y, N, or ND). Describe basis of determination in all instances. (If not determined, explain why not) The septic tank is metal, unless the owner or operator has provided the system inspector with a copy of a Certificate

of Compliance (attached) indicating that the tank was installed within twenty (20) years prior to the date of the inspection; or the septic tank, whether or not metal, is cracked, structurally unsound, shows substantial infiltration or exfiltration, or tank failure is imminent. The system will pass inspection if the septic tank is replaced with a complying septic tank as approved by the Board of Health.

Sewage backup or breakout or high static water level observed in the distribution box is due to broken or obstructed pipe(s) or due to a broken, settled or uneven distribution box. The system will pass inspection if (with approval by the Board of Health). Describe observations:

- broken pipe(s) are replaced
- _____ obstruction is removed
- distribution box is levelled or replaced



Owner's	SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM PART A - CERTIFICATION (continued) y Address: 460 Flat Hill Rd., Amherst, MA s Name: David Dali Inspection: 9/7/00
	The system required pumping more than four times a year due to broken or obstructed pipe(s). The system will pass inspection if (with approval of the Board of Health): broken pipe(s) are replaced obstruction is removed
C] 1)	FURTHER EVALUATION IS REQUIRED BY THE BOARD OF HEALTH: Conditions exist which require further evaluation by the Board of Health in order to determine if the system is failing to protect the public health, safety and the environment: SYSTEM WILL PASS UNLESS BOARD OF HEALTH DETERMINES IN ACCORDANCE WITH 310 CMR 15.303(1)(b)THAT THE SYSTEM IS NOT FUNCTIONING IN A MANNER WHICH WILL PROTECT THE PUBLIC HEALTH AND SAFETY AND THE ENVIRONMENT:
	Cesspool or privy is within 50 feet of a surface water. Cesspool or privy is within 50 feet of a bordering vegetated wetland or a salt marsh.
2)	SYSTEM WILL FAIL UNLESS THE BOARD OF HEALTH (AND PUBLIC WATER SUPPLIER, IF APPROPRIATE) DETERMINES THAT THE SYSTEM IS FUNCTIONING IN A MANNER THAT PROTECTS PUBLIC HEALTH AND SAFETY AND THE ENVIRONMENT:
3)	OTHER
DI	OVOTEM FALLO

D SYSTEM FAILS:

Must indicate either "Yes" (Y) or "No" (N) as to each of the following:

I have determined that one or more of the following failure criteria as defined in 310 CM 15.303. The basis for this determination is identified below. The Board of Health should be contacted to determine what will be necessary to correct the failure.

YES or NO

- N Backup of sewage into facility or system component due to an overloaded or clogged SAS or cesspool.
- N Discharge or ponding of effluent to surface of the ground or surface waters due to an overloaded or clogged SAS or cesspool.
- N Static liquid level in the distribution box above outlet invert due to an overloaded or clogged SAS or cesspool.
- N Liquid depth in cesspool less than 6" below invert, or available volume less than 1/2 day of calculated daily flow. (Part 7)
- N Required pumping 4 times or more in the last year NOT due to clogged or obstructed pipe(s). Number of times pumped
- N Any portion of the Soil Absorption System, cesspool or privy below high groundwater elevation.
- N Any portion of a cesspool or privy is within 100 feet of a surface water supply or a tributary to a surface water supply.
- N Any portion of a cesspool, privy or any portion of the Soil Absorption System is within a Zone I of a public well.
- N Any portion of a cesspool or privy is within 50 feet of a private water supply.

N Any portion of a cesspool or privy is less than 100 feet but greater than 50 feet from a private water supply with no acceptable water quality analysis. If the well has been analyzed to be acceptable, attach copy of well water analysis for coliform bacteria, volatile organic compounds, ammonia nitrogen and nitrate nitrogen.


LARGE SYSTEM FAILS: E]

The following criteria apply to large systems in addition to the criteria above:

- The system serves a facility with a design flow of 10,000 gpd or greater (Large System) and the system is a significant threat to public health and safety and the environment because one or more of the following conditions exist:
- N the system is within 400 feet of a surface drinking water supply
- N the system is within 200 feet of a tributary to a surface drinking water supply
- N the system is located in a nitrogen sensitive area (Interim Wellhead Protection Area (IWPA) or a mapped Zone II of a public water supply well)

The owner or operator of any such system shall upgrade the system in accordance with 314 CMR 15.304(2). Please consult the local regional office of the Department for further information.

(revised 9/2/98



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM PART B - CHECKLIST

Property Address:	460 Flat Hill Rd., Amherst, MA
Owner's Name:	David Dali
Date of Inspection:	9/7/00

CHECK IF THE FOLLOWING HAVE BEEN DONE:

YES or NO

- N Pumping information was provided by the owner, occupant or Board of Health.
- None of the system components have been pumped for at least two weeks and the system has been receiving normal flow rates during that period. Large volumes of water have not been introduced into the system recently or as part of this inspection.
- N/A As built plans have been obtained and examined. Note if they are not available with N/A.
- The facility or dwelling was inspected for signs of sewage back-up.
- The system does not receive non-sanitary or industrial waste flow.
- The site was inspected for signs of breakout.
- I All system components, excluding the Soil Absorption System, have been located on site.

The septic tank manholes were uncovered, opened, and the interior of the septic tank was inspected for condition of baffles or tees, material of construction, dimensions, depth of liquid, depth of sludge, depth of scum.

The size and location of the Soll Absorption System on site has been determined based on:

Existing information on file with the Board of Health.

▲ b) Determined in the field (if any of the failure criteria related to Part C is at issue, approximation of distance is unacceptable) [15.302(3)(b)].

The facility owner (and occupants, if different from owner) were provided with information on proper maintenance of Subsurface Sewage Disposal Systems (SSDS).

FLOW CONDITIONS

RESIDENTIAL:

unknown	Design Flow gallons/day /bedroom for SAS
	Number of bedrooms (design)
3	Number of bedrooms (actual)
330+ needed	Total DESIGN flow gpd
0	Number of current residents
N	Is there a Garbage grinder ? (Y or N) _
Y	Is there a Laundry Hookup? (Y or N)
N	Is the Laundry a separate system? (Y or N) (If yes, inspection required)
N	Seasonal use (Y or N)
N/A	Water meter readings, if available (last two years usage) (gallons per day)
N	Sump Pump (Y or N)
not since feb. 2000	Date of last occupancy


Comments: large attic indicates future additions may be considered.

PUMPING RECORDS and source of information:

	No information on pumpi	ng.			
Y	System pumped as part of inspecti	on (Y or N)			
	If yes, volume pumped:	1000	gallons		
	Reason for pumping:	system	maintenance		
	Comments: <u>Some indication</u>	in d-box	that tank shou	ld be pumped	more frequently.

Sewage odors detected when arriving at the site: N

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM




PART C - SYSTEM INFORMATION

Owner	ty Address: 's Name: f Inspection:	460 Flat Hill Rd., Amherst, MA David Dali 9/7/00
		GENERAL INFORMATION all components, date installed (if known) and source of information: use, 1986, according to Realtor.
X N	Single cesspool Overflow cesspo Privy Shared system (bution box/soil adsorption system.
<u>8"</u> <u>3'</u> <u>4"</u>	Diameter	The second
SEPTIO 5" Materia	C TANK: Average depth b al of construction: _	∑ (located on site plan)
Γ	58	Septic tank width (inches)
ſ	86	Septic tank length (inches)
T	60	Septic tank height (inches)
	1,299	Calculated gross volume (gallons)
Γ	8	Air space in tank (inches)
T	1,000	Net Volume (gallons)
T	24	Baffle depth (inches)
T	6	Sludge Thickness (Average)
Ī	5	Scum thickness (inches) (Average)
ľ	30	Top of sludge layer to bottom of outlet tee or baffle (inches)
F	13	Bottom of scum layer to bottom of outlet tee or baffle (inches)
t	4	Top of scum layer to top of outlet tee or baffle (inches)

How dimensions were determined: Measured,

Comments: (recommendation for pumping, conditions of inlet and outlet tees or baffles, depth of liquid level in relation to outlet invert, structural integrity, evidence of leakage, etc.)

No problems seen with tank.




SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM PART C - SYSTEM INFORMATION (continued)

Owner's	y Address: s Name: Inspection:	460 Flat Hill Rd., Amherst, MA David Dali 9/7/00
GREAS	E TRAP: N/	(Usually present in certain commercial systems)
Depth b	elow grade:	
Material	of construction:c	concrete metal FRP polyethyleneother (explain)
Dimensi	ons: (A)	scum thickness
	(B)	top of scum layer to top of outlet tee or baffle
	(C)	bottom of scum layer to bottom of outlet tee or baffle
	(D)	date of last pumping
		n for pumping, conditions of inlet and outlet tees or baffles, depth of liquid level in relation to outlet invert, ice of leakage, etc.)
DISTRI	BUTION BOX:	⊻ (locate on site pan) ("D-box")
	f liquid level above out	
		d distribution is equal, evidence of solids carryover, evidence of leakage into or out of box,
		etc.) Two outlet pipes. Significant solids carryover seen in box,
	removed.	
	DSORPTION SYSTEM on site plan, if possible	(SAS): <u>Y</u> e; excavation not required, but may be approximated by non-intrusive methods. If not located, explain:
a.	leaching pits & numb	er:
b.	leaching chambers a	
C.	leaching galleries and	
d.	leaching trenches, nu	
e.	leaching fields, numb	
f.	overflow cesspool, nu	
g.	Alternative system, n	
h.		il conditions, signs of hydraulic failure, level of ponding, condition of vegetation, recommendations for
No pro	oblems seen on	surface. Part located under blacktop area.
CESSP	00LS: <u>N//</u>	A (locate on site plan, if any)
Note:		pumped as part of the inspection.
		r and configuration:
	Depth-t	top of liquid to inlet invert
	Depth c	of solids layer
	Depth c	of scum layer
	Dimens	sions of cesspool
	Materia	als of construction
		on of groundwater inflow(cesspool must be pumped as part of inspection)
Comme	nts: (note soil co	onditions, signs of hydraulic failure, level of ponding, condition of vegetation, etc.)
-		
PRIVY: Material		(locate on site plan, if any)
Dimens		
Depth o		
Comme		onditions, signs of hydraulic failure, level of ponding, condition of vegetation, etc.)
20.1110		

.

.




SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM PART C - SYSTEM INFORMATION (continued)


	· · · · · · · · · · · · · · · · · · ·	1.14
Property Address:	460 Flat Hill Rd., Amherst, MA	
Owner's Name:	David Dali	
Date of Inspection:	9/7/00	
Date of hispection.	5/1/00	
	(part of pump-up systems only)	
Pumps in working order: (Y or N)		
Alarms in working order: (Y or N)	the second se	
Comments: (note condition of pump	o chamber, condition of pumps and appurtenances, etc.)	All Star for such
		a supra supra
TIGHT OR HOLDING TANK:	N/A (Special circumstances only)	
Depth below grade:		
	ete metal FRP polyethyleneother (explain)	
Dimensions:	the second se	
Capacity: gallons		
Design flow: gallons	/day	
Alarm level: Alarm ir	n working order Yes No	
Comments: (conditions of inlet tees	s, condition of alarm and float switches, etc.)	
ESTIMATER DEPTH TO OPOUNT	WATER > CO inches	
ESTIMATED DEPTH TO GROUNE	JWATER: Inches	
NRCS Report name	Har contactor of the contractor of the	
Soil Type		T
Typical depth to groundwa	iter	-
USGS Date website visited	المحمد الذي يومي محمد المحمد الم	
Observation Wells checke		- *
Groundwater depth:	Shallow Moderate Deep	14
SITE EXAM Slope		-
Surface water		
Check Cellar		
Shallow wells	ad to determine With Oneur durates Elevations	
	ed to determine High Groundwater Elevation:	
Obtained from Design F		
	utting property, observation hole, basement sump, etc.)	
X Determine it from local		
Check with local Board	of Health	ж. с
Check FEMA Maps		
Check pumping records	3	. d
Check local excavators	, installers	
Use USGS Date		
Describe how you established the H	High Groundwater Elevation. (Must be completed)	
•	t dry without sump pump.	
COMMENTS:		
	pection compliant with mitle 5 of the MA code Unoccupie	d

NOTE: This inspection complies with Title 5 of the MA code. Unoccupied status of house does not equate with the most demanding conditions for this system, and this inspection does not guarantee system functionality.

RESOURCES:

Department of Environmental Protection, Western Regional Office, 436 Dwight St., Springfield, MA 01103, (413) 784-1100; Title 5 Hotline - (800) 266-1122







Called North

			F	
As-Built Drawing Existing Septic System	0/1/00	Owner: David Dali 460 Flat Hills Rd, Amherst, MA 01002	THOMAS &	HOMESTEAD INC. Thomas S. Leue R.S.
Scale: 1 : 20' Except as Noted	Revision Date:		HEIDTERED SAMITATION	1664 Cape St. Williamsburg, MA 01096 [413] 628-4533

