

265 Levere-H Rd.



DAVE:

9/26/03

THE DIFFERENCE BETWEEN
THE INLET AND OUTLET TIES
IN THE SEPTIC TANK AT
265 LEVERETT ROAD WAS $\frac{1}{2}$ "
IT SHOULD BE 3" ACCORDING
TO THE PLAN.

~~I TOLD~~ THE INSTALLER
SAID HE WILL CORRECT IT
I TOLD HIM NOT TO COVER
THE TANK UNTIL AFTER
HE TALKS TO YOU.

PLEASE CALL HIM MONDAY
MORNING 413-665-3788
I THINK HIS NAME IS LARRY.

DOUG MACLEAY SAID HE WILL SEND
US AN AS BUILT WITH THE TIES AND
GRADES ON IT. ~~TOM~~

TOM


LML Construction, Inc.


d/b/a/ L&F Construction

608 Long Plain Road (Route 63)
Leverett, MA 01054


Phone: (413) 665-3788 • Fax (413) 665-9186


Excavating, Gravel Products






265 Leverett Road 9/26/03
Installer: L & F Construction
Engineer: Doug MacLeay





265 Leverett Road 9/26/03
Installer: L & F Construction
Engineer: Doug MacLeay



9/26/03

SEPTIC SYSTEM INSTALLATION CHECKLIST (310 CMR 15.030)

Applicant _____

Address 265 LEVERETT ROAD Map _____ Lot 9

Disposal System Construction Permit # 03-10

Installer ~~DOUG MACLEAY~~ LAF CONSTRUCTION

Designer DOUG MACLEAY

BOH Representative TOM DION

Inspection Dates


Tank 9/26/03

Leach Area 9/26 03

Final 9/26 03

Other _____

Pre Construction Conference	Approved	N/A	Problem
Seive analysis supplied for sand	_____	_____	_____
Current approved plans (3 copies)	_____	_____	_____
System staked prior to construction	_____	_____	_____
On site check for tank water tightness	_____	_____	_____
Abandonment of existing system (Repairs)	_____	_____	_____
Plan revision(s)	_____	_____	_____
Conditions/Approvals	_____	_____	_____
O/M Plan on file	_____	_____	_____
DEP approval on file	_____	_____	_____



Construction Inspection

Approved N/A Problem

Building Sewer

310 CMR 15.222

All waste pipes tied into building sewer	Basement check	<u>1st 10' is Plumbing</u>	_____	_____	_____
✓ Schedule 40 PVC 4" or cast iron	Verify by reading pipe		_____	_____	_____
Minimum slope of 0.01-0.02	Sight verification	<u>ENG-</u>	_____	_____	_____
Pipe laid in continuous straight line	Sight verification		_____	_____	_____
Pipe laid on compact, firm base	Sight verification		_____	_____	_____
Cleanouts precede all changes in alignment/grade	Verify by visual & tape		_____	_____	_____
Cleanout provided every 100'	Verify by visual & tape		_____	_____	_____
Backfill material clean	Sight verify		_____	_____	_____

Septic Tank


310 CMR 15.223

Tank is set level with 6" stone under (15.228)	Ck w/level		✓	_____	_____
Tank is required size/loading per plan	Verify w/plan		✓	_____	_____
Inlet and outlet are at proper location(15.227)	Verify w/plan		✓	_____	✓
Tank is water tight(15.226)	Test			_____	_____
Outlet tees extend 6" above flow line	Verify by visual/tape			_____	_____
Approved filter device placed at outlet	DEP list		✓	_____	_____
✓ Gas baffle installed at outlet tee	Visual	<u>✓ Sched 40 Pipe</u>		_____	_____
✓ Inlet and outlet tees on center line	Visual		✓	_____	_____
Tank is backfilled with acceptable material	Visual		✓	_____	_____

Minimum cover 9" ~~at~~
 MAX COVER 36" NEAR RISERS

Notes: 1/2" DIFFERENCE BETWEEN INLET AND OUTLET TEES MUST BE 3" PER PLAN.





Approved N/A Problem


Distribution Box 310 CMR 15.232

All outlet pipes at same elevation	Ck by adding water	_____	_____	_____
Number of outlets <u>3</u>	Number of laterals <u>3</u>	(per plan)		
Inlet tee min. 1" over outlet	Visual & w/tape	<input checked="" type="checkbox"/>	_____	_____
D box set on level base	Visual	<input checked="" type="checkbox"/>	_____	_____
Top of D box 36" max depth	Visual & w/tape	<input checked="" type="checkbox"/>	_____	_____
D box is water tight	Add water	<input checked="" type="checkbox"/>	_____	_____
D box has a minimum of 2" thick wall and is at least 12"		<input checked="" type="checkbox"/>	_____	_____

Pump Chamber 310 CMR 15.231

Tank is set level	Visual & w/level	_____	_____	_____
Proper volume is provided	Ck plan & tank	_____	_____	_____
Float elevations set per plan	Measure w/tape	_____	_____	_____
Min. 2" delivery line to D box	Visual	_____	_____	_____
Number of pumps _____		_____	_____	_____
Specified pump provided or designers approval for equal pump		_____	_____	_____
Correct pump sequence		_____	_____	_____
Covers set to grade		_____	_____	_____
Electrical permit provided		_____	_____	_____
6" of stone beneath chamber	Visual	_____	_____	_____
Chamber is water tight	Test	_____	_____	_____
Min. 9" cover provided	Visual	_____	_____	_____
Correct loading provided per plan	Visual on tank	_____	_____	_____


Notes:



Leaching Facility 310 CMR 15.240

No frozen material used including back fill	Visual	<input checked="" type="checkbox"/>	_____
No clay, tailings or stones larger than 6" for cover material		<input checked="" type="checkbox"/>	_____
Soil at bottom/sides of excavation matches info on deep holes			_____
All impervious layers removed	Visual		_____
No remaining A/B horizons	Visual	<input checked="" type="checkbox"/>	_____
Groundwater conditions match plan and deep holes	Visual/ck plan		_____
Vented if under impervious cover per plan (15.241)			_____
Vent is protected from precipitation and animal entry			_____
Cover of a minimum of 9" over leach area MAX 3'		<input checked="" type="checkbox"/>	_____
Pipe slope equal to 0.005	Ck w/transit		_____
Leach area per design (15.241)			_____
Excavation is level and at required depth	Visual/ck plan		_____
Removal of 5' material and replacement (if in fill)	Visual		_____
Back fill material is acceptable	Visual		_____
Final contours correct per plan	Ck w/plan		_____
Surface/subsurface drainage away from leach area			_____
<input checked="" type="checkbox"/> Final grade and side slopes are stable 15' OUT FROM END			_____
Distribution lines are capped, vented, or connected together			_____
Impermeable barrier (15.255[2])			_____
Retaining wall inspected by PE			_____
Retaining wall is water proofed			_____
Retaining wall/barrier is at correct depth/height			_____

3 TO 1 SLOPE TO GROUND *Lu*



Approved N/A Problem

Leaching trenches 310 CMR 15.251

Number of trenches _____

Depth of trenches _____

Width of trenches _____

Trench spacing per plan _____

Stone is double washed [3/4" to 1 1/2"] (15.247)

Leaching Fields 310 CMR 15.242

Length of field 46' _____

✓ _____

Width of field 16' _____

✓ _____

Min. of 2 distribution lines _____

✓ _____

Separation distance conforms to plan _____

✓ _____

Stone is double washed [3/4" to 1 1/2"] (15.247)

✓ _____

Leaching Pits 310 CMR 15.253

Number of pits _____

Depth of pits _____

Stone is double washed [3/4" to 1 1/2"] (15.247)

Each pit has min. 1 20" access cover _____

Piping network and configuration of pits/chambers per plan _____

Tight Tank 310 CMR 15.260

Tank is set level with 6" stone under

Visual & w/level

Tank is proper size per plan

Visual w/plan

Pumping contract has been provided _____

Covers to grade


Visual

A/V alarm set at 3/5 tank capacity

Ck floats by raising

A/V alarm test on separate circuit

Set off alarm



Certificate of Compliance 310 CMR 15.021

Date

As Built Plan Submitted

Signed by Installer


Signed by Designer

Certificate of Compliance Issued

Notes:

House

SANITARY SYSTEM PROFILE



TEST PIT DATA

BOARD OF HEALTH WITNESS: DAVID ZAROZINSKI
 DATE: NOVEMBER 20, 2002
 SOIL EVALUATOR: CHRISTIAN BOYSEN & DOUGLAS J. MacLEAY, P.E.

PERC TEST ID	PERC RATE (MIN/IN)	PERC DEPTH (IN)
69	6	42
70	10	46
70A	2	40



TEST PIT #	ELEV. TOP	ESHW	OBS. H2O	BOTTOM
69	81.75	79.08	NONE	72.92
70	80.93	86.85	NONE	81.26
70A	82.93	86.85	NONE	81.26

HORIZON	SOIL TYPE	DEPTH
HORIZON A	FINE SANDY LOAM	10YR 3/2
HORIZON B	FINE SANDY LOAM	10YR 4/4
HORIZON C	FINE SANDY LOAM	2.5Y 4/3
HORIZON D	FINE SANDY LOAM	7.5YR 4/4

NOTES:

- REMOVE TOPSOIL & SUBSOIL BENEATH THE LEACHING FIELD AND TO 5' ON ALL SIDES OF THE FIELD. REPLACE WITH FILL MATERIAL MEETING THE SPECIFICATIONS OF 310 CMR 15.255(3). (TITLE 5, 310 CMR 15.255(5).)
- TITLE 5 REQUIRES OBSERVATION OF THE INSTALLED SYSTEM BY THE DESIGN ENGINEER AND A BOARD OF HEALTH MEMBER OR AGENT FOR THE BOARD OF HEALTH. THE SYSTEM MUST NOT BE BACKFILLED PRIOR TO OUR OBSERVATION. CONTACT OUR OFFICE AND THE BOARD OF HEALTH TWO BUSINESS DAYS BEFORE REQUESTED DATE FOR OBSERVATION.
- ALL DISTURBED AREAS SHOULD BE LOAMED, RAKED, FERTILIZED, SEEDED AND MULCHED AT THE COMPLETION OF CONSTRUCTION.

PROPERTY LINE REFERENCE:
 PROPERTY LINES AS SHOWN ARE BASED ON A PLAN OF LAND IN AMHERST, MASSACHUSETTS, PREPARED FOR NORTHAMPTON ASSOCIATES, INC. PREPARED BY H.L. EATON ASSOC. DATED OCTOBER 21, 2002.



DESIGN DATA

DESIGN BASED ON SINGLE FAMILY RESIDENCE
 DESIGN FLOW 110 GALLON PER DAY PER BEDROOM
 TOTAL DESIGN FLOW 330 GALLON PER DAY.
SEPTIC TANK
 330 GALLONS X 200% = 660 GALLONS DESIGN CAPACITY.
 USE 1500 GALLON SEPTIC TANK.
LEACHING FIELD
 BOTTOM:
 45' LENGTH X 15' WIDTH = 675 SQUARE FEET.
 675 SQ. FT. X 53 GAL. PER SQ. FT. = 357 GAL. LEACHING.
 TOTAL LEACHING CAPACITY = 357 GALLONS PER DAY.
 NOTE: PER TITLE 5, 310 CMR 15.240(6), A FIELD IS DESIGNED FOR THIS SITE DUE TO THE AREA LIMITATIONS CAUSED BY THE HOUSE LOCATION AND PROPERTY LINES.

GENERAL NOTES


- 4" PIPE WITH TIGHT JOINTS TO BE USED IN DISPOSAL SYSTEM EXCEPT WHERE OTHERWISE NOTED.
- 4" SDR 35 PERFORATED PIPE TO BE USED IN LEACHING AREA.
- 1500 GALLON REINFORCED CONCRETE SEPTIC TANK.
- AMHERST BOARD OF HEALTH MUST BE NOTIFIED WHEN SYSTEM IS NEARLY COMPLETE AND PRIOR TO BACKFILLING.
- ELEVATIONS BASED ON ASSUMED DATUM.
- UNLESS OTHERWISE NOTED, ALL SYSTEM COMPONENTS SHALL BE INSTALLED IN ACCORDANCE WITH TITLE 5 OF THE STATE SANITARY CODE AND ANY APPLICABLE LOCAL RULES.
- ANY CHANGE TO THIS PLAN MUST BE APPROVED BY THE BOARD OF HEALTH AND THE DESIGN ENGINEER.
- THIS SYSTEM IS NOT DESIGNED FOR A GARBAGE GRINDER.

LEGEND


---	100	---	EXISTING CONTOURS
---	100	---	PROPOSED CONTOURS
---		---	4" SDR 35 PERFORATED PIPE
---		---	4" SDR 35 SOLID PIPE
---		---	WATER LINE
---		---	FENCE
---		---	EDGE OF WETLAND
---		---	CENTERLINE STREAM
---		---	PROPERTY LINE
---		---	STONEMALL

THE LEACH AREA ON THIS LOT IS LIMITED TO A 3 BEDROOM CAPACITY
 TITLE 5 310 CMR 15.214

BENCHMARK:
 SPIKE IN BASE OF U.P. #24
 ELEVATION = 86.01 FEET.
 ASSUMED DATUM.



SITE PLAN



SCALE	APPROVED:	REV.	DATE	BY	DESCRIPTION	APPR.
AS SHOWN	DOUGLAS J. MacLEAY No. 31263 CIVIL ENGINEER					
DRN. BY						
S.K.						
CHECKED						
D.M.						

MacLeay Associates, Inc. 102 Bridge Street, Shelburne Falls, MA 01370
 phone: (413) 625-9774 fax: (413) 625-9704 email: macleay@crocker.com



MacLeay

Associates, Inc. civil engineers

102 Bridge Street, Shelburne Falls, MA 01370

phone (413) 625-9774

fax (413) 625-9704

email: macleay@crocker.com

SYSTEM INSTALLATION OBSERVATION REPORT

SITE INFORMATION

LOT # 9
STREET LEVERETT ROAD
TOWN AMHERST
JOB # 2002-072-9

DATE: 10/02/03

OWNER INFORMATION

PROPERTY OWNER AMHERST BUILDING CO.
STREET ADDRESS 25 MAIN STREET; SUITE 445
TOWN NORTHAMPTON, MA 01060

INSTALLER INFORMATION

NAME OF INSTALLER L & F CONSTRUCTION
STREET ADDRESS 608 LONG PLAIN ROAD
TOWN LEVERETT, MA 01054

OBSERVATION RESULTS


DATE OF OBSERVATION: 09/26/03

- THE SYSTEM APPEARED TO BE INSTALLED SUBSTANTIALLY IN ACCORDANCE WITH THE APPROVED PLAN, AND IS IN COMPLIANCE WITH TITLE 5.
- THE SYSTEM DOES NOT APPEAR TO HAVE BEEN INSTALLED ACCORDING TO THE APPROVED PLAN, AND IS NOT IN COMPLIANCE WITH TITLE 5.


DEFICIENCIES: _____

- THE SYSTEM DOES NOT APPEAR TO HAVE BEEN INSTALLED ACCORDING TO THE APPROVED PLAN, BUT IS IN COMPLIANCE WITH TITLE 5. ENCLOSED IS A COPY OF THE PLAN SHOWING "AS BUILT" LOCATIONS AND ELEVATIONS.


COMMENTS: _____


DOUGLAS J. MacLEAY, P.E.
PRESIDENT

SEND COPIES TO: BOARD OF HEALTH
L & F
AMHERST BUILDING



SANITARY SYSTEM PROFILE



TEST PIT DATA



BOARD OF HEALTH WITNESS: DAVID ZAROZINSKI
 DATE: NOVEMBER 20, 2002
 SOIL EVALUATOR: CHRISTIAN BOYSEN & DOUGLAS J. MACLEAY, P.E.

PERC TEST ID	PERC RATE (MIN/IN)	PERC DEPTH (IN)
69	6	42
70	10	46
70A	2	40

TEST PIT #	ELEV. TOP	ESHW	OBS. H20	BOTTOM
69	81.75	79.08	NONE	72.92
70	89.93	86.85	NONE	81.26
70A	87.81	85.06	NONE	78.31

HORIZON	SOIL TYPE	DEPTH (FT)
HORIZON A0	FINE SANDY LOAM 10YR 3/2	6"
HORIZON B0	FINE SANDY LOAM 10YR 4/4	12"
HORIZON C1	FINE SANDY LOAM 2.5Y 4/3	20"
HORIZON C2	FINE SANDY LOAM 7.5YR 4/4	38"
HORIZON A0	FINE SANDY LOAM 10YR 3/2	12"
HORIZON B0	FINE SANDY LOAM 10YR 4/4	20"
HORIZON C1	FINE SANDY LOAM 2.5Y 4/3	39"
HORIZON C2	FINE SANDY LOAM 7.5YR 4/4	83"
HORIZON A0	FINE SANDY LOAM 10YR 3/2	5"
HORIZON B0	FINE SANDY LOAM 10YR 4/4	16"
HORIZON C1	FINE SANDY LOAM 2.5Y 4/3	33"
HORIZON B0	FINE SANDY LOAM 10YR 4/4	41"

- NOTES:**
- REMOVE TOPSOIL & SUBSOIL BENEATH THE LEACHING FIELD AND TO 5' ON ALL SIDES OF THE FIELD. REPLACE WITH FILL MATERIAL MEETING THE SPECIFICATIONS OF 310 CMR 15.255(3). (TITLE 5, 310 CMR 15.255(5).)
 - TITLE 5 REQUIRES OBSERVATION OF THE INSTALLED SYSTEM BY THE DESIGN ENGINEER AND A BOARD OF HEALTH MEMBER OR AGENT FOR THE BOARD OF HEALTH. THE SYSTEM MUST NOT BE BACKFILLED PRIOR TO OUR OBSERVATION. CONTACT OUR OFFICE AND THE BOARD OF HEALTH TWO BUSINESS DAYS BEFORE REQUESTED DATE FOR OBSERVATION.
 - ALL DISTURBED AREAS SHOULD BE LOAMED, RAKED, FERTILIZED, SEEDED AND MULCHED AT THE COMPLETION OF CONSTRUCTION.



DESIGN DATA

DESIGN BASED ON SINGLE FAMILY RESIDENCE

DESIGN FLOW 110 GALLON PER DAY PER BEDROOM

TOTAL DESIGN FLOW 330 GALLON PER DAY.

SEPTIC TANK

330 GALLONS X 200% = 660 GALLONS DESIGN CAPACITY.

USE 1500 GALLON SEPTIC TANK.

LEACHING FIELD

BOTTOM: 45' LENGTH X 15' WIDTH = 675 SQUARE FEET.


675 SQ. FT. X .53 GAL. PER SQ. FT. = 357 GAL. LEACHING.

TOTAL LEACHING CAPACITY = 357 GALLONS PER DAY.

NOTE: PER TITLE 5, 310 CMR 15.240(6); A FIELD IS DESIGNED FOR THIS SITE DUE TO THE AREA LIMITATIONS CAUSED BY THE HOUSE LOCATION AND PROPERTY LINES.

THE LEACH AREA ON THIS LOT IS LIMITED TO A 3 BEDROOM CAPACITY TITLE 5 310 CMR 15.214

BENCHMARK:
SPIKE IN BASE OF U.P. #24
ELEVATION = 86.01 FEET.
ASSUMED DATUM.



- GENERAL NOTES**
- 4" PIPE WITH TIGHT JOINTS TO BE USED IN DISPOSAL SYSTEM EXCEPT WHERE OTHERWISE NOTED.
 - 4" SDR 35 PERFORATED PIPE TO BE USED IN LEACHING AREA.
 - 1500 GALLON REINFORCED CONCRETE SEPTIC TANK.
 - AMHERST BOARD OF HEALTH MUST BE NOTIFIED WHEN SYSTEM IS NEARLY COMPLETE AND PRIOR TO BACKFILLING. ELEVATIONS BASED ON ASSUMED DATUM.
 - UNLESS OTHERWISE NOTED, ALL SYSTEM COMPONENTS SHALL BE INSTALLED IN ACCORDANCE WITH TITLE 5 OF THE STATE SANITARY CODE AND ANY APPLICABLE LOCAL RULES.
 - ANY CHANGE TO THIS PLAN MUST BE APPROVED BY THE BOARD OF HEALTH AND THE DESIGN ENGINEER.
 - THIS SYSTEM IS NOT DESIGNED FOR A GARBAGE GRINDER.

LEGEND

- 100 --- EXISTING CONTOURS
- 100 — PROPOSED CONTOURS
- 4" SDR 35 PERFORATED PIPE
- 4" SDR 35 SOLID PIPE
- W — WATER LINE
- X — FENCE
- E — EDGE OF WETLAND
- C — CENTERLINE STREAM
- P — PROPERTY LINE
- AS-BUILT

SHEET NO. 1 OF 1.			
SCALE	AS SHOWN	REV. DATE	DESCRIPTION
DRN. BY	S.K.	2 9/29/03 S.K.	AS-BUILT
CHECKED	D.M.	1 6/9/03 S.K.	REVISED TEST PIT DATA
APPROVED:		DATE	JOB NO.
DOUGLAS J. MACLEAY REGISTERED PROFESSIONAL ENGINEER		MAY 14, 2002	2002-072-9
TITLE: SUBSURFACE SEWAGE DISPOSAL PLAN IN AMHERST, MASS.			
FOR: AMHERST BUILDING COMPANY, LLC LEVERETT ROAD			

AS-BUILT LOCATIONS AND ELEVATIONS ARE BASED ON FIELD SURVEY BY MACLEAY ASSOCIATES, INC. ON SEPTEMBER 26, 2003.

SYSTEM INSTALLED BY:
L & F CONSTRUCTION
608 LONG PLAIN ROAD
LEVERETT, MA
(413) 665-3788

MacLeay Associates, Inc. 102 Bridge Street, Shelburne Falls, MA 01370
 phone: (413) 625-9774 fax: (413) 625-9704 email: macleay@crocker.com

TYPE OR PRINT ONLY

Well Completion Report

1. WELL LOCATION		GPS (OPTIONAL)	LATITUDE		LONGITUDE																																																																																																																	
Address at Well Location: <u>Leverett Road</u>		Property Owner: <u>Amherst Building Company LLC</u>		Subdivision Name: _____																																																																																																																		
City/Town: <u>Amherst</u>		Mailing Address: <u>25 Main Street, Suite 445</u>		City/Town: <u>Northampton, MA 01860</u>																																																																																																																		
Assessors Map _____ Assessors Lot #: <u>9</u>		NOTE: Assessors Map and Lot # mandatory if no street address available																																																																																																																				
Board of Health permit obtained: Yes <input type="checkbox"/> Not Required <input checked="" type="checkbox"/>		Permit Number _____		Date Issued _____																																																																																																																		
2. WORK PERFORMED			3. PROPOSED USE			4. DRILLING METHOD																																																																																																																
<input checked="" type="checkbox"/> New Well <input type="checkbox"/> Abandon <input type="checkbox"/> Deepen <input type="checkbox"/> Recondition <input type="checkbox"/> Replace <input type="checkbox"/> Other _____			<input checked="" type="checkbox"/> Domestic <input type="checkbox"/> Irrigation <input type="checkbox"/> Monitoring <input type="checkbox"/> Municipal <input type="checkbox"/> Industrial <input type="checkbox"/> Other _____			<input type="checkbox"/> Cable <input type="checkbox"/> Auger <input checked="" type="checkbox"/> Air Hammer <input type="checkbox"/> Direct Push <input type="checkbox"/> Mud Rotary <input type="checkbox"/> Other _____																																																																																																																
5. WELL LOG		6. SITE SKETCH (Use permanent landmarks with distances)																																																																																																																				
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th rowspan="2">From (ft)</th> <th rowspan="2">To (ft)</th> <th colspan="2">WATER</th> <th colspan="7">Unconsolidated</th> <th>Consolidated</th> </tr> <tr> <th>High</th> <th>Low</th> <th>Clay</th> <th>Silt</th> <th>Sand</th> <th>Gravel</th> <th>Cobbles</th> <th>Boulders</th> <th>Other</th> <th>Rock Type</th> </tr> </thead> <tbody> <tr> <td>0</td> <td>42</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>X</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>42</td> <td>465</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Bedrock</td> <td></td> </tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>		From (ft)	To (ft)	WATER		Unconsolidated							Consolidated	High	Low	Clay	Silt	Sand	Gravel	Cobbles	Boulders	Other	Rock Type	0	42						X						42	465										Bedrock																																																																						
From (ft)	To (ft)			WATER		Unconsolidated							Consolidated																																																																																																									
		High	Low	Clay	Silt	Sand	Gravel	Cobbles	Boulders	Other	Rock Type																																																																																																											
0	42						X																																																																																																															
42	465										Bedrock																																																																																																											
7. WELL CONSTRUCTION		8. CASING																																																																																																																				
Total Depth Drilled <u>465'</u>		From (ft)	To (ft)	Casing Type and Material	Size O.D. (in)	Well Seal Type																																																																																																																
Date Drilling Complete <u>May 29, 2003</u>			<u>60'</u>	<u>17 lb Steel</u>	<u>6"</u>	<u>Drive Shoe</u>																																																																																																																
9. SCREEN																																																																																																																						
From (ft)	To (ft)	Slot Size	Screen Type and Material			Screen Diameter																																																																																																																
		<u>NONE</u>																																																																																																																				
10. FILTER PACK / GROUT / ABANDONMENT MATERIAL					11. ADDITIONAL WELL INFORMATION																																																																																																																	
From (ft)	To (ft)	Material Description	Purpose		Developed? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Fracture Enhancement? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No																																																																																																																
					Method <u>Zone/2 packers</u>																																																																																																																	
					Disinfected? <input type="checkbox"/> Yes <input type="checkbox"/> No																																																																																																																	
12. WELL TEST DATA (PRODUCTION WELLS)					13. STATIC WATER LEVEL (ALL WELLS)																																																																																																																	
Date	Method	Yield (GPM)	Time Pumped (hrs & min)	Drawdown to (Ft. BGS)	Time Recovery to (Ft. BGS)	Date Measured	Depth Below Ground Surface (FT)																																																																																																															
<u>6/10/03</u>	<u>bucket</u>	<u>8</u>	<u>4h 0m</u>	<u>295'</u>	<u>0h 50m</u>	<u>6/10/03</u>	<u>30'</u>																																																																																																															
14. PERMANENT PUMP (IF AVAILABLE)					15. NAME/ADDRESS OF PUMP INSTALLATION COMPANY																																																																																																																	
Pump Description _____		Horsepower _____		<u>MT Springs Pumps & Service</u>																																																																																																																		
Pump Intake Depth _____ (ft)		Nominal Pump Capacity _____ (gpm)		<u>Pelham, MA</u>																																																																																																																		
16. COMMENTS																																																																																																																						
17. WELL DRILLER'S STATEMENT			This well was drilled and/or abandoned under my supervision, according to applicable rules and regulations, and this report is complete and correct to the best of my knowledge.																																																																																																																			
Driller: <u>Kenneth C. Lynde</u>		Supervising Driller Signature: <u>Kenneth C. Lynde</u>			Registration #: <u>4 8 0 </u>																																																																																																																	
Firm: <u>Lynde Well Drilling, Inc.</u>		Date: <u>6/12/03</u>		Rig Permit #: <u>1 1 4 </u>																																																																																																																		

NOTE: Well Completion Reports must be filed by the registered well driller within 30 days of well completion.
BOARD OF HEALTH COPY

Well No. 155541
 Location Forest Building Company LLC
 Address 25 Main Street, Suite 402
 City Northampton, MA 01060
 State MA
 County Hampden
 Well Depth 17.12
 Completion Date 05/28/2003

Well ID	Well Name	Well Type	Well Status	Well Depth (ft)	Well Diameter (in)	Well Completion Date	Well Completion Method	Well Completion Description
155541	Forest Building Company LLC	Water	Active	17.12	4.0	05/28/2003	None	None

Well Completion Method: None
 Well Completion Description: None
 Well Completion Date: 05/28/2003
 Well Completion Method: None

Well Completion Method: None
 Well Completion Description: None
 Well Completion Date: 05/28/2003
 Well Completion Method: None

Well Completion Method: None
 Well Completion Description: None
 Well Completion Date: 05/28/2003
 Well Completion Method: None

Well Completion Method: None
 Well Completion Description: None
 Well Completion Date: 05/28/2003
 Well Completion Method: None

Well Completion Method: None
 Well Completion Description: None
 Well Completion Date: 05/28/2003
 Well Completion Method: None

Well Completion Method: None
 Well Completion Description: None
 Well Completion Date: 05/28/2003
 Well Completion Method: None

1 Disc

1 hole 70 A

Commonwealth of Massachusetts

Town of _____

Soil Suitability Assessment : On-Site Sewage Disposal

Performed By: Doug Maclean Date: 9/6/02
Witnessed By: David Zarnick

Location Address of: Lot #	<u>Norhampton ASPEC LLC</u>	Owner's Name: Address of: Telephone:	<u>281 Lowell Rd</u>
New Construction <input checked="" type="checkbox"/> Repair <input type="checkbox"/>			

Office Review

Published Soil Survey Available? No Yes
Year Published _____ Publication Scale _____ Soil Map Unit _____
Drainage Class _____ Soil Limitations _____

Surficial Geologic Report Available? No Yes
Year Published _____ Publication Scale _____
Geologic Material (map unit) _____
Landform _____

Flood Insurance Rate Map:
Above 500 year flood boundary? No Yes
Within 500 year flood boundary? No Yes
Within 100 year flood boundary? No Yes

Wetland Area:
National Wetland Inventory Map (map unit) _____
Wetlands Conservancy Program Map (map unit) _____

Current Water Resource Conditions (USGS): month _____
Range: Above Normal Normal Below Normal

Other Reference Reviewed:

Determination: Seasonal High Water Table

Methods Used:

- Depth observed standing in observation hole _____ inches
- Depth weeping from side of observation hole _____ inches
- Depth to soil mottles _____ inches
- Ground water adjustment _____ feet

Index Well No. _____ Reading Date _____ Index Well Level _____
Adjustment factor _____ Adjusted ground water level _____

Depth of Naturally Occurring Previous Material


Does at least four feet of naturally occurring previous materials exist in all areas observed throughout the area proposed for this soil absorption system? _____

If not, what is the depth of naturally occurring previous material?

Certification

I certify that on _____ (date) I have passed the soil evaluator examination approved by the Department of Environmental Protection and that the above analysis was performed by me consistent with the required training, expertise, and experience described in 310 CMR 15.017.

Signature _____
Date _____



70A

On-Site Review

Deep Hole Number 70A Date: 9/6/02 Time 8:00
 Weather _____
 Location (identify on site plan) _____
 Land Use PASTURE Slope (%) _____
 Surface Stone _____
 Vegetation: GRASSES

Landform: _____

Position on Landscape (sketch on back) _____

Distances from:
 Open Water Body _____ feet Drainageway _____ feet
 Possible Wet Area _____ feet Property Line _____ feet
 Drinking Water Well _____ feet Other _____

DEEP OBSERVATION HOLE LOG					
depth from surface (inches)	soil horizon	soil texture (USDA)	soil color (Munsell)	soil mottling	other (structure, stones, boulders) Consistency, % gravel
5	A	SL	10YR 3/2		FR 1070
11"					S, C, B
16	Bw	SL	10YR 4	33"	
41	C ₁	SL	2.5Y 5/4	10YR 5/6	FR 1570
114	C ₂	LS	10YR 5/6		S, C, B Fina 2070 S, C, B Compact 2070 S, C, B

Parent Material (geologic) BASAL TILL
 Depth to Bedrock 114
 Depth to Groundwater :
 Standing Water in the Hole _____
 Weeping from Pit Face _____
 Estimated Seasonal High Water 33

On-Site Review

Deep Hole Number _____ Date: _____ Time _____
 Weather _____
 Location (identify on site plan) _____
 Land Use _____ Slope (%) _____
 Surface Stone _____
 Vegetation: _____


Landform: _____

Position on Landscape (sketch on back) _____

Distances from:
 Open Water Body _____ feet Drainageway _____ feet
 Possible Wet Area _____ feet Property Line _____ feet
 Drinking Water Well _____ feet Other _____

DEEP OBSERVATION HOLE LOG					
depth from surface (inches)	soil horizon	soil texture (USDA)	soil color (Munsell)	soil mottling	other (structure, stones, boulders) Consistency, % gravel

Parent Material (geologic) _____
 Depth to Bedrock _____
 Depth to Groundwater :
 Standing Water in the Hole _____
 Weeping from Pit Face _____
 Estimated Seasonal High Water _____



FORM 12: Percolation Test
Location Address or Lot #

70A

281 Lovett Rd.

Commonwealth of Massachusetts
Town of Amherst

PERCOLATION TEST *

	DATE:	TIME:
Observation Hole #	70A	
Depth of Perc	40"	
Start Pre-soak	8:30	
End Pre-soak	8:47	
Time at 12"	8:47	
Time at 9"	8:49	
Time at 6"	8:52	
Time (9"-6")	3	
Rate Min./Inch	12	

*Minimum of one percolation test must be performed in both the primary area and reserve area.

Site Passed

Site failed


Performed by


Doug MacKay


Witnessed by

David Trovati


Comments:







281 Leverett Road Hole #1 70A
Engineer: Doug Maclay
9/6/02



Commonwealth of Massachusetts

Town of Andover

Soil Suitability Assessment : On-Site Sewage Disposal

Performed By: _____ Date: _____

Witnessed By: _____

Location Address of: Lot #	Owner's Name: Address of: Telephone:
	<u>Stowell</u> <u>381 Wood Rd</u>
New Construction <input checked="" type="checkbox"/> Repair <input type="checkbox"/>	

Office Review

Published Soil Survey Available? No Yes
 Year Published _____ Publication Scale _____ Soil Map Unit _____
 Drainage Class _____ Soil Limitations _____

Surficial Geologic Report Available? No Yes
 Year Published _____ Publication Scale _____
 Geologic Material (map unit) _____
 Landform _____

Flood Insurance Rate Map:
 Above 500 year flood boundary? No Yes
 Within 500 year flood boundary? No Yes
 Within 100 year flood boundary? No Yes

Wetland Area:
 National Wetland Inventory Map (map unit) _____
 Wetlands Conservancy Program Map (map unit) _____

Current Water Resource Conditions (USGS): month _____
 Range: Above Normal Normal Below Normal

Other Reference Reviewed:

1 Disc
Hole #
69
+
70

Determination: Seasonal High Water Table

Methods Used:

- Depth observed standing in observation hole _____ inches
- Depth weeping from side of observation hole _____ inches
- Depth to soil mottles _____ inches
- Ground water adjustment _____ feet

Index Well No. _____ Reading Date _____ Index Well Level _____
 Adjustment factor _____ Adjusted ground water level _____

Depth of Naturally Occurring Previous Material


Does at least four feet of naturally occurring previous materials exist in all areas observed throughout the area proposed for this soil absorption system? _____

If not, what is the depth of naturally occurring previous material?

Certification

I certify that on _____ (date) I have passed the soil evaluator examination approved by the Department of Environmental Protection and that the above analysis was performed by me consistent with the required training, expertise, and experience described in 310 CMR 15.017.

Signature _____
 Date _____



On-Site Review

Deep Hole Number 69 Date: 12/6/01 Time _____
 Weather SUNNY 65
 Location (identify on site plan) _____
 Land Use Field Slope (%) 3
 Surface Stone None (walls)
 Vegetation: grasses

Landform: Till Terrace

Position on Landscape (sketch on back) _____

Distances from:

Open Water Body 200 feet
 Possible Wet Area 200 feet
 Drinking Water Well 150 feet

Drainageway 100 feet
 Property Line 95' feet
 Other TO FRONT
will be divided

DEEP OBSERVATION HOLE LOG

depth from surface (inches)	soil horizon	soil texture (USDA)	soil color (Munsell)	soil mottling	other (structure, stones, boulders) Consistency, % gravel
6"	AP	FSL	10YR 3/2	-	Loose Clumps many fine roots
20"	BW	FSL	10YR 4/4	38" 5% 7.5YR 4/6	massive - friable 10% gravel
92"	C ₁	FSL	2.5Y 4/5 2.5Y 4/3	7.5YR 4/6	massive - friable 20% gravel stones
121"	C ₂	FSL	7.5YR 4/4	7.5YR 4/6 5%	↓

Parent Material (geologic) Absolution Till
 Depth to Bedrock 121"
 Depth to Groundwater: _____
 Standing Water in the Hole _____
 Weeping from Pit Face _____
 Estimated Seasonal High Water 38"

On-Site Review

Deep Hole Number 70 Date: 12/6/01 Time _____
 Weather SUNNY 65
 Location (identify on site plan) _____
 Land Use Field Slope (%) 3
 Surface Stone _____
 Vegetation: grass

Landform: Till Terrace

Position on Landscape (sketch on back) _____

Distances from:


Open Water Body 200 feet
 Possible Wet Area 200 feet
 Drinking Water Well _____ feet

ROADSIDE
 Drainageway 35 feet
 Property Line 50 feet
 Other TO BE
divided



DEEP OBSERVATION HOLE LOG

depth from surface (inches)	soil horizon	soil texture (USDA)	soil color (Munsell)	soil mottling	other (structure, stones, boulders) Consistency, % gravel
12"	AP	FSL	10YR 3/2	-	Loose Clumps many fine roots
20"	BW	FSL	10YR 4/6	39 10% 7.5YR 4/6	massive friable 10% gravel
83"	C ₁	FSL	2.5Y 4/5	10% 7.5YR 4/6	massive
118"	C ₂	FSL	2.5Y 4/3	7.5YR 4/4 5%	(same as C ₁)

Parent Material (geologic) Absolution Till
 Depth to Bedrock 118"
 Depth to Groundwater: _____
 Standing Water in the Hole _____
 Weeping from Pit Face _____
 Estimated Seasonal High Water 39"




69



70

70

Stowall Property 281 Leverett Road Holes #69 and 70
Engineer: Christian Boysen



Town of



AMHERST

Massachusetts


TOWN HALL
4 BOLTWOOD AVENUE
AMHERST, MA 01002-2351

CONSERVATION COMMISSION
AND
CONSERVATION DEPARTMENT
(413) 256-4045

To: Dave Zarozinski, Health Inspections
From: Stephanie Ciccarello, Conservation *sc*
Date: June 16, 2003
RE: Septic installation on Lot 9 Leverett Road

Dave,

Thank you for sending a copy of the septic installation plan for Lot 9. The Conservation Commission reviewed and accepted plans for septic installation on both Lots 7 & 8. As Lot 9 is outside the 100 foot buffer zone of the Bordering Vegetated Wetlands, this project does not fall under the review jurisdiction of the Conservation Commission. Please let me know if you have any particular issues or concerns regarding the work in relation to the wetlands. – Stephanie



FORM 1-APPLICATION FOR DSCP

No. 03-10

Fee PS

Commonwealth of Massachusetts
AMHERST, Massachusetts

Application for Disposal System Construction Permit

Application is hereby made for a Permit to Construct (X) or Repair () an On-site Sewage Disposal system at:

Location Address or Lot No. * <u>265</u> LOT 9 LEVERETT ROAD	Owner's Name, Address and Tel. # AMHERST BUILDINGCOMPANY LLC 25 MAIN STREET SUITE 445 NORTHAMPTON, MA 01060 586-5340
Installer's Name, Address, and Tel. # LML CONSTRUCTION 608 LONG PLAIN ROAD LEVERETT, MA 01054 413-665-3788	Designer's Name, Address and Tel. # MacLeay Associates, Inc. 102 Bridge Street Shelburne Falls, MA 01370 (413) 625-9774

Type of Building:

Dwelling No. of Bedrooms 3 Garbage Grinder NO
 Other Type of Building _____ No. of Persons _____ Showers _____ Cafeteria _____
 Other Fixtures _____

Design Flow 330 gallons per day. Calculated daily flow 357 gallons
 Plan Date 05/14/03 Number of Sheets ONE Revision Date NONE
 Title SUBSURFACE SEWAGE DISPOSAL PLAN IN AMHERST, MASS FOR
AMHERST BUILDINGCOMPANY LLC, LOT 9 LEVERETT ROAD.

Description of Soil SANDY LOAM SEE PLAN FOR DETAILED TEST PIT DESCRIPTIONS.
SEASONAL HIGH GROUNDWATER AT 33" PERC RATE 10 MIN./INCH. . WITNESSED BY
DAVID ZAROZINSKI

Nature of Repairs or Alterations (Answer when applicable) INSTALL SEPTIC TANK, D-BOX AND
LEACH FIELD

Date last inspected: _____

-*Agreement:


The undersigned agrees to ensure the construction and maintenance of the aforescribed on-site sewage disposal system in accordance with the provisions of Title 5 of the Environmental Code and not to place the system in operation until a Certificate of Compliance has been issued by this Board of Health.

Signed [Signature] Date 6/9/03
 Application Approved by [Signature] Date 6/09/03


Application Disapproved for the following reasons _____

Permit No. 03-10

Date Issued 6/12/03



SANITARY SYSTEM PROFILE



TEST PIT DATA

BOARD OF HEALTH WITNESS: DAVID ZAROZINSKI
 DATE: NOVEMBER 20, 2002
 SOIL EVALUATOR: CHRISTIAN BOYSEN & DOUGLAS J. MacLEAY, P.E.



PERC TEST ID	PERC RATE (MIN/IN)	PERC DEPTH (IN)
69	6	42
70	10	46
70A	2	40

TEST PIT # 69	TEST PIT # 70	TEST PIT # 70A
ELEV. TOP = 81.75	ELEV. TOP = 80.93	ELEV. TOP = 87.81
ESHWT = 79.08	ESHWT = 86.85	ESHWT = 85.06
OBS. H2O = NONE	OBS. H2O = NONE	OBS. H2O = NONE
BOTTOM = 72.92	BOTTOM = 81.26	BOTTOM = 78.31

NOTES:

- REMOVE TOPSOIL & SUBSOIL BENEATH THE LEACHING FIELD AND TO 5' ON ALL SIDES OF THE FIELD. REPLACE WITH FILL MATERIAL MEETING THE SPECIFICATIONS OF 310 CMR 15.255 (3) (TITLE 5, 310 CMR 15.255 (5)).
- TITLE 5 REQUIRES OBSERVATION OF THE INSTALLED SYSTEM BY THE DESIGN ENGINEER AND A BOARD OF HEALTH MEMBER OR AGENT FOR THE BOARD OF HEALTH. THE SYSTEM MUST NOT BE BACKFILLED PRIOR TO OUR OBSERVATION. CONTACT OUR OFFICE AND THE BOARD OF HEALTH TWO BUSINESS DAYS BEFORE REQUESTED DATE FOR OBSERVATION.
- ALL DISTURBED AREAS SHOULD BE LOAMED, RAKED, FERTILIZED, SEEDED AND MULCHED AT THE COMPLETION OF CONSTRUCTION.

PROPERTY LINE REFERENCE:
 PROPERTY LINES AS SHOWN ARE BASED ON A PLAN OF LAND IN AMHERST, MASSACHUSETTS, PREPARED FOR NORTHAMPTON ASSOCIATES, INC. PREPARED BY H.L. EATON ASSOC. DATED OCTOBER 21, 2002.




DESIGN DATA

DESIGN BASED ON SINGLE FAMILY RESIDENCE
 DESIGN FLOW 110 GALLON PER DAY PER BEDROOM
 TOTAL DESIGN FLOW 330 GALLON PER DAY.

SEPTIC TANK
 330 GALLONS X 200% = 660 GALLONS DESIGN CAPACITY.
 USE 1500 GALLON SEPTIC TANK.

LEACHING FIELD
 BOTTOM:
 45' LENGTH X 15' WIDTH = 675 SQUARE FEET.
 675 SQ. FT. X 53 GAL. PER SQ. FT. = 357 GAL. LEACHING.
 TOTAL LEACHING CAPACITY = 357 GALLONS PER DAY.

NOTE: PER TITLE 5, 310 CMR 15.240 (6), A FIELD IS DESIGNED FOR THIS SITE DUE TO THE AREA LIMITATIONS CAUSED BY THE HOUSE LOCATION AND PROPERTY LINES.



- ### GENERAL NOTES
- 4" PIPE WITH TIGHT JOINTS TO BE USED IN DISPOSAL SYSTEM EXCEPT WHERE OTHERWISE NOTED.
 - 4" SDR 35 PERFORATED PIPE TO BE USED IN LEACHING AREA.
 - 1500 GALLON REINFORCED CONCRETE SEPTIC TANK.
 - AMHERST BOARD OF HEALTH MUST BE NOTIFIED WHEN SYSTEM IS NEARLY COMPLETE AND PRIOR TO BACKFILLING.
 - ELEVATIONS BASED ON ASSUMED DATUM.
 - UNLESS OTHERWISE NOTED, ALL SYSTEM COMPONENTS SHALL BE INSTALLED IN ACCORDANCE WITH TITLE 5 OF THE STATE SANITARY CODE AND ANY APPLICABLE LOCAL RULES.
 - ANY CHANGE TO THIS PLAN MUST BE APPROVED BY THE BOARD OF HEALTH AND THE DESIGN ENGINEER.
 - THIS SYSTEM IS NOT DESIGNED FOR A GARBAGE GRINDER.

LEGEND

- 100 --- EXISTING CONTOURS
- 100 --- PROPOSED CONTOURS
- 4" SDR 35 PERFORATED PIPE
- 4" SDR 35 SOLID PIPE
- WATER LINE
- FENCE
- EDGE OF WETLAND
- CENTERLINE STREAM
- PROPERTY LINE
- STONEWALL

SHEET NO. 1 OF 1.

SCALE AS SHOWN	APPROVED:	REV. DATE	DESCRIPTION
DRN. BY S.K.		1 5/9/03	S.K. REVISED TEST PIT 70A
CHECKED D.M.		DATE: MAY 14, 2002	JOB NO. 2002-072-9

TITLE: SUBSURFACE SEWAGE DISPOSAL PLAN IN AMHERST, MASS.
 FOR: AMHERST BUILDING COMPANY, LLC LEVERETT ROAD

MacLeay Associates, Inc. civil engineers
 102 Bridge Street, Shelburne Falls, MA 01763
 phone: (413) 625-0774 fax: (413) 625-0704 email: macleay@rockwell.com

FORM 1-APPLICATION FOR DSCP

No 03-10

Fee 100⁰⁰ Plans 7d
C4# 9913

Commonwealth of Massachusetts
AMHERST, Massachusetts

Application for Disposal System Construction Permit

Application is hereby made for a Permit to Construct (X) or Repair () an On-site Sewage Disposal system at:

Location Address or Lot No. <u>#</u> <u>265</u> LOT 9 LEVERETT ROAD	Owner's Name, Address and Tel. # AMHERST BUILDINGCOMPANY LLC 25 MAIN STREET SUITE 445 NORTHAMPTON, MA 01060 586-5340
Installer's Name, Address, and Tel. # LML CONSTRUCTION 608 LONG PLAIN ROAD LEVERETT, MA 01054 413-665-3788	Designer's Name, Address and Tel. # MacLeay Associates, Inc. 102 Bridge Street Shelburne Falls, MA 01370 (413) 625-9774

Type of Building:

Dwelling No. of Bedrooms 3 Garbage Grinder NO

Other Type of Building _____ No. of Persons _____ Showers _____ Cafeteria _____
Other Fixtures _____

Design Flow 330 gallons per day. Calculated daily flow 357 gallons
Plan Date 05/14/03 Number of Sheets ONE Revision Date NONE
Title SUBSURFACE SEWAGE DISPOSAL PLAN IN AMHERST, MASS FOR
AMHERST BUILDINGCOMPANY LLC, LOT 9 LEVERETT ROAD.

Description of Soil SANDY LOAM SEE PLAN FOR DETAILED TEST PIT DESCRIPTIONS,
SEASONAL HIGH GROUNDWATER AT 33" PERC RATE 10 MIN./INCH. . WITNESSED BY
DAVID ZAROZINSKI

Nature of Repairs or Alterations (Answer when applicable) INSTALL SEPTIC TANK, D-BOX AND
LEACH FIELD

Date last inspected: _____

-* Agreement:

The undersigned agrees to ensure the construction and maintenance of the aforescribed on-site sewage disposal system in accordance with the provisions of Title 5 of the Environmental Code and not to place the system in operation until a Certificate of Compliance has been issued by this Board of Health.

Signed [Signature] Date 6/9/03


Application Approved by [Signature] Date 6/12/03

Application Disapproved for the following reasons _____

Permit No. 03-10

Date Issued MAY 14, 2003

Raised * Rec June 9, 2003



FORM 2-DISPOSAL SYSTEM CONSTRUCTION PERMIT

Commonwealth of Massachusetts

AMHERST, Massachusetts

Disposal System Construction Permit

No. 03-10


Permission is hereby granted to AMHERST BUILDINGCOMPANY LLC to
construct (X) or repair () an On-site Sewage System located at
(265) LOT 9 LEVERETT ROAD

and as described in the above Application for Disposal System Construction Permit. The applicant recognizes his/her duty to comply with Title 5 and the following local provisions or special conditions.

All construction must be completed within two years of the date below.

Date _____

Approved by _____



Commonwealth of Massachusetts

AMHERST, Massachusetts

Certificate of Compliance

This is to Certify, that the On-site Sewage Disposal System installed (X)
or repaired/replaced () on _____ by
LML CONSTRUCTION for AMHERST BUILDING COMPANY LLC
at (265) LOT 9 LEVERETT ROAD


has been constructed in accordance with the provisions of Title 5 and the for
Disposal System Construction Permit No. 03-10 dated
_____. Use of this system is conditioned on compliance
with the provisions set forth below:

The issuance of this certificate shall not be construed as a guarantee that
the system will function as designed. The Certificate expires on

Date 9/26/03 Inspector Stamps Stan

ENGINEER
INSTALLER







Quabbin Analytical Laboratory

Box 1192 Stadler Street, Belchertown, MA 01007


(413)-323-7134

Name:	Amherst Building Company	Sample Date:	6-04-03
Address:	25 Main Street, Suite 445	Report Date:	6-05-03
	Northampton, MA 01060	Collected By:	Mt. Springs Pumps & Service
Sample Location:		Type Supply:	Well
	Amherst Building Company	Sample No.:	QAL 8936
	Lot 9, Leverett Road	Lab ID#:	M-02454
	Amherst, MA 01002		


TESTED FOR	RESULTS	MAX. RECOMMENDED LEVELS
Total Coliform Bacteria	Absent	Present or Absent
Fecal Coliform Bacteria	Absent	Present or Absent
Nitrite	0	1.0 mg/l
Nitrate	.20	10.0 mg/l
pH	7.70	6.5-8.5
Alkalinity	30.0	No Limit
Iron	*1.0	.30 mg/l
Manganese	*.08	.05 mg/l
Copper	0	1.3 mg/l
Sulfate	18.0	250 mg/l
Chloride	32.3	250 mg/l
Hardness	72.0	No Limit
Conductivity	183.5	No Limit
Total Dissolved Solids	122.4	500 mg/l
Turbidity	4.5	5 NTU
Chlorine	0	No Limit
Sodium	8.0	No Limit

Results are only for those items listed above and on the above collected date. Except for the following *Iron & Manganese, the sample was found to be within acceptable levels for D.E.P. Drinking Water Standards. If there are any questions on this report, please do not hesitate to call this office.

David Fredenburgh, Director



SANITARY SYSTEM PROFILE



TEST PIT DATA

PERC TEST ID	PERC RATE (MIN/IN)	PERC DEPTH (IN)
69	6	42
70	10	46
70A	2	40



BOARD OF HEALTH WITNESS: DAVID ZAROZINSKI
 DATE: NOVEMBER 20, 2002
 SOIL EVALUATOR: CHRISTIAN BOYSEN & DOUGLAS J. MACLEAY, P.E.

TEST PIT # 69	TEST PIT # 70	TEST PIT # 70A
ELEV. TOP = 81.75	ELEV. TOP = 89.93	ELEV. TOP = 87.81
ESHWT = 79.08	ESHWT = 86.85	ESHWT = 85.08
OBS. H2O = NONE	OBS. H2O = NONE	OBS. H2O = NONE
BOTTOM = 72.92	BOTTOM = 81.26	BOTTOM = 78.31

NOTES:


- REMOVE TOPSOIL & SUBSOIL BENEATH THE LEACHING FIELD AND TO 5' ON ALL SIDES OF THE FIELD. REPLACE WITH FILL MATERIAL MEETING THE SPECIFICATIONS OF 310 CMR 15.285(3). (TITLE 5, 310 CMR 15.285(6).)
- TITLE 5 REQUIRES OBSERVATION OF THE INSTALLED SYSTEM BY THE DESIGN ENGINEER AND A BOARD OF HEALTH MEMBER OR AGENT FOR THE BOARD OF HEALTH. THE SYSTEM MUST NOT BE BACKFILLED PRIOR TO OUR OBSERVATION. CONTACT OUR OFFICE AND THE BOARD OF HEALTH TWO BUSINESS DAYS BEFORE REQUESTED DATE FOR OBSERVATION.
- ALL DISTURBED AREAS SHOULD BE LOAMED, RAKED, FERTILIZED, SEEDED AND MULCHED AT THE COMPLETION OF CONSTRUCTION.

PROPERTY LINE REFERENCE:
 PROPERTY LINES AS SHOWN ARE BASED ON A PLAN OF LAND IN AMHERST, MASSACHUSETTS, PREPARED FOR NORTHAMPTON ASSOCIATES, INC. PREPARED BY H.L. EATON ASSOC. DATED OCTOBER 21, 2002.



DESIGN DATA

DESIGN BASED ON SINGLE FAMILY RESIDENCE
 DESIGN FLOW 110 GALLON PER DAY PER BEDROOM
 TOTAL DESIGN FLOW 330 GALLON PER DAY.
SEPTIC TANK
 330 GALLONS X 200% = 660 GALLONS DESIGN CAPACITY.
 USE 1500 GALLON SEPTIC TANK.
LEACHING FIELD
 BOTTOM:
 45' LENGTH X 15' WIDTH = 675 SQUARE FEET.
 675 SQ. FT. X 53 GAL. PER SQ. FT. = 357 GAL. LEACHING.
 TOTAL LEACHING CAPACITY = 357 GALLONS PER DAY.
 NOTE: PER TITLE 5, 310 CMR 15.240(6): A FIELD IS DESIGNED FOR THIS SITE DUE TO THE AREA LIMITATIONS CAUSED BY THE HOUSE LOCATION AND PROPERTY LINES.



GENERAL NOTES

- 4" PIPE WITH TIGHT JOINTS TO BE USED IN DISPOSAL SYSTEM EXCEPT WHERE OTHERWISE NOTED.
- 4" SDR 35 PERFORATED PIPE TO BE USED IN LEACHING AREA.
- 1500 GALLON REINFORCED CONCRETE SEPTIC TANK.
- AMHERST BOARD OF HEALTH MUST BE NOTIFIED WHEN SYSTEM IS NEARLY COMPLETE AND PRIOR TO BACKFILLING.
- ELEVATIONS BASED ON ASSUMED DATUM.
- UNLESS OTHERWISE NOTED, ALL SYSTEM COMPONENTS SHALL BE INSTALLED IN ACCORDANCE WITH TITLE 5 OF THE STATE SANITARY CODE AND ANY APPLICABLE LOCAL RULES.
- ANY CHANGE TO THIS PLAN MUST BE APPROVED BY THE BOARD OF HEALTH AND THE DESIGN ENGINEER.
- THIS SYSTEM IS NOT DESIGNED FOR A GARBAGE GRINDER.

LEGEND

- 100 --- EXISTING CONTOURS
- 100 — PROPOSED CONTOURS
- 4" SDR 35 PERFORATED PIPE
- 4" SDR 35 SOLID PIPE
- WATER LINE
- FENCE
- EDGE OF WETLAND
- CENTERLINE STREAM
- PROPERTY LINE
- STONEMALL

SHEET NO. 1 OF 1.

REV.	DATE	BY	DESCRIPTION	APPR.
1	6/9/03	S.M.	REVISED TEST PIT 70A	D.M.

SCALE AS SHOWN
 DRN. BY S.K.
 CHECKED D.M.

APPROVED: [Signature]

TITLE: SUBSURFACE SEWAGE DISPOSAL PLAN IN AMHERST, MASS.
 FOR: AMHERST BUILDING COMPANY, LLC LEVERETT ROAD
 DATE: MAY 14, 2002
 JOB NO. 2002-072-9