

Town of



AMHERST

Massachusetts

AMHERST HEALTH DEPARTMENT, 70 BOLTWOOD WALK, AMHERST, MA 01002
(413) 256-4077

(413) 256-4033 ENVIRONMENTAL HEALTH SERVICES
(413) 256-4053 (FAX)

SUB-GRADE INSPECTION

Location: 318 LEVRETT RD.

Property Owner: WOODLAND NOMINALE TRUST

I certify that I have inspected the excavation to sub-grade of the proposed septic system leaching area prior placement of any fill of stone, or construction of any portion of the system.

I further certify that:

- ✓ 1. All 'A' and 'B' horizon soils (topsoils and subsoils) were removed in the area of the system.
- ✓ 2. There was no evidence of ground water in the excavation.
- ✓ 3. There was no evidence of "mottles" that would be in conflict with the findings of the deep hole soil profile.
- ✓ 4. That the excavation was accomplished to the proper depth and in conformance with the approved plans.

DAVID E. KEASES
Designers Name

[Signature]
Designers Signature

116 MAIN ST
Street Address

HATFIELD, MA 01038
Town, State, Zip Code

864-918-8956
Telephone Number

page 1 of 2



September 26, 2003

Dave E. Keates, P.E.
102 Russell Street
Sunderland, MA 01375

To Whom It May Concern:

I hereby appoint K. Christian Boysen of Land Solutions to be my duly authorized agent regarding all Title-5 matters.

Sincerely,

David E. Keates
David E. Keates, P.E.



*SUBGRADE INSPECTION
318 LAYBERRY RD.
PAGE 2 OF 2*

**AMHERST HEALTH DEPT.
TOWN OF AMHERST
HEALTH PERMITS**

1287

Received of PARAFFIN COMPANIES of 312 Levent Rd Amherst
Name Address
 For Property Located at: 318 W Levent Rd BARRE TUZLUSKI
Street Address Owner

- | | | | |
|--|--------------|--|--------------|
| HEA009 Bakery
R6510 443509 | _____ | HEA016 Septic Tank Permit-Installers
R6510 443511 | _____ |
| HEA001 Bed & Breakfast
R6510 443516 | _____ | HEA017 Septic Tank Permit-Private
R6510 443510 | _____ 100.00 |
| HEA002 Catering License
R6510 443507 | _____ | HEA018 Septic Tank Reinspection Fee
R6510 432301 | _____ |
| HEA003 Food Handler
R6510 443515 | _____ | HEA019 Sub-Division Review Fee
R6510 432306 | _____ |
| HEA004 Frozen Deserts
R6510 443501 | _____ | HEA012 Swimming Pool Permits
R6510 443512 | _____ |
| HEA005 Health Dept. Housing Isp.
R6510 432302 | _____ | HEA020 Tanning License
R6510 443509 | _____ |
| HEA006 Massage Therapy License
R6510 443504 | _____ | HEA034 Immunization Clinic
R6510 432307 | _____ |
| HEA008 Motel License
R6510 443506 | _____ | HEA026 Smoking & Tobacco Reg. Violations
R6510 443518 | _____ |
| HEA010 Removal of Offal
R6510 443513 | _____ | HEA022 Tobacco License
R6510 443505 | _____ |
| HEA021 Removal of Rubbish
R6510 443520 | _____ | HEA042 Body Arts / Tatoo
R6510 443521 | _____ |
| HEA011 Percolation Test Fees
R6510 432300 | _____ 175.00 | HEA043 Food Service Plan Review
R6510 432308 | _____ |
| HEA013 Recreation Camp License
R6510 443503 | _____ | HEA044 Porta Potties
R6510 432309 | _____ |
| HEA014 Retail Store Permit
R6510 443514 | _____ | HEA045 Ice Rinks
R6510 443522 | _____ |
| HEA015 Sanitary Code Booklets
R6510 432305 | _____ | HEA046 Rental Registration
R6510 432310 | _____ |
| | | HEA047 Fines
R6510 48200 | _____ |
| | | HEA | _____ |
| | | HEA | _____ |

TOTAL FEE: 275.00

Amherst Health Department
Barre Tuzlowski
 Date: 11/1/04

OFFICE USE ONLY

CHECK #	CASH	11/1/04
005/105		11/02/04 13:07
Receipt #	1146.00	
Check/Credit Card #	5105	

Must be Validated by the Collector's Office to be considered paid

THE UNIVERSITY OF CHICAGO
LIBRARY

**AMHERST HEALTH DEPT.
TOWN OF AMHERST
HEALTH PERMITS**

1287

Received of PARAFFIN COMPANIES of 312 LIVINGSTON RD Amherst
Name Address
 For Property Located at: 318 LIVINGSTON RD BARRE TUZZOLANI
Street Address Owner

- | | |
|--|---|
| HEA009 Bakery
R6510 443509 | HEA016 Septic Tank Permit-Installers
R6510 443511 |
| HEA001 Bed & Breakfast
R6510 443516 | HEA017 Septic Tank Permit-Private <u>100.00</u>
R6510 443510 |
| HEA002 Catering License
R6510 443507 | HEA018 Septic Tank Reinspection Fee
R6510 432301 |
| HEA003 Food Handler
R6510 443515 | HEA019 Sub-Division Review Fee
R6510 432306 |
| HEA004 Frozen Deserts
R6510 443501 | HEA012 Swimming Pool Permits
R6510 443512 |
| HEA005 Health Dept. Housing Isp.
R6510 432302 | HEA020 Tanning License
R6510 443509 |
| HEA006 Massage Therapy License
R6510 443504 | HEA034 Immunization Clinic
R6510 432307 |
| HEA008 Motel License
R6510 443506 | HEA026 Smoking & Tobacco Reg. Violations
R6510 443518 |
| HEA010 Removal of Offal
R6510 443513 | HEA022 Tobacco License
R6510 443505 |
| HEA021 Removal of Rubbish
R6510 443520 | HEA042 Body Arts / Tatoo
R6510 443521 |
| HEA011 Percolation Test Fees <u>175.00</u>
R6510 432300 | HEA043 Food Service Plan Review
R6510 432308 |
| HEA013 Recreation Camp License
R6510 443503 | HEA044 Porta Potties
R6510 432309 |
| HEA014 Retail Store Permit
R6510 443514 | HEA045 Ice Rinks
R6510 443522 |
| HEA015 Sanitary Code Booklets
R6510 432305 | HEA046 Rental Registration
R6510 432310 |
| | HEA047 Fines
R6510 48200 |
| | HEA |
| | HEA |


TOTAL FEE: 275.00

Barre Tuzolani
 Amherst Health Department

11/1/04
 Date

Must be Validated by the Collector's Office to be considered paid

OFFICE USE ONLY	
CHECK #	CASH
0051105	11/02/04 13:07
Payment	2100.00
Receipt #	134300
Check/Credit Card #	5105



Land Solutions

Two Amherst Road
Sunderland, MA 01375
413/665-4777

DAVE Z,

Permit #
1289

LETTER OF TRANSMITTAL

TO: DAVE ZAROZINSKI
AMHERST HEALTH DEPT

JOB NO.	DATE <u>10/25/04</u>
ATTENTION:	
RE: <u>318 LEVERETT RD</u> <u>SEPTIC DESIGN</u>	

WE ARE SENDING YOU

the following: Attached Under separate cover via _____

- | | | |
|---|---|---|
| <input type="checkbox"/> Septic Designs | <input type="checkbox"/> Specifications | <input type="checkbox"/> Copy of letter |
| <input type="checkbox"/> Plans | <input type="checkbox"/> Contract | <input type="checkbox"/> Other _____ |

COPIES	DATE	NUMBER	DESCRIPTION
<u>4</u>			<u>318 LEVERETT RD SEPTIC DESIGN</u>
<u>1</u>	<u>8.31.04</u>		<u>CHECK # 5105 \$275⁰⁰ FOR DESIGN & PERC.</u>


THESE TRANSACTIONS ARE:

- | | | |
|---|--|--|
| <input checked="" type="checkbox"/> For your approval | <input type="checkbox"/> Approved as submitted | <input type="checkbox"/> Resubmit with ___ copies for approval |
| <input type="checkbox"/> For your use | <input type="checkbox"/> Approved as noted | <input type="checkbox"/> Submit ___ copies for distribution |
| <input type="checkbox"/> Per your request | <input type="checkbox"/> Corrections noted | <input type="checkbox"/> Return ___ corrected prints |
| <input type="checkbox"/> for your review and comment | <input type="checkbox"/> _____ | |

Remarks: DAVE -
I'm OUT OF TOWN TODAY - IF YOU NEED ME
my CELL IS 413. 221. 9669

Signature: CHRISTIAN

CC. Tony Kocot w/ 1 copy of DESIGN.



PARAFFIN
COMPANIES

312 Leverett Road
Amherst, MA 01002
(413) 548-9802



BANK OF WESTERN
MASSACHUSETTS
SPRINGFIELD, MASSACHUSETTS

53-248/118

005105

8/31/2004

PAY TO THE
ORDER OF Town Of Amherst

\$ **275.00


Two Hundred Seventy-Five and 00/100***** DOLLARS

MEMO: PERC + PERMIT
312 LEVERETT RD

⑈005105⑈ ⑆011802488⑆ ⑈0800215610⑈

SECURITY FEATURES: MICRO PRINT TOP & BOTTOM BORDERS - COLORED PATTERN - BLEED THROUGH NUMBERING - MISSING FEATURE INDICATES A COPY

~~Bruce~~
Bruce Tozcoski



Sewage Disposal System for


**Wood Land Nominee Trust
318 Leverett Road
Amherst, MA**

Note: Owner should have tank pumped and effluent filter cleaned every two years or as recommended by septic tank pumper. Board of Health approval of this plan required before a licensed contractor can be retained to install system. Contractor not to start work until approved Disposal Works Permit has been obtained. Contractor is to contact "Dig Safe" to have all existing utilities located and marked prior to any demolition, construction or excavation on the site. It is the responsibility of the contractor to review all the drawings and specifications associated with this project workscope prior to the initiation of construction. Should the contractor find a conflict with the documents relative to the surveyed topography, specifications or applicable codes, it is the contractor's responsibility to notify the engineer of record in writing prior to the start of construction. Failure by the contractor to notify the engineer shall constitute acceptance of full responsibility by the contractor to complete the scope of work as defined by the drawings and in full conformance with local regulations and codes.



**David E. Keates, P.E.
Consulting Civil Engineer
116 Main Street
Hatfield, MA 01038**

*David E. Keates
10/29/04
REV. 10/29/04*



Land Solutions

2 Amherst Rd. Sunderland, MA 01375

Voice/Fax (413) 665-4777

Land Planning, Environmental Consulting, Permit Processes

P.O. BOX 121 TWO AMHERST ROAD SUNDERLAND, MA 01375

Voice & Fax 413-665-4777

PLEASE NOTE THE FOLLOWING

- ALL PROPERTY LINES SHALL BE VERIFIED BY A SURVEYOR PRIOR TO CONSTRUCTION TO MAINTAIN PROPER SETBACKS.
- PROPERTY OWNER IS RESPONSIBLE FOR COMPLIANCE TO LOCAL ZONING REGS., CON. COMM., AND MASS WETLAND PROTECTION ACT.
- THIS SEPTIC DESIGN IS NOT INTENDED TO BE A SITE PLAN.
- DO NOT SCALE DRAWING.
- CONTRACTOR SHALL FIELD VERIFY ALL INFORMATION CONTAINED ON THESE PLANS AND SHALL NOTIFY THE ENGINEER OR ANY DISCREPANCIES PRIOR TO INITIATING THE WORK.
- INSTALLER SHALL NOTIFY LAND SOLUTIONS 72 HOURS IN ADVANCE FOR AN ENGINEER'S INSTALLATION INSPECTION.
- ANY ON SITE DEBRIS SHALL BE DISPOSED OF ACCORDING TO OWNER'S INSTRUCTIONS.
- EXCAVATING CONTRACTOR MUST CALL DIG SAFE FOR CLEARANCE BEFORE STARTING WORK: 1-800-344-7233.
- IF PLANS SPECIFY REUSE OF EXISTING SEPTIC TANK, IT MAY BE SAVED IF IT IS OFFICIALLY CERTIFIED TO BE STRUCTURALLY SOUND. BAFFLES MUST BE REPLACED WITH PVC TEE BAFFLES AND AN EFFLUENT FILTER TO BE INSTALLED ON THE OUTLET.
- IF EXISTING SEPTIC HAS NOT BEEN CERTIFIED AS STRUCTURALLY SOUND, THE INSTALLER SHALL CONTACT LAND SOLUTIONS 72 HOURS PRIOR TO PUMPING EXISTING SEPTIC SYSTEM TANK PRIOR TO REPAIR WORK. TANK SHALL BE INSPECTED FOR CAPACITY, STRUCTURE AND REPLACED IF NECESSARY.
- ANY DEBRIS ENCOUNTERED FROM EXISTING SEPTIC SYSTEM MUST BE DISPOSED OF IN A MANNER ACCEPTABLE TO THE BOH.

DEVELOPMENT DESIGN

LAND SOLUTIONS


PERMIT PROCESSES

SITE PLANNING

SEPTIC SYSTEMS


ENVIRONMENTAL CONSULTING


RESIDENTIAL



General Notes:

1. The contractor in the prosecution of this work shall adhere strictly to these plans and the provisions set forth in the State Environmental Code, Title 5, 310 CMR 15.000 and the more current update of this publication. Any deviation from these plans shall require prior approval from the design engineer and the local Board of Health.
2. If finish cover over the septic tank or D-box is greater than 6 inches provide access port with cover for future access for maintenance and inspection.
3. Should the contractor determine that existing field conditions are other than shown on these plans, contractor shall not commence work but shall immediately notify the owner and designer for direction.
4. All vegetation, boulders, organic and other deleterious material shall be removed from the existing ground surface throughout the effluent disposal area including the 15 foot extension and slope embankment prior to placing fill material.
5. This system has not been designed for vehicular traffic. System should be protected from any wheel traffic.
6. This is not a boundary survey. Property lines are determined by physical evidence in the field as depicted by the owner.
7. Seal all joints and openings with hydraulic cement.
8. The designer assumes no liability for the operation of design.
9. Finish grade to be sloped to drain off top of system at minimum 2 % slope.
10. All smeared or compacted surfaces including textural changes shall be raked to a depth of 1 inch or more before placing fill or crushed stone. This is essential in order to protect the natural absorption qualities of the soil by preventing an unrestricted transition between materials.
11. Massachusetts law requires that the contractor shall contact "Dig Safe Inc." at 1-800-322-4844 at least three full working days before starting any excavation work in order that all responsible parties can be notified so they can adequately mark out their buried pipe and cable locations.
12. Contractor shall have D-box filled with water prior to engineer's final inspection. Water shall be provided to test D-box pipe distribution at time of final inspection.
13. Contractor shall have ready for the final inspection the following information:
 - a. The approved Disposal Works Permit.
 - b. A dimensioned as-built plan showing two dimensions from permanent points to each of the following: septic tank invert-in and invert-out, all angles points in all piping, D-box, beginning and ends of each leaching trench, cleanouts, ports, the four corners of each leach field and any other items as deemed necessary.
 - c. As-built elevations of all pipe inverts as shown on profile.
14. Property owner is responsible for compliance to local zoning regulations, Conservation Commission and MA Wetlands Protection Act.
15. The septic design is not intended to be a site plan.
16. The contractor shall notify the Engineer or Land Solutions at 413-665-4777 if the Engineer is not available at least 72 hours in advance for a final inspection.
17. If plans specify reuse of existing septic tank, it may be saved if it is officially certified to be structurally sound. Baffles should be replaced with PVC tee baffles and an effluent filter installed on the outlet if they will fit.
18. If existing septic tank has not been certified as structurally sound, the installer shall contact the Engineer and/or Land Solutions 72 hours prior to pumping existing septic tank to see what repair work will be involved. Tank shall be replaced if it cannot be adequately repaired.
19. Any debris encountered from existing septic system must be disposed of in a manner acceptable to the Board of Health.





Project #: 04-049

USGS Map: Mt Toby


Scale: 1:25,000

Date: 1990

Sheet ___ of ___

Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA
Sheet 4 of 3

Land Solutions
 2 Amherst Road
 Sunderland, MA 01375
 Tel/Fax: 413 665-4777



**LAND SOLUTIONS, TWO AMHERST ROAD, P.O. BOX 121,
SUNDERLAND, MA 01375
VOICE & FAX (413) 665-4777**

COMMONWEALTH OF MASSACHUSETTS

Amherst, Massachusetts

Soil Suitability Assessment For On-Site Sewage Disposal

Performed By: **K. Christian Boysen**
Witnessed By: **Dave Zarozinski, Board of Health Agent**

Certification Date: Nov. 1994
Performed on: **August 31, 2004**

Location Address: 318 Leverett Road	Owner's Name: Wood Land Nominee Trust
Lot #	Address: 312 Leverett Road
Job # 04-049	Telephone:

(Handwritten initials)

NEW CONSTRUCTION REPAIR X Garbage grinder No Yes
Number of bedrooms: **5**

Office Review:

Published Soil Survey Available: Yes No
Year Published: Publication Scale: Soil Map Unit:
Drainage class: Soil Limitations:

Surficial Geological Report Available: No Yes
Year Published: Publication Scale:
Geological Material
Landform:

Flood Insurance Rate Map:
Above 500 year flood boundary No Yes
Within 500 year flood boundary No Yes
Within 100 year flood boundary No Yes


Wetland Area:
National Wetland Inventory map (map unit) :
Wetlands Conservancy Program Map (map unit)

Current Water Resource Conditions (USGS):
Range: Above Normal Normal Below Normal

Other References Reviewed: USGS

**Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA
Sheet 7 of 8**

REV 10.29.04



Location Address or Lot No. 318 Leverett Road, Amherst

Name: Wood Land Nominee Trust

Date: August 31, 2004

Job #: 04-049

ON-SITE REVIEW

Deep Hole No.: 1 Date: 08/31/04 Time 9:00 Weather: 85° overcast

Location: See Site Plan: 66' South of Southwest house corner; ^{10'} 50' North of property line.

Land Use: Lawn Slope 5% Surface Stones: None

Vegetation Grasses

Landform TILL TERRACE

Position on Landform: MID. TERRACE

Distances from:

Open Water Body: >150 feet Drainage way: >50 feet
Possible Wet Area: >50 feet Property Line: 50 feet (estimated)
Drinking Water Well: >150 feet Other:

DEEP OBSERVATION HOLE LOG					
Depth from Surface (inches)	Soil Horizon	Soil Texture (USDA)	Soil Color (Munsell)	Soil Mottling	Other (Structure, stones, Boulders, Consistency, % Gravel)
0-12"	Ap	Fine sandy loam	10YR 3/3	None	Loose and crumb, many fine roots; 10% subangular gravel.
12-24"	Bw	Fine sandy loam	10YR 5/6	None	Massive and friable; 10% subangular gravel.
24- 137" ¹¹	C	Fine sandy loam	10YR 5/4	10% 7.5YR 5/6	Massive and friable; 15% subangular gravel.

* MINIMUM TWO HOLES REQUIRED AT EVERY DISPOSAL AREA

Parent Material: Ablation till

Depth To Bedrock: >137"


Depth To Groundwater: 24"¹¹

Standing Water in the hole: 130"¹¹

Weeping From Face: 122"

Estimated Seasonal High Groundwater: 24"¹¹

Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA
Sheet 8 of 83



Location Address or Lot No. 318 Leverett Road, Amherst

Name: Wood Land Nominee Trust

Date: August 31, 2004

Job #: 04-049

ON-SITE REVIEW

Deep Hole No.: 2 Date: 08/31/04 Time: 8:45 Weather: 75° Humid, overcast

Location: See Site Plan 66' Southwest of Southwest house corner; 12' South of maple.

Land Use: Lawn Slope: 5% Surface Stones: None

Vegetation Grasses

Landform TILL TERRACE

Position On Landform: MID TERRACE

Distances from:

Open Water Body: >150 feet Drainage way: >50 feet
Possible Wet Area: >50 feet Property Line: 50-20 feet (estimated)
Drinking Water Well: >150 feet Other:

DEEP OBSERVATION HOLE LOG

Depth from Surface (inches)	Soil Horizon	Soil Texture (USDA)	Soil Color (Munsell)	Soil Motling	Other (Structure, stones, Boulders, Consistency, % Gravel)
0-9"	Ap	Fine sandy loam	10YR 3/2	None	Loose and crumb; many roots, 2% gravel.
9-24"	Bw	Fine sandy loam	10YR 4/6	None	Massive and extremely friable; 10% subangular gravel; occasional roots, gradual boundary.
24-144"	C	Fine sandy loam	10YR 5/4	24"= 10% 7.5YR 4/6	Massive and friable 20% subangular gravel.

* MINIMUM TWO HOLES REQUIRED AT EVERY DISPOSAL AREA

Parent Material: Ablation till

Depth To Bedrock: >144"


Depth To Groundwater:

Standing Water in the Hole: 138" Weeping From Face: 120"

Estimated Seasonal High Groundwater:

24"

Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA
Sheet 5 of 73



Location Address or Lot No. 318 Leverett Road, Amherst

Name: Wood Land Nominee Trust

Date: August 31, 2004

Job #: 04-049

DETERMINATION FOR SEASONAL HIGH WATER TABLE

METHOD USED:

Depth observed standing in observation hole						inches
Depth weeping from side of observation hole						inches
X Depth to soil mottles	D.H. # 1	2 1/2	inches	D.H. # 2	24	inches
Ground Water Adjustment						feet

Index well no. Reading date Index well level

Adjustment factor Adjusted ground water level

Depth of Naturally Occurring Pervious Material

Does at least four feet of naturally occurring pervious material exist in all areas observed throughout the area proposed for the soil absorption system? **YES**

If not, what is the depth of naturally occurring pervious material?

Certification


I certify that in November, 1994 I have passed the soil evaluator examination approved by the Department of Environmental Protection and that the above analysis was performed by me consistent with the required training, expertise and experience described in 310 CMR 15.017.

Signature _____

Date _____

C:\My Documents\perc.doc

**Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA
Sheet 10 of 12**



FORM 12 - PERCOLATION TEST

Location Address or Lot No. 318 Leverett Road, Amherst

Name: Wood Land Nominee Trust

Date: August 31, 2004

Job #: 04-049

COMMONWEALTH OF MASSACHUSETTS
Amherst, Massachusetts

PERCOLATION TEST		
Date: August 31, 2004		
Observation hole # :	1	2
Depth of perc:	60"	
Start pre-soak	8:09	
End pre-soak	8:24	
Time @ 12"	8:24	
Time @ 9"	8:42	
Time @ 6"	9:08	
Time (9"-6")	26 MIN.	
Rate min/inch	8 2/3 inches/minutes	

SITE PASSED

X


SITE FAILED

Performed By: Christian Boysen

Witnessed By: Dave Zarozinski, Health Agent & ASE

Comments:

Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA
Sheet 11 of 23
REV. 10/29/04



Gravelless Leaching System Design Using

Unit to be capable of withstanding H2O loading _____ H10 loading

Structure House

Design Flow 110 gal/day/bedroom _____ gallons

Number of bedrooms 5 Other _____

Design flow 550 gallons per day

Garbage grinder to be used _____ yes no If yes, increase flow by 50%

Revised design flow _____ (1.5) = _____ gallons per day

Increase flow by _____ % per local B.O.H. regulations

Revised design flow _____ X _____ = gallons per day

Percolation rate from percolation tests = 8²/₃ & _____ minutes per inch

Design percolation rate chosen = 10 minutes per inch

Effluent loading rate for Class II soils = 0.60 gal/day/sq. ft.

Leaching area required = 550 gal./day = 917 sq. ft.
0.60 gal./day/sq. ft.

Length required = 917 sq. ft. = 117.7 lin. Ft.
7.79 sq. ft./lin. ft.

Number of units = 117.7 lin. ft. = 18.8 units
6.25 lin. ft./unit

Use 2 trench/es 10 units long = 20 units > 18.8 units req'd

Single trench length = 10 units X 6.25 lin. ft. per unit = 62.5 lin. ft.

Actual gal./day provided = 200 g.p.d. 20 = 1200 g.p.d.




David E. Keates
10/22/04

PROJECT
Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA

Sheet 13 of 23

David E. Keates, P.E.
Consulting Civil Engineer
102 Russell Street
Sunderland, MA 01375
Tel: 413-665-7670



PUMP CHAMBER NOTES

1. Pump chamber to be wired to main electrical panel.
2. Pump controls shall be mercury type switch only.
3. Force main to be 2" PVC Pipe Schedule 40.
4. All equipment & fasteners in the pump chamber shall be resistant to hydrogen sulfide corrosion.
5. Inspect and maintain components as recommended by manufacturer and required by 310 CMR 15.254 (1) d.
6. This assumes dimensions of the pump chamber as shown on this sheet. Dimensions other than those shown will require the "pump down" to be recalculated. Contact the design engineer if a tank with different dimensions is used.
7. Pump the sludge from the bottom of the pump chamber whenever the septic tank is pumped.
8. When using manhole extensions, locate the quick disconnect as high as possible in the extension for ease of removal.
9. When possible, locate quick disconnect and electrical connections within arm's reach of the surface.
10. Maintain minimal uphill slope on delivery line to distribution box.
11. Provide a "pump pilot light" to indicate when pump is operating.
12. Provide a 20" rectangular opening with a watertight cover in top of tank.

Pump System Design

Use a 1000 GAL TANK
 Length = 8.5', Width = 4.3', Depth = 5.4' (Inside Dimensions)
 Use 2" dia. sch. 40 pvc pipe. Length = 37 feet
 Vol. of pipe = $3.14 (1) (1) (37 \text{ ft.}) (7.48 \text{ gal./cu. ft.}) / 144 = 6$ gallons
 Leaching area to be dosed 4 times per day (310 CMR 15.254(1) d.)
 Dose required = total design flow divided by 4, equals 550 gal. per day / 4 = 138 gal. per dose.
 Increase dose by 6 gallons to allow for volume of 2" diameter pressure line to distribution box.




Pump down = 144 gal. = .53 ft. = 6 inches
 $7.48 \text{ gal./cu.ft.} (8.5) (4.3)$
 From inv. elev. 97.5 to high water alarm at elev. 94.5, there will be 3 ft. of storage or $(8.5 \text{ ft.}) (4.3 \text{ ft.}) (3 \text{ ft.}) 7.48 \text{ gal./cu.ft.} = 820$ gallons. This will provide for $820 \text{ gal.} / 550 \text{ gal./day} = 1.5$ days of storage should power go out.
 Static Head = discharge elev. at D-box (99.6) minus pump off level (93.75) = 5.85 feet.
 Friction Head Loss for 2" pvc piping MANIFOLD

Discharge pipe equivalent length

fitting	feet
3 - 90° @ 9'	27
1 - 45°	4
1 - DISCONNECT	2
1 - TEE	11
Total = <u>44</u> feet	

Force main length = 37 feet
 Total pipe length = 37 feet + 44 feet = 81 feet

GPM	H /100'	H for 81 ft.	Static Head	Total Head
10	.2	.16	5.85	10.1
20	.9	.73		10.7
30	1.8	1.46		11.4
40	3.1	2.51		12.5
50	4.7	3.81		13.8




PLAN SECTION
PUMP CHAMBER FABRICATION DETAILS
 NO SCALE

David E. Keates, P.E.
 Consulting Civil Engineer
 102 Russell Street
 Sunderland, MA 01375
 Tel: 413-665-7670

Sewage Disposal System
 Wood Land Nominee Trust
 318 Leverett Road
 Amherst, MA


Project	Initial Date	Revised	Project No.
	10/22/04		
Drawn By:	Scale	Sheet No.	
	DEK		13 of 23



PERFORMANCE CURVE WHR AND WHR-DS SERIES WASTE HANDLING PUMPS


CAPACITY LITERS PER MINUTE

0 100 200 300 400 500 600 700



Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA
Sheet 14 of 23





Pump Selection for a Pressurized System


Input Parameters

Orifice Size	1/4 inches
Residual Head at Last Orifice	3.0 feet
Orifice Spacing	5.00 feet
Number of Laterals per Cell	2
Lateral Length	58.0 feet
Lateral Line Size	2.00 inches
Lateral Pipe Class/Schedule	40
Distributing Valve Model	None
Manifold Length	9.0 feet
Manifold Line Size	2.00 inches
Manifold Pipe Class/Schedule	40
Lift to Manifold	5.8 feet
Transport Length	81.0 feet
Transport Line Size	2.00 inches
Transport Pipe Class/Schedule	40
Discharge Assembly Size	2.00 inches
Flow Meter	None inches
'Add-on' Friction Losses	0.0 feet


Calculations

Minimum Flow Rate per Orifice	1.34 gpm
Number of Orifices per Zone	24
Total Actual Flow Rate	32.3 gpm
Number of Lines per Zone	2
% Flow Differential 1st and Last Orifice	1.5 %
Lift to Manifold	5.8 feet
Residual Head at Last Orifice	3.0 feet
Head Loss in Laterals	0.1 feet
Head Loss Through Distributing Valve	0.0 feet
Head Loss in Manifold	0.0 feet
Head Loss in Transport Pipe	1.5 feet
Head Loss Through Discharge	2.1 feet
Head Loss Through Flow Meter	0.0 feet
'Add-on' Friction Losses	0.0 feet

Total Flow Rate 32.3 gpm
TDH 12.5 feet



David E. Keates
 10/22/04



Orenco Systems
 Incorporated

814 AIRWAY AVENUE
 SUTHERLIN, OREGON
 97479


TOLL FREE:
 (800) 348-9843


TELEPHONE:
 (541) 459-4449

FACSIMILE:
 (541) 459-2884

www.orenco.com

Sewage Disposal System
 Wood Land Nominee Trust
 318 Leverett Road
 Amherst, MA
 Sheet 15 of 23





TYPICAL TRENCH SECTION
 NOT TO SCALE ELECTRICAL




David E. Keates
 10/22/04


PROJECT

Sewage Disposal System
 Wood Land Nominee Trust
 318 Leverett Road
 Amherst, MA

Sheet 16 of 23

David E. Keates, P.E.
 Consulting Civil Engineer
 102 Russell Street
 Sunderland, MA 01375
 Tel: 413-665-7670





TYPICAL FORCE MAIN TRENCH DETAIL
N.T.S.




David E. Keates
10/22/04

PROJECT

Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA

Sheet 17 of 23

David E. Keates, P.E.
Consulting Civil Engineer
102 Russell Street
Sunderland, MA 01375
Tel: 413-665-7670




Septic System Profile

PROJECT

Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA

Sheet 18 of 23




Bottom elevation 99.6
 - HIGHEST ESHGW BELOW UNITS = 95.6
 - HIGHEST NATURALLY OCCURRING GRADE BELOW UNITS = 97.6


NOTES:

1. The grade above and adjacent to leaching trench shall slope at least 2.0% to prevent accumulation of surface water.
2. The bottom of each leaching trench shall be level at the elevation specified.
3. Pipe from foundation wall to septic tank shall be schedule 40 PVC or equivalent and have a minimum grade of 1/4" per foot.


David E. Keates, P.E.
Consulting Civil Engineer
102 Russell Street
Sunderland, MA 01375
Tel: 413-665-7670



David E. Keates
10/22/04
REV 10/29/04



SEPTIC TANK -



WGT TANK -


$$\begin{aligned} \text{TOP} &= 5.0(10.5)(0.8)(150) = 3937.5 \# \\ \text{BOTTOM} &= \text{''} = 3937.5 \# \\ (2) \text{ SIDES} &= 10.5(5.0)(0.8)(150)(2) = 7875 \# \\ (2) \text{ ENDS} &= 4.0(5.0)(0.8)(150)(2) = 3000 \# \\ \hline &= 18750 \# \end{aligned}$$

WGT DISPLACED WATER

$$10.5 \times 5.0 \times (95.0 - 91.75)(62.4) = 10647 \#$$

FACTOR OF SAFETY AGAINST FLOATING = $18750 / 10647 = 1.76$
 NOTE: DOES NOT INCLUDE WEIGHT OF SOIL ON TOP OF TANK

PUMP CHAMBER



$$\begin{aligned} \text{WGT TANK TOP} &= 9.5(5.3)(.5)(150) = 3776.25 \# \\ \text{BOTTOM} &= \text{''} = 3776.25 \# \\ 2 \text{ SIDES} &= 5.4(9.5)(.5)(150)(2) = 7695.0 \# \\ 2 \text{ ENDS} &= 4.3(5.4)(.5)(150)(2) = 3483.0 \# \\ \hline &= 18730 \# \end{aligned}$$


WGT DISPLACED WATER

$$9.5 \times 5.3 \times (95.0 - 91.25)(62.4) = 11781.9 \#$$

FACTOR OF SAFETY AGAINST FLOATING = $18730 / 11782 = 1.58$

NOTE: NEW TANKS ARE PLACED BETWEEN EXISTING SEPTIC TANK & HOUSE. EXISTING SEPTIC TANK SHOULD SUFFICE THAT THESE CALCULATIONS UNNECESSARY AS THIS TANK IS DEEPER IN GROUND AND HAS NOT FLOATED.

TOP OF 318 LEVERETT RD.
 SUBJECT TANK IS 3.11' MINIMUM ABOVE ESHGW.
 THIS IS SAFER THAN TANK CALCD.
 (TOP S. TANK = 99.31)
 (INV. OUT = 97.81)
 (ESHGW MAX = 96.2)




David E. Keates
 10/14/04
 REV. 10/29/04
 w/ permission
 OF DEK.

PROJECT: 318 LEVERETT RD - ADD.


Sheet of

David E. Keates, P.E.
 Consulting Civil Engineer
 102 Russell Street
 Sunderland, MA 01375
 Tel: 413-665-7670
 SHEET 18A OF 23

NOTE: BOTTOM OF PUMP CHAMBER = ELEV. 93.0;
 MAX ESHGW @ CHAMBER = ELEV 94.25;
 NO CALCS REQUIRED.





Typical Section Elevated Fill System Using Pressure Distribution Within Chamber System



Note: Proposed pump capacity = MYERS
 WTRS 1/2 HP
 OR EQUAL

Remove approximately 24 inches of soil to "C" horizon within limits shown and backfill to section shown with Title 5 sand. Same fill section applies around entire leaching system.






THE


INFILTRATOR®

Chamber

High Capacity Model




David E. Keates
10/22/04




Pressure Distribution Pipe Installation

1. Remove round monitoring port in center of each unit.
2. Install stainless steel strap through slot adjacent to rib and port.
3. Slide pipe through straps or reach through opening and pull pipe up to strap.
4. Insure that the holes are in the proper position facing up and secure pipe with strap.
5. All perforations shall be carefully drilled to the specified diameter and deburred.
6. Install one strap per unit as close to monitoring port as possible.
7. Install PVC plug in each port when pipe in place and testing complete.
8. Seal straps on top of unit with silicone sealant or equal.
9. Drill in. diameter holes at the 2:00 and 10:00 positions in the pipe within the units. Space the holes 5 feet on center on alternate sides of the pipe. Drill a 1/4 in. diameter hole at the bottom of the pipe just in front of the cleanout adapter to insure pipe empties.
10. Install a 12 in. x 12 in. x 2 in. concrete or equal splash pad below the last hole in the bottom of the pipe and centered on the hole. AND AT THE FIRST HOLE

Project:	Sewage Disposal System Wood Land Nominee Trust 318 Leverett Road Amherst, MA	Sheet	21 of 23 David E. Keates, P.E. Consulting Civil Engineer 102 Russell Street Sunderland, MA 01375 Tel: 413-665-7670
----------	---	-------	---





SANITARY VENT

NO SCALE




PROJECT

Sewage Disposal System
 Wood Land Nominee Trust
 318 Leverett Road
 Amherst, MA

Sheet 22 of 23

David E. Keates, P.E.
 Consulting Civil Engineer
 102 Russell Street
 Sunderland, MA 01375
 Tel: 413-665-7670





LAND SOLUTIONS
 TWO AMHERST ROAD
 SUNDERLAND MA. 01375
 413-665-4777
 Sheet 27 of 28

SEPTIC DESIGN PLAN
 FOR:
 WOOD LAND NOMINEE TRUST
 AT:
 ASSESSOR'S PARCEL 90
 318 LEVERETT ROAD, AMHERST, MA

JOB # : 04-001
 DATE : OCTOBER 12, 2004
 SCALE : 1" = 20'
 DRAWN BY : PMB
 REVISION :

FOOTING DRAIN OUTFALL
 TO BE RELOCATED
 INV OUT = 92.28'

-100' OFFSET FROM WELL
 SERVING THIS HOUSE.
 RELOCATE EX. WATER
 LINE FROM WELL TO
 HOUSE TO THIS
 LOCATION

- FOUNDATION DRAIN OUTFALL FROM HOUSE TO BE RELOCATED GREATER THAN 25' FROM NEW SAS. TOGETHER WITH OUTFALL PIPE. ENGR. TO VERIFY.
- NO ADJACENT WELLS WITHIN 150' OF NEW SAS.
- SUBGRADE INSPECTION @ SAS REQUIRED. ENGR. OR AGENT TO INSPECT & SIGN OFF.



David E. Keates
 REV 10/22/04
 REV 10/29/04

TBM - CENTER OF BOTTOM STEP
 ELEV = 100.00'


EX. 5 BR HOUSE;
 REMOVE GARBAGE GRINDER
 IF ONE IS INSTALLED

TBM - CENTER OF BOTTOM STEP
 ELEV = 100.36'

EX. SEPTIC TANK INSTALL OUTLET FILTER
 INV OUT = 97.81'
 -ENGR'S AGENT TO INSPECT EX. TANK @ SUBGRADE INSP'N. & REPAIR IF NECCY.
 1000 GAL PUMP CHAMBER @ EX. ELEV. 95.

LIKELY LOCATION OF EX. SAS
 REMOVE WHERE ENCOUNTERED
 AND BACKFILL WITH
 TITLE 5 SAND





WHITMAN & BINGHAM ASSOCIATES, INC. LLC
 Professional Engineers and Land Surveyors
 20 Pearson Blvd.
 Gardner, Mass. 01440

LETTER OF TRANSMITTAL

(978) 632-5365 FAX (978) 632-7582

DATE 12/23/04	JOB NO.
ATTENTION	
RE: SAS AS-BUILT #318 LEVERETT RD FOR WOODLAND NOMINEE TRUST	

TO DAVID ZAROZINSKI,
AMHERST BOARD OF HEALTH
BANGS COMMUNITY CENTER
70 BOLTWOOD WALK
AMHERST MA 01002

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:
 Shop drawings Prints Plans Samples Specifications
 Copy of letter Change order _____

COPIES	DATE	NO.	DESCRIPTION
4	12/22/04		SAS AS-BUILT PLAN

THESE ARE TRANSMITTED as checked below:


- For approval Approved as submitted Resubmit _____ copies for approval
 For your use Approved as noted Submit _____ copies for distribution
 As requested Returned for corrections Return _____ corrected prints
 For review and comment _____
 FOR BIDS DUE _____ PRINTS RETURNED AFTER LOAN TO US


REMARKS PLEASE FIND ENCLOSED FOUR (4) COPIES OF THE SAS AS-BUILT FOR
#318 LEVERETT ROAD AS PERFORMED BY WHITMAN & BINGHAM ASSOCIATES LLC.
A COPY OF THE PLAN AND THIS TRANSMITTAL IS ALSO BEING SENT TO
ANDREW LEONARD OF EMG ASSOCIATES.

CHRIS PERA
PROJECT SURVEYOR, GARDNER OFFICE

COPY TO ANDREW LEONARD - EMG ASSOCIATES

SIGNED: C. Pera





SCHEDULE OF PROPOSED ELEVATIONS:
(SEE DESIGN PLAN NOTE)

INVERT 4" PVC OUT AT SEPTIC TANK: 97.81
 INVERT 4" PVC IN AT PUMP CHAMBER: 97.5
 INVERT 2" PVC OUT AT PUMP CHAMBER: 97.25
 INVERT 2" PVC TEE (BOTTOM): 99.0
 BOTTOM OF CHAMBERS (END, MIDDLE, END): 99.6

SCHEDULE OF AS-BUILT ELEVATIONS:

INVERT 4" PVC IN AT SEPTIC TANK: 97.84
 TOP OF EXISTING SEPTIC TANK: 98.90
 INVERT 4" PVC OUT AT SEPTIC TANK: 97.63
 INVERT 4" PVC IN AT PUMP CHAMBER: 97.48
 TOP OF PUMP CHAMBER: 98.19
 INVERT 2" PVC OUT AT PUMP CHAMBER: 97.33
 INVERT 2" PVC TEE (TOP): 99.12
 INVERT 2" PVC TEE (BOTTOM): 99.63
 TOP OF CHAMBERS (END, MIDDLE, END): 100.96
 BOTTOM OF CHAMBERS (END, MIDDLE, END): 99.63

NOTE: DESIGN PLAN BY DAVID E. KEATES, P.E., CONSULTING CIVIL ENGINEER, 116 MAIN STREET, HATFIELD, MA 01038, DATED OCTOBER 22, 2004 (REVISED OCTOBER 29, 2004), PREPARED FOR WOOD LAND NOMINEE TRUST


101.9 SPOT ELEVATIONS




318 LEVERETT ROAD
 SAS AS-BUILT PLAN
 LAND IN AMHERST, MASS.
 PREPARED FOR

WOOD LAND NOMINEE TRUST
 DECEMBER 22, 2004

SCALE: 1" = 20'
 WHITMAN & BINGHAM ASSOCIATES, LLC.
 REGISTERED PROFESSIONAL ENGINEERS & LAND SURVEYORS
 510 MECHANIC STREET - LEOMINSTER, MASSACHUSETTS 01453
 20 PEARSON BLVD. - GARDNER, MASSACHUSETTS 01440





SCHEDULE OF PROPOSED ELEVATIONS:
(SEE DESIGN PLAN NOTE)

- INVERT 4" PVC OUT AT SEPTIC TANK: 97.81
- INVERT 4" PVC IN AT PUMP CHAMBER: 97.5
- INVERT 2" PVC OUT AT PUMP CHAMBER: 97.25
- INVERT 2" PVC TEE (BOTTOM): 99.0
- BOTTOM OF CHAMBERS (END, MIDDLE, END): 99.6

SCHEDULE OF AS-BUILT ELEVATIONS:

- INVERT 4" PVC IN AT SEPTIC TANK: 97.84
- TOP OF EXISTING SEPTIC TANK: 98.90
- INVERT 4" PVC OUT AT SEPTIC TANK: 97.63
- INVERT 4" PVC IN AT PUMP CHAMBER: 97.48
- TOP OF PUMP CHAMBER: 98.19
- INVERT 2" PVC OUT AT PUMP CHAMBER: 97.33
- INVERT 2" PVC TEE (TOP): 99.12
- INVERT 2" PVC TEE (BOTTOM): 99.63
- TOP OF CHAMBERS (END, MIDDLE, END): 100.96
- BOTTOM OF CHAMBERS (END, MIDDLE, END): 99.63


NOTE: DESIGN PLAN BY DAVID E. KEATES, P.E., CONSULTING CIVIL ENGINEER, 116 MAIN STREET, HATFIELD, MA 01038, DATED OCTOBER 22, 2004 (REVISED OCTOBER 29, 2004), PREPARED FOR WOOD LAND NOMINEE TRUST

101.9 SPOT ELEVATIONS

COMMONWEALTH OF MASSACHUSETTS
 REGISTERED PROFESSIONAL ENGINEER
 BRIAN F. MILISCI
 CIVIL
 #38102
B.F. Milisci
 12/22/04
 AS-BUILT

318 LEVERETT ROAD
SAS AS-BUILT PLAN
 LAND IN AMHERST, MASS.
 PREPARED FOR
WOOD LAND NOMINEE TRUST
 DECEMBER 22, 2004
 SCALE: 1" = 20'
WHITMAN & BINGHAM ASSOCIATES, LLC.
 REGISTERED PROFESSIONAL ENGINEERS & LAND SURVEYORS
 510 MECHANIC STREET - LEOMINSTER, MASSACHUSETTS 01453
 20 PEARSON BLVD. - GARDNER, MASSACHUSETTS 01440





SCHEDULE OF PROPOSED ELEVATIONS:
(SEE DESIGN PLAN NOTE)

- INVERT 4" PVC OUT AT SEPTIC TANK: 97.81
- INVERT 4" PVC IN AT PUMP CHAMBER: 97.5
- INVERT 2" PVC OUT AT PUMP CHAMBER: 97.25
- INVERT 2" PVC TEE (BOTTOM): 99.0
- BOTTOM OF CHAMBERS (END, MIDDLE, END): 99.6

SCHEDULE OF AS-BUILT ELEVATIONS:

- INVERT 4" PVC IN AT SEPTIC TANK: 97.84
- TOP OF EXISTING SEPTIC TANK: 98.90
- INVERT 4" PVC OUT AT SEPTIC TANK: 97.63
- INVERT 4" PVC IN AT PUMP CHAMBER: 97.48
- TOP OF PUMP CHAMBER: 98.19
- INVERT 2" PVC OUT AT PUMP CHAMBER: 97.33
- INVERT 2" PVC TEE (TOP): 99.12
- INVERT 2" PVC TEE (BOTTOM): 99.63
- TOP OF CHAMBERS (END, MIDDLE, END): 100.96
- BOTTOM OF CHAMBERS (END, MIDDLE, END): 99.63

NOTE: DESIGN PLAN BY DAVID E. KEATES, P.E., CONSULTING CIVIL ENGINEER, 116 MAIN STREET, HATFIELD, MA 01038, DATED OCTOBER 22, 2004 (REVISED OCTOBER 29, 2004), PREPARED FOR WOOD LAND NOMINEE TRUST

101.9 SPOT ELEVATIONS





B. F. Milisci
12/22/04
AS-BUILT

318 LEVERETT ROAD
SAS AS-BUILT PLAN
LAND IN AMHERST, MASS.
PREPARED FOR

WOOD LAND NOMINEE TRUST
DECEMBER 22, 2004

SCALE: 1" = 20'
WHITMAN & BINGHAM ASSOCIATES, LLC.
REGISTERED PROFESSIONAL ENGINEERS & LAND SURVEYORS
510 MECHANIC STREET - LEOMINSTER, MASSACHUSETTS 01453
20 PEARSON BLVD. - GARDNER, MASSACHUSETTS 01440





SCHEDULE OF PROPOSED ELEVATIONS:
(SEE DESIGN PLAN NOTE)

INVERT 4" PVC OUT AT SEPTIC TANK:	97.81
INVERT 4" PVC IN AT PUMP CHAMBER:	97.5
INVERT 2" PVC OUT AT PUMP CHAMBER:	97.25
INVERT 2" PVC TEE (BOTTOM):	99.0
BOTTOM OF CHAMBERS (END, MIDDLE, END):	99.6

SCHEDULE OF AS-BUILT ELEVATIONS:

INVERT 4" PVC IN AT SEPTIC TANK:	97.84
TOP OF EXISTING SEPTIC TANK:	98.90
INVERT 4" PVC OUT AT SEPTIC TANK:	97.63
INVERT 4" PVC IN AT PUMP CHAMBER:	97.48
TOP OF PUMP CHAMBER:	98.19
INVERT 2" PVC OUT AT PUMP CHAMBER:	97.33
INVERT 2" PVC TEE (TOP):	99.12
INVERT 2" PVC TEE (BOTTOM):	99.63
TOP OF CHAMBERS (END, MIDDLE, END):	100.96
BOTTOM OF CHAMBERS (END, MIDDLE, END):	99.63

NOTE: DESIGN PLAN BY DAVID E. KEATES, P.E., CONSULTING CIVIL ENGINEER, 116 MAIN STREET, HATFIELD, MA 01038, DATED OCTOBER 22, 2004 (REVISED OCTOBER 29, 2004), PREPARED FOR WOOD LAND NOMINEE TRUST

101.9 SPOT ELEVATIONS

COMMONWEALTH OF MASSACHUSETTS
 REGISTERED PROFESSIONAL ENGINEER
 BRIAN F. MILISCI
 CIVIL
 #38102
 12/22/04
 AS-BUILT

318 LEVERETT ROAD
SAS AS-BUILT PLAN
 LAND IN AMHERST, MASS.
 PREPARED FOR
WOOD LAND NOMINEE TRUST
 DECEMBER 22, 2004
 SCALE: 1" = 20'
WHITMAN & BINGHAM ASSOCIATES, LLC.
 REGISTERED PROFESSIONAL ENGINEERS & LAND SURVEYORS
 510 MECHANIC STREET - LEOMINSTER, MASSACHUSETTS 01453
 20 PEARSON BLVD. - GARDNER, MASSACHUSETTS 01440



10/29/04

Woodland Nominee Trust – 318 Leverett Road

- Garbage grinder – says Yes and No – which is it – must be verified *OK*
- Deep holes not ~~marked~~ #1 and #2. Need to know which was used for elevations on page 18 *OK*
- No well statements re: abutters wells *OK*
- Whose well is 100 foot offset? If homeowner's well, must note water line as it may cross system *OK*
- Remove "multi-trunk maple" and "6" pine" and all others near system *OK*
- Recommend replacing old tank. *OK*
- Page 1 – Soils eval. Form- HWT is listed as 26. Correct to 24 *OK*
- Page 4 – "One perc waived" – remove statement or return and do second perc *OK*
- Pump chamber needs buoyancy calculations, as does new septic tank if installed.
- Page 18 – missing elevations at foundation *OK*
- Must be sure that foundation drain is removed/relocated – engineer to verify *OK*
- Bottom inspection to be done by engineer.
- If new tank is installed, provide profile and elevations. *OK*

Faint, illegible text, possibly bleed-through from the reverse side of the page.

665-4777

978-342-7972

NOT PD

Commonwealth of Massachusetts

Town of AmherstSoil Suitability Assessment : On-Site Sewage Disposal

Performed By: _____ Date: _____

Witnessed By: _____

Location Address of:
Lot # _____

Owner's Name: _____

Address of: _____

Telephone: _____

New Construction Repair Office ReviewPublished Soil Survey Available? No Yes

Year Published _____ Publication Scale _____ Soil Map Unit _____

Drainage Class _____ Soil Limitations _____

Surficial Geologic Report Available? No Yes

Year Published _____ Publication Scale _____

Geologic Material (map unit) _____

Landform _____

Flood Insurance Rate Map:Above 500 year flood boundary? No Yes Within 500 year flood boundary? No Yes Within 100 year flood boundary? No Yes Wetland Area:

National Wetland Inventory Map (map unit) _____

Wetlands Conservancy Program Map (map unit) _____

Current Water Resource Conditions (USGS): month _____

Range: Above Normal Normal Below Normal

Other Reference Reviewed: _____

Determination: Seasonal High Water TableMethods Used:

- Depth observed standing in observation hole _____ inches
 Depth weeping from side of observation hole _____ inches
 Depth to soil mottles _____ inches
 Ground water adjustment _____ feet

Index Well No. _____ Reading Date _____ Index Well Level _____

Adjustment factor _____ Adjusted ground water level _____

Depth of Naturally Occurring Previous Material

Does at least four feet of naturally occurring previous materials exist in all areas observed throughout the area proposed for this soil absorption system? _____

If not, what is the depth of naturally occurring previous material?
_____Certification

I certify that on _____ (date) I have passed the soil evaluator examination approved by the Department of Environmental Protection and that the above analysis was performed by me consistent with the required training, expertise, and experience described in 310 CMR 15.017.

Folder 9/13


WAITING

Enter - new
 → Repair to
 Septic Syst.

PILE

Rika

OTHERWISE
IGNORE



On-Site Review

Deep Hole Number ① Date: 8/31/04 Time 8:30
 Weather cloudy Rain
 Location (identify on site plan) _____
 Land Use Residential Slope (%) 5%
 Surface Stone limestone
 Vegetation: Grasses

Landform: Till Terrace

Position on Landscape (sketch on back) _____

Distances from:
 Open Water Body 00 feet Drainageway _____ feet
 Possible Wet Area 00 feet Property Line 50± feet
 Drinking Water Well 00 feet Other _____

DEEP OBSERVATION HOLE LOG					
depth from surface (inches)	soil horizon	soil texture (USDA)	soil color (Munsell)	soil mottling	other (structure, stones, boulders) Consistency, % gravel
12	Ap	FSL	10YR 3/3		Loose Crumb
24	Bw	FSL	10YR 5/6		non-fine roots Subangle gravel
137	C	FSL	10YR 5/4	10% 7.5%	massive fine 10% Subangle gravel massive fine 15% gravel

Parent Material (geologic) Ab Till
 Depth to Bedrock _____
 Depth to Groundwater :
 Standing Water in the Hole _____
 Weeping from Pit Face 122
 Estimated Seasonal High Water 24"

On-Site Review

Deep Hole Number ② Date: 8/31/04 Time 8:30
 Weather cloudy Rain
 Location (identify on site plan) _____
 Land Use Residential Slope (%) 5%
 Surface Stone limestone
 Vegetation: Grasses


Landform: Terrace

Position on Landscape (sketch on back) _____

Distances from:
 Open Water Body _____ feet Drainageway _____ feet
 Possible Wet Area _____ feet Property Line _____ feet
 Drinking Water Well _____ feet Other _____

DEEP OBSERVATION HOLE LOG					
depth from surface (inches)	soil horizon	soil texture (USDA)	soil color (Munsell)	soil mottling	other (structure, stones, boulders) Consistency, % gravel
9	Ap	FSL	—	—	Loose Crumb
24	Bw	FSL	—	—	2% gravel massive fine roots
144"	C	FSL	5YR 4/6	24" 10% 5% 4/6	massive 20% subangle gravel

Parent Material (geologic) Ab Till
 Depth to Bedrock 144
 Depth to Groundwater :
 Standing Water in the Hole _____
 Weeping from Pit Face 120
 Estimated Seasonal High Water 24"



FORM 12: Percolation Test
 Location Address or Lot #

318 A Levent Rd

Commonwealth of Massachusetts
 Town of Amherst

PERCOLATION TEST *		
DATE: <u>8/31/04</u>		TIME:
Observation Hole #	<u>(4)</u>	
Depth of Perc	<u>60"</u>	
Start Pre-soak	<u>8:09</u>	
End Pre-soak	<u>8:24</u>	
Time at 12"	<u>8:24</u>	
Time at 9"	<u>8:42</u>	
Time at 6"	<u>9:08</u>	
Time (9"-6")	<u>26</u>	
Rate Min./Inch	<u>8⁺(10) (15)</u>	


*Minimum of one percolation test must be performed in both the primary area and reserve area.


Site Passed Site failed

Performed by C. Bayser Land Services

Witnessed by David Zaczanski

Comments:





FORM 1A - APPLICATION FOR DSCP

No. 04-15

Fee 275 ⁰⁰
pl
 date 005-105


COMMONWEALTH OF MASSACHUSETTS
 Board of Health, AMHERST, MA.

APPLICATION FOR DISPOSAL SYSTEM CONSTRUCTION PERMIT

Application for a Permit to: Construct () Repair (x) Upgrade () Abandon ()

Complete System Individual Components

David E. Keates
 10/22/04
 REV 10/29/04



Location <u>318 LEVERETT ROAD</u>	Owner's Name <u>WOOD LAND NOMINEE TRUST</u>
Map/Parcel# <u>MAP 3A PARCEL 90</u>	Address <u>312 LEVERETT ROAD AMHERST, MA</u>
Lot#	Telephone# <u>548-9802</u>
Installer's Name <u>TONY KOEOT</u>	Designer's Name <u>DAVID E. KEATES, P.E.</u>
Address <u>126 WATLING RD S. DEERFIELD</u>	Address <u>116 MAIN ST. HATFIELD, MA</u>
Telephone# <u>665-2735</u>	Telephone# <u>665-4777</u>

Type of Building: HOUSE Lot Size 1.2 Mc sq.ft.
 Dwelling - No. of Bedrooms 5 Garbage grinder NO
 Other - Type of Building _____
 No. of persons _____ Showers (), Cafeteria ()
 Other Fixtures _____

Design Flow (min. required) 550 gpd Calculated design flow _____ gpd
 Design flow provided 585 gpd

Plan: Date 10/22/04 Number of sheets 23 Revision Date _____
 Title SEWAGE DISPOSAL SYSTEM FOR WOOD LAND NOMINEE TRUST

Description of Soil(s) SEE LOGS SHEETS 8 & 9 OF 23
 Soil Evaluator Form No. _____ Name of Soil Evaluator CHRISTIAN BOYSEN
 Date of Soil Evaluation 8/31/04


DESCRIPTION OF REPAIRS OR ALTERATIONS _____

The undersigned agrees to install the above described Individual Sewage Disposal System in accordance with the provisions of TITLE 5 and further agrees to not to place the system in operation until a Certificate of Compliance has been issued by the Board of Health.

Signed Jimmy Tothuis PMS Date 10/25/04

Inspections _____





**Septic System Installation
Certificate of Compliance**

The undersigned engineer/inspector on 11.19.04, inspected a Title 5 septic system installed by KOCOT & SONS for WOODLAND TRUST at 318 LEVERETT RD in the town of AMHERST, MA and certifies that, based upon field observation and supporting information provided by the installer, the disposal works as constructed generally satisfies the requirements of Title 5 and the design plan entitled SYSTEM FOR WOODLAND TRUST (Plan Title) REV 10/29/04 (Plan Date)

With the following comments:

- 1. EFFLUENT FILTER INSTALLED.
- 2. BACK FILL SYSTEM PER PLANS
- 3. EXISTING SEPTIC TANK IS SOUND.

[Signature]
Engineer's/Inspector's Signature

11/19/04
Date

I am currently a licensed installer in the Town and have installed the above referenced septic system in accordance with the above referenced plan and have addressed any comments prepared by the inspector and/or B.O.H. representative made during their inspections. A dimensional as-built plan has been provided to the owner, Board of Health and the inspector showing two dimensions from permanent points to each of the following: septic tank invert-in and invert-out, all angle points in all piping, D-box, beginning and end of each leaching trench, cleanouts, the four corners of each leach field, center cover of each leach chamber, monitoring port in each leaching gallery and any other items as deemed necessary. As-built elevations have been recorded on the plans submitted to the owner, inspector and Board of Health. The above items shall be completed prior to the inspector's site visit for review at the time of inspections.

The installer shall fax copies of the following to Land Solutions at 413/665/4777 before calling to schedule final inspection:

1. Current Installer's license.
2. Approved Disposal Works Construction Permit.
3. As-built ties and elevations per above.
4. Certificate for T-5 sand utilized in this installation

Henry Kocot
Installer's Signature

H.C. KOCOT & SONS INC.
Installer's Name

**Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA**
Sheet 3 of 33

Date


Date

Disposal Works Construction Permit # _____

Approved for construction on _____
Date

Installer to send signed copy of this form to the owner, engineer/inspector and Board of Health. The original signature of both the inspector and the installer are to be on this form prior to sending to the above parties. Final payment will be made to the installer after the owner receives this form. The issuance of this certificate shall not be construed as a guarantee that the system will function as designed. Installer shall call the designer 72 hours in advance to schedule inspections and shall have the original signed Disposal Works Construction Works Permit in hand and a check for \$_____ for the engineer's inspection.

PAGE 2012



FORM 3A - CERTIFICATE OF COMPLIANCE

No. 04-15

Fcc _____

COMMONWEALTH OF MASSACHUSETTS
Board of Health, Amherst, MA.

CERTIFICATE OF COMPLIANCE

Description of Work: Individual Component(s) Complete System

The undersigned hereby certify that the Sewage Disposal System;

Constructed (), Repaired (), Upgraded Abandoned ()

by: WOOD LAND TRUST

at: 318 LEVERETT RD

has been installed in accordance with the provisions of 310 CMR 15.00 (Title 5) and the approved design plans/as-built plans relating to application No. X

^{REV.} dated 10/29/04 . Approved Design Flow 585 (gpd)

Installer KOCOT & SONS

Designer: DAVID KRATES Inspector: David Buczynski for

Date 11/18/04 PAGE 1 OF 2 Project Book

The issuance of this permit shall not be construed as a guarantee that the system will function as designed.

Sewage Disposal System
Wood Land Nominee Trust
318 Leverett Road
Amherst, MA
Sheet 3 of 22



