

563 MONTAGUE ROAD

459 Flat Hills Road

No. \_\_\_\_\_

Fee \_\_\_\_\_

**COMMONWEALTH OF MASSACHUSETTS  
Board of Health, Amherst, MA**

**CERTIFICATE OF COMPLIANCE**

**Description of Work:** ( X ) Complete System ( ) Individual Components

The undersigned hereby certify that the Sewage Disposal System: Upgrade


by: Joe Burek Construction

at: 563 Montague Road, Amherst


Homestead Inc. Project #: 594

has been installed in accordance with the provisions of 310 CMR 15.00 (Title 5) and the approved design plans/as built plans relating to application No. \_\_\_\_\_ dated 8/16/12. Approved Design Flow 355 (gpd).

Date of sub-grade inspection: 11/3/12

Installer   
Joe Burek Construction

Date: 11/26/12

Designer:   
Thomas S. Leue, Homestead Inc.  
1664 Cape St., Williamsburg, MA 01096

Date: 11/7/12

Inspector: \_\_\_\_\_  
Local Approving Authority  
Amherst Board of Health

Date: \_\_\_\_\_

**This certification represents no warranty, expressed or implied as to the functioning or longevity of the onsite subsurface disposal system. Rather, the plan and installation are in compliance with all applicable rules and regulations in effect at the time of plan submittal.**


cc: Marga and Bob Coler, c/o Delap Real Estate, Northampton, MA 01060



Infiltration Chamber Leachfield: Design based on Infiltrator Brand chamber by Infiltrator Systems Inc. Use only the model number specified. Contact System Designer for field sizing if other brand is to be used for this project. Use Title 5 sand for all fill requirements under units, between rows of units, to the level of the top of the units, and within 5 feet surrounding units.

Variations Applied For:  
3 foot separation to groundwater.  
310 CMR 15.405 (h)

Install top 8" of parking area and driveway with TRG media, compacted and smoothed. Use quality topsoil fill over non-parking areas.



**Closeout Notes:**

1. Septic tank is equipped with an outlet filter. This is a maintenance item. Filter must be cleaned whenever septic tank is pumped, or every 3 years, whichever is sooner. Failure to maintain filter may lead to system failure.
2. Recommend pumping septic tank on a 3 to 5 year schedule, depending on house occupancy.
3. A copy of this document attached in the basement/utility area will keep this information available in future years for maintenance.

|  |                                   |   |  |   |
|--|-----------------------------------|---|--|---|
| As-Built Drawing<br>Existing Septic System | Date:<br>8/16/2012                | Owner:<br>Marga and Bob Coler<br>563 Montague Road<br>Amherst, MA 01002 |  | <b>HOMESTEAD INC.</b><br>Thomas S. Leue R.S.<br><br>1664 Cape St.<br>Williamsburg, MA 01096<br>[413] 628-4533 |
|  | Scale: 1 : 20'<br>Except as Noted |   |  |   |



Commonwealth of Massachusetts  
 City/Town of  
**Septic System Installation Checklist**

DEP has provided this form for use by local Boards of Health if they wish to do so.

**A. Applicant Information**

**Important:** When filling out forms on the computer, use only the tab key to move your cursor - do not use the return key.



MARLA + BOB COER  
 Name  
C/O DELAD REAL ESTATE  
 Address  
NORTHAMPTON, MA 01060  
 City State Zip Code  
12-18 2A 17  
 Disposal System Construction Permit # Map Lot  
JOSEPH BOREK,  
 Installer  
THOMAS LEJE  
 Designer  
EDMUND R-SMITH  
 Board of Health Representative


Inspection Dates:

Tank: 4/8/2012 Date Leach Area: 4/8/2012 Date  
 Final: 4/8/2012 Date Other: \_\_\_\_\_ Date

**B. Application Checklist**

| 1. Pre-Construction Conference           | Approved                            | N/A                                 | Problem                  |
|--|-------------------------------------|-------------------------------------|--------------------------|
| Sieve analysis supplied for sand         | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Current approved plans (3 copies)        | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| System staked prior to construction      | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| On-site check for tank water-tightness   | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Abandonment of existing system (repairs) | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Plan revision(s)                         | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Conditions/Approvals                     | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| O/M Plan on file                         | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| DEP approval on file                     | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

*Check w/ Joe*





Commonwealth of Massachusetts

City/Town of

Septic System Installation Checklist

B. Application Checklist (cont.)

2. Construction Inspection

SCHEDULE 80  
UNDERGROUND  
SUPPLY

a) Building Sewer (310 CMR 15.222)

|  |                        | Approved                            | N/A                                 | Problem                  |
|--|------------------------|-------------------------------------|-------------------------------------|--------------------------|
| All waste pipes tied into building sewer         | Basement check         | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Schedule 40 PVC 4" or cast iron                  | Verify by reading pipe | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Minimum slope of 0.01-0.02                       | Visual                 | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Pipe laid in continuous straight line            | Visual                 | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Pipe laid on compact, firm base                  | Visual                 | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Cleanouts precede all changes in alignment/grade | Verify by visual/tape  | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Cleanout provided every 100 ft.                  | Verify by visual/tape  | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Backfill material clean                          | Visual                 | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |

b) Septic Tank (310 CMR 15.223)

|  |                       | Approved                            | N/A                                 | Problem                  |
|--|-----------------------|-------------------------------------|-------------------------------------|--------------------------|
| Tank is set level with 6" stone under (15.228)   | Check with level      | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Tank is required size/loading per plan           | Verify with plan      | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Inlet and outlet are at proper location (15.227) | Verify with plan      | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Tank is water tight (15.226)                     | Test                  | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Outlet tees extend 6" above flow line            | Verify by visual/tape | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Approved filter device placed at outlet          | DEP list              | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Gas baffle installed at outlet tee               | Visual                | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Inlet and outlet tees on center line             | Visual                | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Tank is backfilled with acceptable material      | Visual                | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |

Notes:


---



---



---







Commonwealth of Massachusetts  
 City/Town of  
**Septic System Installation Checklist**

**B. Application Checklist (cont.)**


|   |                       | Approved                            | N/A                                 | Problem                  |
|---|-----------------------|-------------------------------------|-------------------------------------|--------------------------|
| c) Distribution Box (310 CMR 15.232)                          |                       |                                     |                                     |                          |
| All outlet pipes at same elevation                            | Check by adding water | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Number of outlets <u>3</u><br>per plan                        | Number of laterals    | <u>3</u><br>per plan                |                                     |                          |
| Inlet tee min. 1" over outlet                                 | Visual and w/tape     | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| D box set on level base                                       | Visual                | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Top of D box 36" max depth                                    | Visual and w/tape     | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| D box is water-tight  | Add water             | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| D box has a minimum of 2" thick wall and 12" inside dimension |                       | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| d) Pump Chamber (310 CMR 15.231)                              |                       |                                     |                                     |                          |
| Tank is set level   | Visual and w/level    | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Proper volume is provided                                     | Check plan and tank   | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Float elevations set per plan                                 | Measure w/tape        | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Min. 2" delivery line to D box                                | Visual                | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Number of pumps: _____  |                       | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Specified pump provided or designers approval for equal pump  |                       | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Correct pump sequence   |                       | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Covers set to grade   |                       | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Electrical permit provided                                    |                       | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| 6" of stone beneath chamber                                   | Visual                | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Chamber is water-tight  | Test                  | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Min. 9" cover provided  | Visual                | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Correct loading provided per plan                             | Visual on tank        | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |

Notes:

---



---






Commonwealth of Massachusetts  
 City/Town of  
**Septic System Installation Checklist**

**B. Application Checklist (cont.)**

|   |                   | Approved                            | N/A                                 | Problem                  |
|---|-------------------|-------------------------------------|-------------------------------------|--------------------------|
| e) Leaching Facility (310 CMR 15.240)                         |                   |                                     |                                     |                          |
| No frozen material used including back fill                   | Visual            | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| No clay, tailings or stones larger than 6" for cover material |                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Soil at bottom/sides of excavation matches info on deep holes |                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| All impervious layers removed                                 | Visual            | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| No remaining A/B horizons                                     | Visual            | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Groundwater conditions match plan and deep holes              | Visual/check plan | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Vented if under impervious cover per plan (15.241)            |                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Vent is protected from precipitation and animal entry         |                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Cover of a minimum of 9" over leach area                      |                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Pipe slope equal to 0.005                                     | Check w/transit   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Leach area per design (15.241)                                |                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Excavation is level and at required depth                     | Visual/check plan | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Removal of 5 ft material and replacement (if in fill)         | Visual/check plan | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Back fill material is acceptable                              | Visual            | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Final contours correct per plan                               | Check with plan   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Surface/subsurface drainage away from leach area              |                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Final grade and side slopes are stable                        |                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Distribution lines are capped, vented, or connected together  |                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Impermeable barrier (15.255[2])                               |                   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Retaining wall inspected by PE                                |                   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Retaining wall is water-proofed                               |                   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Retaining wall/barrier is at correct depth/height             |                   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |







Commonwealth of Massachusetts  
 City/Town of  
**Septic System Installation Checklist**

**B. Application Checklist (cont.)**

|  |                         | Approved                            | N/A                                 | Problem                  |
|--|-------------------------|-------------------------------------|-------------------------------------|--------------------------|
| f) Leaching trenches (310 CMR 15.251)                      |                         |                                     |                                     |                          |
| Number of trenches:  | <u>3</u>                | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Depth of trenches:   | _____                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Width of trenches:   | _____                   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Trench spacing per plan                                    |                         | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| Stone is double-washed [3/4" to 1 1/2"] (15.247)           |                         | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| g) Leaching fields (310 CMR 15.242)                        |                         |                                     |                                     |                          |
| Length of field:   | _____                   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Width of field:  | _____                   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Min. of 2 distribution lines                               |                         | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Separation distance conforms to plan                       |                         | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Stone is double-washed [3/4" to 1 1/2"] (15.247)           |                         | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| h) Leaching Pits (310 CMR 15.253)                          |                         |                                     |                                     |                          |
| Number of pits:  | _____                   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Depth of pits:   | _____                   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Stone is double-washed [3/4" to 1 1/2"] (15.247)           |                         | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Each pit has min. 1 20" access cover                       |                         | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| Piping network and configuration of pits/chambers per plan |                         | <input type="checkbox"/>            | <input type="checkbox"/>            | <input type="checkbox"/> |
| i) Tight Tank (310 CMR 15.260)                             |                         |                                     |                                     |                          |
| Tank is set level with 6" stone under                      | Visual and with level   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Tank is proper size per plan                               | Visual with plan        | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Pumping contract has been provided                         |                         | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Covers to grade  | Visual                  | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| A/V alarm set at 3/5 tank capacity                         | Check floats by raising | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| A/V alarm test on separate circuit                         | Set off alarm           | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |









App-14947  
Batch-1158



# Commonwealth of Massachusetts City/Town of Amherst Application for Disposal System Construction Permit

Form 1A

12-18  
Number  
\$ 150  
Fee

DEP has provided this form for use by local Boards of Health if they choose to do so. Before using the form, check with your local Board of Health to make sure that they will accept it.

## A. Facility Information

Application is hereby made for a permit to: Upgrade On-site Sewage

1. Location of Facility:  
Address: 563 Montague Road  
City/Town: Amherst, MA 01002

2. Owner Information  
Name: Marga and Bob Coler  
Address: c/o Delap Real Estate  
City/Town: Northampton, MA 01060  
Telephone: \_\_\_\_\_

3. Installer Information  
Name: \_\_\_\_\_  
Address: \_\_\_\_\_  
City/Town: \_\_\_\_\_  
Telephone: \_\_\_\_\_

4. Designer Information  
Name: Thomas S. Leue R.S.  
Name of Company: Homestead Engineering Inc.  
Address: 1664 Cape Street  
City/Town: Williamsburg, MA 01096  
Telephone: 413 628-4533

5. Type of Building:  
Other: Type of Building Dwelling  
Showers \_\_\_\_\_  
Cafeteria \_\_\_\_\_  
Specify other fixtures: \_\_\_\_\_

Garbage Grinder (check if present) \_\_\_\_\_  
Number of Persons Served \_\_\_\_\_  
Number of showers \_\_\_\_\_  
Other fixtures \_\_\_\_\_

1231  
53-7093/2118  
BRANCH 8 FR

8/22/12 Date

\$ 150- Dollars

Security Features on Back


V. W. POIRIER  
J. J. POIRIER  
76 LINSEED ROAD  
W. HATFIELD, MA 01088

Pay to the Order of City of Amherst  
One Hundred Fifty

**EB EASTHAMPTON SAVINGS BANK**

For Permit Ap. - 563 Montague Rd.

MP  
1231  
⑆ 2118 70935⑆ 409266518⑈



CUST NAME  
4 BOLTWOOD AVENUE  
08/24/12  
CITY, ST, ZIP

\*\*\*TOWN OF A TOWN HAL  
AMHERST M REFERENCE  
DATE/TIME 10:28

CUST NAME

0  
DEPT

DE HEA017

SEPTIC TAN


150.

RECPT TOTAL

150.00  
J J POIRIE QUA CHECK

1231

AMOUNT



Plan: 563 MONTAGUE RD. Designed by: THOMAS LEVE

CHECK LIST FOR SEPTIC PLANS

- Application page attached to plan
- PE or RS stamp, date, signature
- Variances to property line setback distances must have Surveyor Stamp. 15020 (3)
- Legal boundaries noted
- Easements noted
- Dwellings and buildings existing or proposed noted
- Location of driveway or parking areas, other impervious areas
- Location and dimensions of reserve area (new) CMR 15.248(1), 15.104(4)
- System design calculations
- Garbage grinder Y or N
- Benchmark not disturbed during construction, within 75 feet of facility CMR 15.220 (4)(q)
- North arrow CMR 15.200 (4) (g) NOT INDICATED YET AS BUILT CAN HAVE TIE LINES TO BUILDING
- Contours
- Deep hole location and data
- Perc hole location and data
- Elevations
- Names of approving authority and soil evaluator CMR 15.211 p. 49
- Location of every water supply, public and private. CMR 15.220(k):
  - Within 400 feet of system in case of surface water and gravel packed public water supply
  - Within 250 feet of system in case of tubular public water supply
  - Within 150 feet of private supply wells 100' septic sys. & 5' tank
- Well statement if applicable
- Location of any surface waters, rivers, vegetated wetlands
- Location of water lines and other subsurface utilities
- Observed and adjusted ground water elevation in the vicinity of system 15.220 (4)(n)
- Profile of system
- Locus plan to show location of facility, including nearest street
- Materials of construction and specs for system
- Gas Baffle 15.227.4
- Pipe in center line of tank 310 CMR 15.227, 15.06(8)
- Double washed stone — says washed, not double washed
- Schedule 40 PVC for trafficked areas, house to tank
- Distances noted from house to tank, etc.
- If dosing is proposed, design and specs of dosing system
- When alternative technology is required, complete plan and specs, including hydraulic profile
- Trenches preferred over beds CMR 15.240 (6) NO STATEMENT
- Buoyancy calculations for tanks or components partly below H<sub>2</sub>O table 15.221(8) p. 56
- 3 to 1 slope outside of mound, toe ending 5 feet from property line STEEP AT END OF DRIVE? (WHERE SYSTEM MEETS DRIVEWAY ...)
- Local upgrade requests on the plan
- Local upgrade forms attached to application
- Note on plan listing all variances sought in conjunction with the plan

NOTES: H-20 INFILTRATORS REQUIRE 16" cover after compaction & settling

Diagram of System profile shows native granite cover; written instructions say top 8" of parking/drive area = 8" TCB

— NO. INSTALLED YET? (CHECK HOUSE FOR GRINDER)



Cell (413) 207-1737  
john@delaprealestate.com

delaprealestate.com



158 North King Street, Big Y Plaza  
Northampton, MA 01060-1120

**John Poirier**

*Associate Broker*

(413) 586-9111 x104  
Fax (413) 586-9112

---



Commonwealth of Massachusetts  
 City/Town of Amherst  
**Application for Disposal System  
 Construction Permit**

Form 1A

12-18  
 Number  
 \$ 150  
 Fee

DEP has provided this form for use by local Boards of Health if they choose to do so. Before using the form, check with your local Board of Health to make sure that they will accept it.

**A. Facility Information**

Application is hereby made for a permit to: Upgrade On-site Sewage Disposal System.

1. Location of Facility:

Address: 563 Montague Road  
 City/Town: Amherst, MA 01002

2. Owner Information

Name: Marga and Bob Coler  
 Address: c/o Delap Real Estate  
 City/Town: Northampton, MA 01060  
 Telephone:

3. Installer Information

Name: \_\_\_\_\_  
 Address: \_\_\_\_\_  
 City/Town: \_\_\_\_\_  
 Telephone: \_\_\_\_\_

4. Designer Information

Name: Thomas S. Leue R.S.  
 Name of Company: Homestead Engineering Inc.  
 Address: 1664 Cape Street  
 City/Town: Williamsburg, MA 01096  
 Telephone: 413 628-4533

5. Type of Building:

Other: Type of Building Dwelling

Showers

Cafeteria


Specify other fixtures: \_\_\_\_\_

Garbage Grinder (check if present)

Number of Persons Served

Number of showers

Other fixtures







Form 1A

Commonwealth of Massachusetts  
City/Town of Amherst  
**Application for Disposal System  
Construction Permit**

Number

\$

Fee

**A. Facility Information (continued)**

6. Design Flow: 355 Gallons per Day  
Calculated Daily Flow: 330 Gallons

7. Plan: 8/16/12 Date of Original  
Number of Sheets 13 Revision Date  
Title of Plan: Plan to Upgrade Septic System

8. Description of Soil:  
fine sand

9. Nature of Repairs or Alterations (if applicable):  
New septic tank and infiltration chamber leachfield.

10. Date last inspected: 4/6/12

**B. Agreement**

The undersigned agrees to ensure the construction and maintenance of the aforescribed on-site sewage disposal system in accordance with the provisions of Title 5 of the Environmental Code and not to place the system in operation until a Certificate of Compliance has been issued by this Board of Health.


Signature Margo J. Poles Date 08/21/12

Application Approved By:

Name Paul R. Smith AMHERST HEALTH DEPT. Date 8/28/12

Application **Disapproved** for the following reasons:

\_\_\_\_\_  
\_\_\_\_\_





Commonwealth of Massachusetts  
 City/Town of Amherst  
**Application for Disposal System  
 Construction Permit**

12-18

Number

\$ 150

Fee

Fee ↑

FORM 2A - DSCP

No. 12-18

**COMMONWEALTH OF MASSACHUSETTS  
 Board of Health, Amherst, MA**

**DISPOSAL SYSTEM CONSTRUCTION PERMIT**


Permission is hereby granted to: Upgrade an individual sewage disposal system at

563 Montague Road, Amherst as described in the application for Disposal System Construction Permit No.     

dated 8/16/12.

**Provided:** Construction shall be completed within three years of the date of this permit. All local conditions must be met.

Date 8/28/2012 Board of Health *Carol A. Smith*



Commonwealth of Massachusetts  
City/Town of Amherst  
**Application for Disposal System  
Construction Permit**  
FORM 3A - CERTIFICATE OF COMPLIANCE

\_\_\_\_\_  
Number  
\$ \_\_\_\_\_  
Fee  
Fee \_\_\_\_\_

No. \_\_\_\_\_

**COMMONWEALTH OF MASSACHUSETTS  
Board of Health, Amherst, MA  
CERTIFICATE OF COMPLIANCE**

**Description of Work:** ( X ) Complete System ( ) Individual Components

The undersigned hereby certify that the Sewage Disposal System: Upgrade

by: \_\_\_\_\_

at: 563 Montague Road, Amherst

has been installed in accordance with the provisions of 310 CMR 15.00 (Title 5) and the approved design plans/as built plans relating to application No. \_\_\_\_\_

dated 8/16/12. Approved Design Flow 355 (gpd).

Installer: \_\_\_\_\_

Date: \_\_\_\_\_

Designer: Thomas S. Leue, Homestead Inc.

Date: \_\_\_\_\_

Inspector: \_\_\_\_\_

Date: \_\_\_\_\_

**The issuance of this permit shall not be construed as a guarantee that the system will function as designed.**

1. The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that this is crucial for the company's financial health and for providing reliable information to stakeholders.

2. The second part of the document outlines the specific procedures for recording transactions. It details the steps from identifying a transaction to entering it into the accounting system, ensuring that all necessary details are captured and verified.


3. The third part of the document discusses the role of the accounting department in monitoring and controlling the company's financial performance. It highlights the importance of regular reviews and the use of financial ratios to assess the company's position.

4. The fourth part of the document addresses the challenges of managing financial data in a complex and rapidly changing environment. It suggests strategies for staying organized and up-to-date, such as using technology and maintaining clear communication channels.

5. The fifth part of the document concludes by summarizing the key points and reiterating the importance of a strong financial foundation for the company's long-term success. It encourages a proactive approach to financial management and continuous improvement.

6. The final part of the document provides a list of resources and references for further information on financial accounting and management. It includes books, articles, and online resources that can be used to deepen understanding and stay current in the field.









Commonwealth of Massachusetts

City/Town of Amherst

Form 9A – Application for Local Upgrade Approval

DEP has provided this form for use by local Boards of Health. Other forms may be used, but the information must be substantially the same as that provided here. Before using this form, check with your local Board of Health to determine the form they use.

B. Proposed Upgrade of System

1. Proposed upgrade is (check one):

- Voluntary
Required by order, letter, etc. (attach copy)
Required following inspection required by 310 CMR 15.301

Date of inspection:

2. Describe the proposed upgrade to the system:

New septic tank and leaching chamber leachfield.

3. Local Upgrade Approval is requested for (check all that apply):

- Reduction of setback(s) - describe reductions:
Reduction in SAS area of up to 25%: SAS Size: % reduction:

X Reduction in separation between bottom of SAS & high groundwater:

Separation reduction: 3
Percolation rate: 2.6
Depth to groundwater: 7 ft.

Relocation of water supply well (explain):

Reduction of 12-inch separation between inlet and outlet tees and high groundwater

Use of only one deep hole in proposed disposal area

Use of a sieve analysis as a substitute for a perc test

Other requirements of 310 CMR 15.000 that cannot be met - describe and specify sections of the Code:

1. The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that this is crucial for ensuring the integrity of the financial statements and for providing a clear audit trail. The text also mentions that this practice helps in identifying any discrepancies or errors early on, which can be corrected before they become more significant.

2. The second part of the document focuses on the need for transparency and accountability in financial reporting. It states that all stakeholders, including investors, creditors, and regulatory bodies, have a right to know the true financial position of the organization. This requires the management to provide timely and accurate information, without any undue delay or manipulation of data.

3. The third part of the document addresses the role of internal controls in preventing fraud and mismanagement. It highlights that a robust system of internal controls is essential for safeguarding the organization's assets and ensuring that all activities are conducted in accordance with established policies and procedures. This includes regular audits and reviews to assess the effectiveness of these controls.

4. The fourth part of the document discusses the importance of ethical behavior in financial reporting. It notes that the integrity of the financial statements is directly linked to the ethical conduct of the individuals involved in their preparation. Management should ensure that all reporting is done honestly and without any bias or favoritism, and that any conflicts of interest are properly disclosed.

5. The fifth part of the document emphasizes the need for ongoing communication and collaboration between different departments within the organization. It states that financial reporting is not just the responsibility of the accounting department but involves input from various other areas, such as sales, production, and human resources. Regular meetings and reports can help in ensuring that all relevant information is captured and reflected in the financial statements.

6. The sixth part of the document concludes by reiterating the overall importance of these practices for the long-term success and sustainability of the organization. It states that by adhering to these principles, the organization can build trust with its stakeholders, attract investment, and maintain a strong reputation in the market. The text also mentions that these practices are not only beneficial for the organization but also for the wider economy and society.



Commonwealth of Massachusetts

City/Town of Amherst

Form 9A – Application for Local Upgrade Approval

DEP has provided this form for use by local Boards of Health. Other forms may be used, but the information must be substantially the same as that provided here. Before using this form, check with your local Board of Health to determine the form they use.

B. Proposed Upgrade of System (continued)

If the proposed upgrade involves a reduction in the required separation between the bottom of the soil absorption system and the high groundwater elevation, an Approved Soil Evaluator must determine the high groundwater elevation pursuant to 310 CMR 15.404 (1)(i)(1). The soil evaluator must be a member or agent of the local approving authority.

High groundwater evaluation determined by:

Evaluator's Name: Ed Smith


Evaluator's Signature: [Handwritten Signature]

Date of Evaluation: 7/31/12

C. Explanation

Explain why full compliance, as described in 310 CMR 15.404(1), is not feasible. (Each section must be completed)

- 1. An upgraded system in full compliance with 310 CMR 15.000 is not feasible: The purpose is to lower the repair costs in a economically constrained situation.
2. An alternative system approved pursuant to 310 CMR 15.283 to 15.288 is not feasible: Conventional system is sufficient.
3. A shared system is not feasible: Not necessary.
4. Connection to a sewer is not feasible: No public sewer in area.
5. The Application for Local Upgrade Approval must be accompanied by all of the following (check the appropriate boxes):
[X] Application for Disposal System Construction Permit
[X] Complete plans and specifications
[X] Site evaluation forms
- A list of abutters affected by reduced setbacks to private water supply wells or property lines. Provide proof that affected abutters have been notified pursuant to 310 CMR 15.405(2).
- Other (List):





**Commonwealth of Massachusetts**

City/Town of Amherst

**Form 9A – Application for Local Upgrade Approval**

DEP has provided this form for use by local Boards of Health. Other forms may be used, but the information must be substantially the same as that provided here. Before using this form, check with your local Board of Health to determine the form they use.

**D. Certification**

"I, the facility owner, certify under penalty of law that this document and all attachments, to the best of my knowledge and belief, are true, accurate, and complete. I am aware that there may be significant consequences for submitting false information, including, but not limited to, penalties or fine and/or imprisonment for knowing violations."

Marga S. Coler \_\_\_\_\_ Date 8/16/12  
Facility Owner's Signature

Marga and Bob Coler  
Print Name

Thomas S. Leue, Homestead Inc. \_\_\_\_\_ 8/16/12  
Name of Preparer Date

1664 Cape Street, Williamsburg, MA 01096 (413) 628-4533  
Address and Telephone Number of Preparer

1870  
The first of the year  
was a very dry one  
and the crops were  
very poor. The  
winter was also  
very cold and  
the snow was  
very deep.

The second of the year  
was a very wet one  
and the crops were  
very good. The  
winter was also  
very cold and  
the snow was  
very deep.

The third of the year  
was a very dry one  
and the crops were  
very poor. The  
winter was also  
very cold and  
the snow was  
very deep.

The fourth of the year  
was a very wet one  
and the crops were  
very good. The  
winter was also  
very cold and  
the snow was  
very deep.

The fifth of the year  
was a very dry one  
and the crops were  
very poor. The  
winter was also  
very cold and  
the snow was  
very deep.

# Plan to Upgrade SEPTIC SYSTEM

for  
Marga and Bob Coler

Located at  
563 Montague Road  
Amherst, MA 01002

Plan Number 594

Septic System Designer:  
Thomas S. Leue R.S.  
Homestead Inc.  
1664 Cape St.  
Williamsburg, MA 01096  
(located in Ashfield)

413 628-4533  
800 285-4533  
fax: 413 628-3973

email: Vegheat@gmail.com

Design Date: 8/16/12  
Updated:

## Contents

|                            |         |
|----------------------------|---------|
| Site Plan:                 | 1 pages |
| Perc Test Forms:           | 5 pages |
| Specification Requirements | 3 pages |
| System Calculations:       | 1 page  |
| Plan Drawing:              | 1 page  |

## Separate

|                                      |         |
|--------------------------------------|---------|
| Application for Construction Permit: | 4 pages |
| Local Upgrade Approval:              | 3 pages |



gis.amherstma.gov/public/Viewer.aspx



Home

Andy Nuciforo fo...

Dullest Campaig...

Daily Digest 7/30...

GIS Property Sea...

Property Viewer



AMHERST MASSACHUSETTS



amherstma.gov/maps AMHERST MAPS

Property Map


Aerial Photos

Topography

Articles


Zoning

Size



Help

Scale 1" = 107 ft



More Maps Here --> Go

Save Map as Image

Selection

Legend

Location

Markup

Select [dropdown] Parcels [dropdown] (show all) [dropdown]

| Parcel | Address         | Land Use      |
|--------|-----------------|---------------|
| 2A-17  | 563 MONTAGUE RD | Single Family |

1 selected To Mailing Labels To Spreadsheet

Property

Sales

Permits

Neighborhood Sales

Print

2A-17 / 563 MONTAGUE RD

Parcel 2A-17

Owner COLER, ROBERT A & MARGA LIFE ESTATE

Assessment \$233,000.00 (FY12)

\$250,800.00 (FY11)

Landuse Single Family (1010)

Primary Zone RO (Dimensional Regulations)

Neighborhood NORTH AMHERST

Home | About | Contact Us | Privacy Policy | Terms of Use | Site Map | Feedback

Town Hall | 4 Boltwood Avenue | Amherst MA, 01002

Phone 413-259-3247 Fax 413-256-4006 Email [info@amherstma.gov](mailto:info@amherstma.gov)





Commonwealth of Massachusetts

City/Town of Amherst

Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

Site Address: 563 Montague Road, Amherst

DEP has provided this form for use by on-site professionals and local Boards of Health. Other forms may be used, but the information must be substantially the same as provided here. Before using this form, check with your local Board of Health to determine the form they use.

A. Facility Information

1. Facility Information

Marga and Bob Coler

Owner Name

563 Montague Road

Street Address

Amherst MA 01002

Map/Lot Parcel 2A-117

B. Site Information

1. (Check one) New Construction [ ] Upgrade [x] Repair [ ]

2. Published Soil Survey available? [x] Yes [ ] No If yes: 1967 15840 59
Soil Name: CrC Charlton-Hollis fine sandy loam, rocky, 3-15% slopes
Soil limitations: Moderate limitations: slope

3. Superficial Geological Report available? [x] Yes [ ] No If yes: 1980 1:190,080 6
Geologic Material: glaciated Landform: upland

4. Flood Rate Insurance Map: Above the 500 year flood boundary? [x] Yes [ ] No Within the 100 year flood boundary? [ ] Yes [x] No
Within the 500 year flood boundary? [ ] Yes [x] No Within a Velocity Zone? [ ] Yes [x] No

5. Wetland Area: National Wetland Inventory Map Wetlands Conservancy Program Map

6. Current Water Resource Conditions (USGS) Range: Above Normal [ ] Normal [x] Below Normal [ ]

7. Other references reviewed:



# Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

Site Address: 563 Montague Road, Amherst

## C. On-Site Review

(minimum of two holes required at every proposed primary and reserved disposal area)

- 1 Deep Observation Hole Number 1 7/31/12 9:00 AM Clear  
 Perc date Time Weather
- 2 Land Use: driveway Yes 5%  
 (e.g. woodland, agricultural field, vacant lot, etc.) Surface Stones Slope (%)
- Vegetation mixed hardwoods Landform hillside
- Latitude: \_\_\_\_\_
- Longitude: \_\_\_\_\_
- 3 Distances from: Open Water Body 150 Drainage Way 150 Possible Wet Area 150  
 Property Line ≤10 Drinking Water Well 150 Other: \_\_\_\_\_  
 feet feet feet
- 4 Parent Material: Glacial outwash Unsuitable Materials Present: NO  
 If Yes: Disturbed Soil Fill Material Impervious Layer(s) Weathered/Fractured Rock Bedrock
- 5 Groundwater Observed: no  
 If Yes: Depth Weeping from Pit 0 inches Depth Standing Water in Hole 0 inches  
 Estimated Depth to High Groundwater: 80 inches

| Depth (In.) | Soil Horizon / Layer | Soil Matrix Color-Moist (Munsell) | Redoximorphic Features (mottles) |       |         | Soil Texture (USDA) | Coarse Fragments |                  | Soil Structure     | Soil Consistency (Moist) | Other |
|-------------|----------------------|-----------------------------------|----------------------------------|-------|---------|---------------------|------------------|------------------|--------------------|--------------------------|-------|
|             |                      |                                   | Depth                            | Color | Percent |                     | Gravel           | Cobbles & Stones |                    |                          |       |
| 0 - 7       | <b>Fill</b>          |                                   |                                  |       |         | Gravel              |                  |                  | none               |                          |       |
| 7 - 14      | <b>A</b>             | 7.5YR 4/3                         |                                  |       |         | fine sandy loam     | 5%               | 5%               | weak fine granular | very friable             |       |
| 14 - 34     | <b>B</b>             | 10YR 6/6                          |                                  |       |         | fine sandy loam     | 15%              | 15%              | subangular blocky  | friable                  |       |
| 34 - 80     | <b>C</b>             | 10YR 6/3                          |                                  |       |         | gravelly sandy loam | 20%              | 30%              | massive            | firm                     |       |
| 80+         |                      |                                   |                                  |       |         |                     |                  |                  |                    |                          |       |



Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

Site Address: 563 Montague Road, Amherst

D. Determination of High Groundwater Elevation

- 1. Method used: Depth observed standing water in observation hole A. inches B. inches
Depth weeping from side of observation hole A. inches B. inches
Depth to soil redoximorphic features (mottles) A. inches B. inches
Groundwater adjustment (USGS methodology) A. inches B. inches

2. Index Well Number Reading Date Index Well Level

Adjustment Factor Adjusted Groundwater Level

No mottles seen: depth of refusal found at 80 inches in observation hole A, 72 inches at observation hole B.

E. Depth of Pervious Material

1. Depth of Naturally Occurring Pervious Material

a. Does at least four feet of naturally occurring pervious material exist in all areas observed throughout the area proposed for the soil absorption system? Yes

b. If yes, at what depth was it observed? Upper boundary: 14 Min. inches Lower boundary: 80 Max. inches

F. Certification

I certify that I am currently approved by the Department of Environmental Protection pursuant to 310 CMR 15.017 to conduct soil evaluations and that the above analysis has been performed by me consistent with the required training, expertise and experience described in 310 CMR 15.017. I further certify that the results of my soil evaluation, as indicated in the attached Soil Evaluation Form, are accurate and in accordance with 310 CMR 15.100 through 15.107.

Signature of Soil Evaluator

7/31/12 Date

Thomas S. Leue SE 1368 Typed or Printed Name of Soil Evaluator/License Number

June 1995 Date of Soil Evaluator Exam

Ed Smith Name of Board of Health Witness

Town of Amherst Board of Health

Note: In accordance with 310 CMR 15.018(2) this form must be submitted to the approving authority within 60 days of the date of field testing, and to the designer and the

**CONSTRUCTION SPECIFICATIONS**  
**563 Montague Road, Amherst**

**Title 5 Septic System Plan Number 594**

1. General

- a. No work on this system construction shall take place until a permit for the approved system plan has been received from the local Board of Health. A copy of the Disposal Works Construction Permit should be on site for inspection during the time of construction. Additional specifications may be included elsewhere in this design.
- b. Loading requirements are specified for the septic tank on the system calculations page. Loading requirements for any other component are on the drawing. Normal loading systems are designated H-10. If H-20 rating is specified on the drawing and/or on the page for system calculations, the tank or leaching facility shall be custom built to meet the increased loading requirements using additional rebar, greater wall thickness and/or other approved methods. Follow the manufacturer's rating system and installation procedures.
- c. Alternatives to these specifications should be discussed with the System Designer in advance at 800 285-4533.

2. Septic Tank

- a. The septic tank selected by the contractor shall conform with 310 CMR 15.223. The septic tank shall be a minimum effective liquid capacity of 1,500 gallons below the outlet invert, rectangular, and with a minimum length to width ration of 1.5:1. Liquid depth to be 48". Compartmentalized tanks are not to be used.
- b. Septic tank shall be installed on a minimum of 6" of crushed stone, leveled to grade and thoroughly compacted. Septic tanks shall have a minimum cover of 9". No structures shall be located directly upon or above the septic tank access locations which interfere with performance, access, inspection, pumping, or repair.
- c. All three access covers to the septic tank shall have risers at least 20" diameter, if round, tightly fitted to the tank to resist water infiltration, and terminated with a tight fitting cover no more than 6" below ground surface. If, with the agreement of the Owner, one or more of the risers are terminated flush with ground, these shall be secured against unauthorized entry with stainless steel hardware.
- d. Inlet and outlet tees shall be of Schedule 40 PVC and shall extend a minimum of 6" above the flow line of the septic tank and be on the center line of the septic tank located directly under the clean-out manhole. All fittings to be glued and secured against any movement due to horizontal or vertical impacts. Cross-sectional flow baffles shall not be used as substitutes for inlet or outlet tees. The inlet pipe elevation shall be no less than 2" nor more than 3" above the invert elevation of the outlet pipe. Inlet tee minimum of 10" length below water surface. The outlet shall be provided with a tee extending below the flow line 14" and be **equipped with a gas baffle**. There shall be an air space of at least 3" between the tops of the tees and the inside of the tank cover. Inlet tees may be modified or a 6" riser on inlet cover may achieve this spacing. The tops of the tees shall be left open to provide ventilation or separate ventilation shall be provided. The **effluent tee shall be fitted with a removable plastic outlet filter**, as manufactured by Polylok Inc., model PL-120, Zebco, or approved equal. Provide manufacturer's maintenance data, as boxed with the filter, to the homeowner or the System Designer.

**CONSTRUCTION SPECIFICATIONS**  
**563 Montague Road, Amherst**

- e. Septic tank should be inspected by the Owner or his representative for solids accumulation annually. When the sum of the sludge and scum layer approach 1/4 the net working volume of the tank (net of 12" total thickness), as measured at the center of the tank, the tank is due for pumping. Septic tanks shall be inspected and maintained in accordance with 310 CMR 15.300 and applicable local requirements.

3. Distribution Box

- a. The distribution box selected by the contractor shall conform with 310 CMR 15.232. Material of construction shall be concrete or plastic lined concrete. A 6" sump is required in the d-box.
- b. The distribution box shall be placed on thoroughly tamped and compacted sand or peastone a minimum of 6" thickness, and shall be leveled utilizing a water flow test. Speed levelers shall not be used on a new installation to obtain level and equal distribution flow, but should be installed after leveling is completed in case uneven settling occurs in the future.
- c. For inlet pipe slopes of 5% or greater, or where there is a pumped flow, the distribution box shall have an internal cast baffle or solvent welded pipe tee to reduce the velocity of the influent flow. An internal pipe "Y" or an elbow are not acceptable.
- d. The first 2 feet of pipe out of the distribution box to be set dead level. Use a fernco connector to join to pitched pipes beyond first two feet.
- e. A riser to grade is required on distribution boxes buried more than 9 inches below grade.

4. Piping

- a. Piping to the septic tank (the building sewer) shall be 4" diameter, PVC Schedule 40 or better. Slope new pipe installations at 1/4" per foot length.
- b. All piping from the septic tank to the end of the system shall be 4" diameter, SDR-35 or better, except as noted on the drawings. Slope pipe installations 1/8" per foot length as a minimum value.
- c. Place magnetic detectable warning tape pre-printed "Sewer Pipe Below" or similar wording approximately 12" above all new 4" diameter piping installed on this project.

5. Leaching Facilities

- a. General: All leaching facilities to be of the size and location shown on the drawings.
- b. Leach fields (Infiltration chambers): Arrange infiltration chambers on levelled ground. Parallel rows should be placed a minimum of 6" apart. Add end plates as per manufacturer's assembly directions. Fill spaces between rows with Title 5 sand to the level of the top of the chambers.
- c. All fill materials used on this project within five feet of the leaching chambers to be certified Title 5 sand, including any fill materials under chambers, between chambers and to the level of the top of the chambers.
- d. A reasonably current copy of the certification from the sand supplier is required to be submitted to the System Designer before the conclusion of this project.
- e. Breakout barrier, where required, to be minimum 40 mil thick continuous sheet. Install barrier vertically from bottom of excavation to height of top of leaching system. Seams of membrane material to be overlapped a minimum of 12 inches and glued with sealant as recommended by manufacturer. Material to be hypolon, low density polyethylene, buna-N rubber, EPDM, or approved equal. Backfill in lifts of no more than 6" to assure minimal deformation of membrane. If material is wider than the vertical distance to be covered as shown on the drawing, fold excess material over at the bottom of the trench, or trim with upper

**CONSTRUCTION SPECIFICATIONS**  
**563 Montague Road, Amherst**

edge level at appropriate elevation.

6. Inspection

- a. A minimum of two site inspections are required under the revised Title 5 code by the System Designer. First, after the site has been prepared with clearing, excavation and system site layout, but before the installation of the system sand. Second, the contractor shall notify the System Designer a minimum of 48 hours in advance of the anticipated completion time for a Final Inspection. The impervious barrier will be inspected for approval at this time. This barrier will have to be exposed at any locations of overlaps or penetrations to confirm watertight installation. The system shall be essentially complete at the time of the final inspection, including all components in place, risers and covers installed, electrical components functional, etc. No installed system component shall be buried greater than 1" depth at the time of final inspection. The System Designer shall verify the system was installed as designed and authorize the final grading. Coordinate the timing of the Final Inspection so the System Designer and the representative of the local Board of Health may be on the site at the same time, if possible.
- b. If the System Designer finds the system is not ready for inspection after being called, or if serious deficiencies are discovered, the System Designer must be notified to return to the job site when it is complete. There will be a charge to the Installer of \$50 for each return trip, payable directly to the System Designer at the time of the reinspection.
- c. Inspection and project closeout forms are usually generated within 24 hours of final inspection by the System Designer, when all other requirements are met. Signed Certificate of Compliance forms and As-built Drawings are sent to the Installer for a signature and date. One set of forms are then returned to the System Designer for final processing. The second set of forms are for the Contractor to keep as his project record.

7. Final Grading

- a. At conclusion of work, loam and seed all disturbed areas to perennial grass mixture. Added loam may be required for adequate grass growth. Mulch slopes with hay, burlap or netting to minimize erosion.
- b. Surface over leaching facility shall be pitched so as to shed rainwater. Also pitch surface over all tanks to shed rainwater from any exposed covers. Do not allow surface water to puddle over any system component.
- c. Systems built late in the year, where the grass cover does not have a chance to establish itself, requires the contractor is to return after spring thaw and resurface final grades and add grass seed cover as required to equalize and stabilize all disturbed areas.

FORM 12 - PERCOLATION TEST

Location Address or Lot No. 563 Montague Road Amherst  
 Homestead Inc. #: 594

COMMONWEALTH OF MASSACHUSETTS

Amherst, Massachusetts

Percolation Test\*

|                      |          |       |         |   |          |
|----------------------|----------|-------|---------|---|----------|
| Date:                | 7/31/12  | Time: | 9:46 AM |   |          |
| Observation Hole #   | 1        | 2     | 3       | 4 |          |
| Depth of Perc: (in.) | 28       |       |         |   | (inches) |
| Start Pre-soak:      | 9:46 AM  |       |         |   |          |
| End Pre-soak:        | 10:01 AM |       |         |   |          |
| Time at 12":         | 10:01 AM |       |         |   |          |
| Time at 9":          | 10:06 AM |       |         |   |          |
| Time at 6":          | 10:13 AM |       |         |   |          |
| Time (9" - 6"):      | 0:07:45  |       |         |   |          |
| Rate - Min./Inch:    | 0:02:35  |       |         |   |          |

\* Minimum of 1 percolation test must be performed in both the primary area AND reserve area.

Site Passes / Site Fails: Passes

Performed By: Thomas S. Leue, Homestead Inc.

Witnessed By: Ed Smith, Amherst

Comments: \_





# DESIGN CALCULATIONS

563 Montague Road


Amherst

Plan Number 594


## Leaching Chamber type Leach Bed System

|   |                                 | <u>Info Source</u>                 |
|---|---------------------------------|------------------------------------|
| Structure: Single Family House                    | 3 bedrooms                      | <u>Owner's information</u>         |
| Flow Design Criteria:                             | 110 gallons per bedroom per day | <u>310 CMR 15.203</u>              |
| Calc. Design Flow:                                | 330 gallons per day             | <u>multiply above</u>              |
| Garbage Grinder: <b>Not Allowed</b>               | 1.0 factor                      | <u>310 CMR 15.240</u>              |
| Total Design Flow:                                | 330 gallons per day             | <u>multiply above</u>              |
| Percolation Rate: Measured                        | 2.3 min. per inch               | <u>from perc test</u>              |
| Percolation Rate: Design Rate                     | 2 min. per inch                 | <u>310 CMR 15.105</u>              |
| Loading Rate: Class I Soil                        | 0.74 gallons/sq.ft./day         | <u>310 CMR 15.242</u>              |
| Area required for infiltration:                   | 446 sq. ft.                     | <u>divide flow by loading rate</u> |
| <u>Field Size Reduction Variance Application:</u> | <b>2.0%</b>                     | <u>310 CMR 15.404(2d)</u>          |
| Net Field Size:                                   | 437 sq. ft.                     | <u>multiply above</u>              |

| <b>Bed Configuration:</b>  |  |                               |
|----------------------------|--|-------------------------------|
| Model Used:                | Infiltrator Systems Inc.<br>High Capacity H-20 | <u>Manuf. Trade Name</u>      |
| Effective Leaching Area:   | 7.79 sq ft/ln ft                               | <u>DEP technology ratings</u> |
| Length per chamber:        | 75 inches                                      | <u>Manufacturer's size</u>    |
| Width per chamber:         | 34 inches                                      | <u>Manufacturer's size</u>    |
| Invert height:             | 11 inches                                      | <u>Manufacturer's size</u>    |
| Overall height:            | 16 inches                                      | <u>Manufacturer's size</u>    |
| Leaching area/chamber:     | 48.7 sq ft                                     | <u>length x leaching area</u> |
| # Chambers required:       | 9.0  | <u>field size divided</u>     |
| # Chambers provided:       | <b>9</b>                                       | <u>by leaching area</u>       |
| # field provided:          | <b>1</b>                                       | <u>judgement</u>              |
| # rows wide:               | 3  | <u>judgement</u>              |
| space between rows:        | 2 inches                                       | <u>average</u>                |
| <b>Total Field Width:</b>  | 8.83 feet                                      | <u>chambers + spacing</u>     |
| # Chambers long:           | 3  | <u>judgement</u>              |
| <b>Total Field Length:</b> | 18.75 feet ea.                                 | <u>length of assembly</u>     |
| Total Field Area:          | 165.6 sq. ft.                                  | <u>length X width</u>         |
| Effective Leaching Area:   | 438.2 sq. ft.                                  | <u># chambers X rating</u>    |
| Net Calculated Capacity:   | 331 gals/day                                   | <u>area X loading rate</u>    |
| Loading:                   | <b>H-20</b>                                    | <u>judgement</u>              |



Thomas S Leue







# Plan to Upgrade SEPTIC SYSTEM

for  
Marga and Bob Coler

Located at  
563 Montague Road  
Amherst, MA 01002

Plan Number 594

Septic System Designer:  
Thomas S. Leue R.S.  
Homestead Inc.  
1664 Cape St.  
Williamsburg, MA 01096  
(located in Ashfield)

413 628-4533  
800 285-4533  
fax: 413 628-3973

email: Vegheat@gmail.com

Design Date: 8/16/12  
Updated:

## Contents

|                            |         |
|----------------------------|---------|
| Site Plan:                 | 1 pages |
| Perc Test Forms:           | 5 pages |
| Specification Requirements | 3 pages |
| System Calculations:       | 1 page  |
| Plan Drawing:              | 1 page  |

## Separate

|                                      |         |
|--------------------------------------|---------|
| Application for Construction Permit: | 4 pages |
| Local Upgrade Approval:              | 3 pages |



gis.amherstma.gov/public/Viewer.aspx



- Andy Nuciforo fo...
- Dullest Campaig...
- Daily Digest 7/30...
- GIS Property Sea...
- Property Viewer**

AMHERST MASSACHUSETTS



amherstma.gov/maps AMHERST MAPS

Property Map | Aerial Photos | Topography | 3D View | Zoning | Size

Scale 1" = 107 ft

More Maps Here --> Go

Save Map as Image

Selection | Legend | Location | Markup

Select [dropdown] Parcels [dropdown]

[checkbox] [dropdown] [dropdown]

(show all) [dropdown]

| Parcel | Address         | Land Use      |
|--------|-----------------|---------------|
| 2A-17  | 563 MONTAGUE RD | Single Family |

1 selected To Mailing Labels To Spreadsheet

Property | Sales | Permits | Neighborhood Sales

Print

**2A-17 / 563 MONTAGUE RD**

Parcel 2A-17

Owner COLER, ROBERT A & MARGA LIFE ESTATE

Assessment \$233,000.00 (FY12)  
\$250,800.00 (FY11)

Landuse Single Family (1010)

Primary Zone RO (Dimensional Regulations)

Neighborhood NORTH AMHERST

Home | About Us | Services | GIS Resources | Request Service | Street View | amherstma.gov

Town Hall | 4 Boltwood Avenue | Amherst MA, 01002  
Phone: 413-259-3247 | Fax: 413-256-4006 | Email: [info@amherstma.gov](mailto:info@amherstma.gov)



Commonwealth of Massachusetts

City/Town of Amherst

Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

Site Address: 563 Montague Road, Amherst

DEP has provided this form for use by on-site professionals and local Boards of Health. Other forms may be used, but the information must be substantially the same as provided here. Before using this form, check with your local Board of Health to determine the form they use.

A. Facility Information

1. Facility Information

Marga and Bob Coler

Owner Name

563 Montague Road

Street Address

Amherst MA 01002

Map/Lot Parcel 2A-117

B. Site Information

1. (Check one) New Construction [ ] Upgrade [x] Repair [ ]

2. Published Soil Survey available? [x] Yes [ ] No If yes: 1967 15840 59

Year Published

Publication Scale

Soil Map Unit

CrC Charlton-Hollis fine sandy loam, rocky, 3-15% slopes Moderate limitations: slope

Soil Name

Soil limitations

Comment:

3. Superficial Geological Report available? [x] Yes [ ] No If yes: 1980 1:190,080 6

Year Published

Publication Scale

Map Unit

glaciated

upland

Geologic Material

Landform

4. Flood Rate Insurance Map: Above the 500 year flood boundary? [x] Yes [ ] No Within the 100 year flood boundary? [ ] Yes [x] No Within the 500 year flood boundary? [ ] Yes [x] No Within a Velocity Zone? [ ] Yes [x] No

5. Wetland Area: National Wetland Inventory Map [ ] Map Unit [ ] Name [ ]

Wetlands Conservancy Program Map [ ] Map Unit [ ] Name [ ]

6. Current Water Resource Conditions (USGS) [ ] Range: Above Normal [ ] Normal [x] Below Normal [ ]

Month/Year

7. Other references reviewed: [ ]



# Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

Site Address: 563 Montague Road, Amherst

## C. On-Site Review

(minimum of two holes required at every proposed primary and reserved disposal area)

- 1 Deep Observation Hole Number 1 7/31/12 9:00 AM Clear  
 Perc date Time Weather
- 2 Land Use: driveway Yes 5%  
 (e.g. woodland, agricultural field, vacant lot, etc.) Surface Stones Slope (%)
- Vegetation mixed hardwoods Landform hillside
- Latitude: \_\_\_\_\_
- Longitude: \_\_\_\_\_
- 3 Distances from: Open Water Body 150 Drainage Way 150 Position on landscape (attach sketch) Possible Wet Area 150  
 Property Line ≤10 Drinking Water Well 150 Other: \_\_\_\_\_  
 feet feet feet
- 4 Parent Material: Glacial outwash Unsuitable Materials Present: NO  
 If Yes: Disturbed Soil Fill Material Impervious Layer(s) Weathered/Fractured Rock Bedrock
- 5 Groundwater Observed: no  
 If Yes: Depth Weeping from Pit 0 inches Depth Standing Water in Hole 0 inches  
 Estimated Depth to High Groundwater: 80 inches

| Depth (In.) | Soil Horizon / Layer | Soil Matrix Color-Moist (Munsell) | Redoximorphic Features (mottles) |       |         | Soil Texture (USDA) | Coarse Fragments |                  | Soil Structure     | Soil Consistency (Moist) | Other |
|-------------|----------------------|-----------------------------------|----------------------------------|-------|---------|---------------------|------------------|------------------|--------------------|--------------------------|-------|
|             |                      |                                   | Depth                            | Color | Percent |                     | Gravel           | Cobbles & Stones |                    |                          |       |
| 0 - 7       | <b>Fill</b>          |                                   |                                  |       |         | Gravel              |                  |                  | none               |                          |       |
| 7 - 14      | <b>A</b>             | 7.5YR 4/3                         |                                  |       |         | fine sandy loam     | 5%               | 5%               | weak fine granular | very friable             |       |
| 14 - 34     | <b>B</b>             | 10YR 6/6                          |                                  |       |         | fine sandy loam     | 15%              | 15%              | subangular blocky  | friable                  |       |
| 34 - 80     | <b>C</b>             | 10YR 6/3                          |                                  |       |         | gravelly sandy loam | 20%              | 30%              | massive            | firm                     |       |
| 80+         |                      |                                   |                                  |       |         |                     |                  |                  |                    |                          |       |





Commonwealth of Massachusetts

City/Town of Amherst

**Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal**

Site Address: 563 Montague Road, Amherst

**C. On-Site Review**

(minimum of two holes required at every proposed primary and reserved disposal area)

- 1 Deep Observation Hole Number 1 7/31/12 9:00 AM Clear  
 Perc date Time Weather
- 2 Land Use: driveway Yes 5%  
 (e.g. woodland, agricultural field, vacant lot, etc.) Surface Stones Slope (%)  
 Vegetation Mixed hardwoods Landform hillside  
 Latitude:  
 Longitude: Position on landscape (attach sketch)
- 3 Distances from: Open Water Body 150 Drainage Way 150 Possible Wet Area 150  
 Property Line 70 Drinking Water Well 150 Other:  
 feet feet feet
- 4 Parent Material: Glacial till Unsuitable Materials Present: NO  
 If Yes: Disturbed Soil Fill Material Impervious Layer(s) Weathered/Fractured Rock Bedrock
- 5 Groundwater Observed: no  
 If Yes: Depth Weeping from Pit 0 inches Depth Standing Water in Hole 0 inches  
 Estimated Depth to High Groundwater: 72 inches

| Depth (In.) | Soil Horizon / Layer | Soil Matrix Color-Moist (Munsell) | Redoximorphic Features (mottles) |       |         | Soil Texture (USDA) | Coarse Fragments |                  | Soil Structure     | Soil Consistency (Moist) | Other |
|-------------|----------------------|-----------------------------------|----------------------------------|-------|---------|---------------------|------------------|------------------|--------------------|--------------------------|-------|
|             |                      |                                   | Depth                            | Color | Percent |                     | Gravel           | Cobbles & Stones |                    |                          |       |
| 0 - 7       | <b>Fill</b>          |                                   |                                  |       |         | Gravel              |                  |                  | none               |                          |       |
| 7 - 14      | <b>A</b>             | 7.5YR 4/3                         |                                  |       |         | fine sandy loam     | 5%               | 5%               | weak fine granular | very friable             |       |
| 14 - 34     | <b>B</b>             | 10YR 6/1                          |                                  |       |         | fine sandy loam     | 15%              | 15%              | subangular blocky  | friable                  |       |
| 34 - 72     | <b>C</b>             | 10YR 6/3                          |                                  |       |         | gravelly sandy loam | 20%              | 30%              | massive            | firm                     |       |
|             |                      |                                   |                                  |       |         |                     |                  |                  |                    |                          |       |

Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

Site Address: 563 Montague Road, Amherst

D. Determination of High Groundwater Elevation

- 1. Method used: Depth observed standing water in observation hole A. inches B. inches
Depth weeping from side of observation hole A. inches B. inches
Depth to soil redoximorphic features (mottles) A. inches B. inches
Groundwater adjustment (USGS methodology) A. inches B. inches
2. Index Well Number Reading Date Index Well Level

Adjustment Factor Adjusted Groundwater Level
No mottles seen: depth of refusal found at 80 inches in observation hole A, 72 inches at observation hole B.

E. Depth of Pervious Material

- 1. Depth of Naturally Occurring Pervious Material
a. Does at least four feet of naturally occurring pervious material exist in all areas observed throughout the area proposed for the soil absorption system? Yes
b. If yes, at what depth was it observed? Upper boundary: 14 Min. inches Lower boundary: 80 Max. inches

F. Certification

I certify that I am currently approved by the Department of Environmental Protection pursuant to 310 CMR 15.017 to conduct soil evaluations and that the above analysis has been performed by me consistent with the required training, expertise and experience described in 310 CMR 15.017. I further certify that the results of my soil evaluation, as indicated in the attached Soil Evaluation Form, are accurate and in accordance with 310 CMR 15.100 through 15.107.

Signature of Soil Evaluator

7/31/12 Date

Thomas S. Leue SE 1368
Typed or Printed Name of Soil Evaluator/License Number

June 1995
Date of Soil Evaluator Exam

Ed Smith
Name of Board of Health Witness

Town of Amherst
Board of Health

Note: In accordance with 310 CMR 15.018(2) this form must be submitted to the approving authority within 60 days of the date of field testing, and to the designer and the

**CONSTRUCTION SPECIFICATIONS**  
**563 Montague Road, Amherst**

**Title 5 Septic System Plan Number 594**

1. General

- a. No work on this system construction shall take place until a permit for the approved system plan has been received from the local Board of Health. A copy of the Disposal Works Construction Permit should be on site for inspection during the time of construction. Additional specifications may be included elsewhere in this design.
- b. Loading requirements are specified for the septic tank on the system calculations page. Loading requirements for any other component are on the drawing. Normal loading systems are designated H-10. If H-20 rating is specified on the drawing and/or on the page for system calculations, the tank or leaching facility shall be custom built to meet the increased loading requirements using additional rebar, greater wall thickness and/or other approved methods. Follow the manufacturer's rating system and installation procedures.
- c. Alternatives to these specifications should be discussed with the System Designer in advance at 800 285-4533.

2. Septic Tank

- a. The septic tank selected by the contractor shall conform with 310 CMR 15.223. The septic tank shall be a minimum effective liquid capacity of 1,500 gallons below the outlet invert, rectangular, and with a minimum length to width ration of 1.5:1. Liquid depth to be 48". Compartmentalized tanks are not to be used.
- b. Septic tank shall be installed on a minimum of 6" of crushed stone, leveled to grade and thoroughly compacted. Septic tanks shall have a minimum cover of 9". No structures shall be located directly upon or above the septic tank access locations which interfere with performance, access, inspection, pumping, or repair.
- c. All three access covers to the septic tank shall have risers at least 20" diameter, if round, tightly fitted to the tank to resist water infiltration, and terminated with a tight fitting cover no more than 6" below ground surface. If, with the agreement of the Owner, one or more of the risers are terminated flush with ground, these shall be secured against unauthorized entry with stainless steel hardware.
- d. Inlet and outlet tees shall be of Schedule 40 PVC and shall extend a minimum of 6" above the flow line of the septic tank and be on the center line of the septic tank located directly under the clean-out manhole. All fittings to be glued and secured against any movement due to horizontal or vertical impacts. Cross-sectional flow baffles shall not be used as substitutes for inlet or outlet tees. The inlet pipe elevation shall be no less than 2" nor more than 3" above the invert elevation of the outlet pipe. Inlet tee minimum of 10" length below water surface. The outlet shall be provided with a tee extending below the flow line 14" and be **equipped with a gas baffle**. There shall be an air space of at least 3" between the tops of the tees and the inside of the tank cover. Inlet tees may be modified or a 6" riser on inlet cover may achieve this spacing. The tops of the tees shall be left open to provide ventilation or separate ventilation shall be provided. The **effluent tee shall be fitted with a removable plastic outlet filter**, as manufactured by Polylok Inc., model PL-120, Zebco, or approved equal. Provide manufacturer's maintenance data, as boxed with the filter, to the homeowner or the System Designer.

**CONSTRUCTION SPECIFICATIONS**  
**563 Montague Road, Amherst**

e. Septic tank should be inspected by the Owner or his representative for solids accumulation annually. When the sum of the sludge and scum layer approach 1/4 the net working volume of the tank (net of 12" total thickness), as measured at the center of the tank, the tank is due for pumping. Septic tanks shall be inspected and maintained in accordance with 310 CMR 15.300 and applicable local requirements.

3. Distribution Box

- a. The distribution box selected by the contractor shall conform with 310 CMR 15.232. Material of construction shall be concrete or plastic lined concrete. A 6" sump is required in the d-box.
- b. The distribution box shall be placed on thoroughly tamped and compacted sand or peastone a minimum of 6" thickness, and shall be leveled utilizing a water flow test. Speed levelers shall not be used on a new installation to obtain level and equal distribution flow, but should be installed after leveling is completed in case uneven settling occurs in the future.
- c. For inlet pipe slopes of 5% or greater, or where there is a pumped flow, the distribution box shall have an internal cast baffle or solvent welded pipe tee to reduce the velocity of the influent flow. An internal pipe "Y" or an elbow are not acceptable.
- d. The first 2 feet of pipe out of the distribution box to be set dead level. Use a fernco connector to join to pitched pipes beyond first two feet.
- e. A riser to grade is required on distribution boxes buried more than 9 inches below grade.

4. Piping

- a. Piping to the septic tank (the building sewer) shall be 4" diameter, PVC Schedule 40 or better. Slope new pipe installations at 1/4" per foot length.
- b. All piping from the septic tank to the end of the system shall be 4" diameter, SDR-35 or better, except as noted on the drawings. Slope pipe installations 1/8" per foot length as a minimum value.
- c. Place magnetic detectable warning tape pre-printed "Sewer Pipe Below" or similar wording approximately 12" above all new 4" diameter piping installed on this project.

5. Leaching Facilities

- a. General: All leaching facilities to be of the size and location shown on the drawings.
- b. Leach fields (Infiltration chambers): Arrange infiltration chambers on levelled ground. Parallel rows should be placed a minimum of 6" apart. Add end plates as per manufacturer's assembly directions. Fill spaces between rows with Title 5 sand to the level of the top of the chambers.
- c. All fill materials used on this project within five feet of the leaching chambers to be certified Title 5 sand, including any fill materials under chambers, between chambers and to the level of the top of the chambers.
- d. A reasonably current copy of the certification from the sand supplier is required to be submitted to the System Designer before the conclusion of this project.
- e. Breakout barrier, where required, to be minimum 40 mil thick continuous sheet. Install barrier vertically from bottom of excavation to height of top of leaching system. Seams of membrane material to be overlapped a minimum of 12 inches and glued with sealant as recommended by manufacturer. Material to be hypolon, low density polyethylene, buna-N rubber, EPDM, or approved equal. Backfill in lifts of no more than 6" to assure minimal deformation of membrane. If material is wider than the vertical distance to be covered as shown on the drawing, fold excess material over at the bottom of the trench, or trim with upper

**CONSTRUCTION SPECIFICATIONS**  
**563 Montague Road, Amherst**

edge level at appropriate elevation.

6. Inspection

- a. A minimum of two site inspections are required under the revised Title 5 code by the System Designer. First, after the site has been prepared with clearing, excavation and system site layout, but before the installation of the system sand. Second, the contractor shall notify the System Designer a minimum of 48 hours in advance of the anticipated completion time for a Final Inspection. The impervious barrier will be inspected for approval at this time. This barrier will have to be exposed at any locations of overlaps or penetrations to confirm watertight installation. The system shall be essentially complete at the time of the final inspection, including all components in place, risers and covers installed, electrical components functional, etc. No installed system component shall be buried greater than 1" depth at the time of final inspection. The System Designer shall verify the system was installed as designed and authorize the final grading. Coordinate the timing of the Final Inspection so the System Designer and the representative of the local Board of Health may be on the site at the same time, if possible.
- b. If the System Designer finds the system is not ready for inspection after being called, or if serious deficiencies are discovered, the System Designer must be notified to return to the job site when it is complete. There will be a charge to the Installer of \$50 for each return trip, payable directly to the System Designer at the time of the reinspection.
- c. Inspection and project closeout forms are usually generated within 24 hours of final inspection by the System Designer, when all other requirements are met. Signed Certificate of Compliance forms and As-built Drawings are sent to the Installer for a signature and date. One set of forms are then returned to the System Designer for final processing. The second set of forms are for the Contractor to keep as his project record.

7. Final Grading

- a. At conclusion of work, loam and seed all disturbed areas to perennial grass mixture. Added loam may be required for adequate grass growth. Mulch slopes with hay, burlap or netting to minimize erosion.
- b. Surface over leaching facility shall be pitched so as to shed rainwater. Also pitch surface over all tanks to shed rainwater from any exposed covers. Do not allow surface water to puddle over any system component.
- c. Systems built late in the year, where the grass cover does not have a chance to establish itself, requires the contractor is to return after spring thaw and resurface final grades and add grass seed cover as required to equalize and stabilize all disturbed areas.

FORM 12 - PERCOLATION TEST

Location Address or Lot No. 563 Montague Road Amherst  
 Homestead Inc. #: 594

COMMONWEALTH OF MASSACHUSETTS  
 Amherst, Massachusetts

Percolation Test\*

|                      |          |       |         |   |          |
|----------------------|----------|-------|---------|---|----------|
| Date:                | 7/31/12  | Time: | 9:46 AM |   |          |
| Observation Hole #   | 1        | 2     | 3       | 4 |          |
| Depth of Perc: (in.) | 28       |       |         |   | (inches) |
| Start Pre-soak:      | 9:46 AM  |       |         |   |          |
| End Pre-soak:        | 10:01 AM |       |         |   |          |
| Time at 12":         | 10:01 AM |       |         |   |          |
| Time at 9":          | 10:06 AM |       |         |   |          |
| Time at 6":          | 10:13 AM |       |         |   |          |
| Time (9" - 6"):      | 0:07:45  |       |         |   |          |
| Rate - Min./Inch:    | 0:02:35  |       |         |   |          |

\* Minimum of 1 percolation test must be performed in both the primary area AND reserve area.

Site Passes / Site Fails: Passes

Performed By: Thomas S. Leue, Homestead Inc.

Witnessed By: Ed Smith, Amherst

Comments: \_



# DESIGN CALCULATIONS

563 Montague Road


Amherst

Plan Number 594


## Leaching Chamber type Leach Bed System

|   |                                 | <u>Info Source</u>                 |
|---|---------------------------------|------------------------------------|
| Structure: Single Family House                    | 3 bedrooms                      | <u>Owner's information</u>         |
| Flow Design Criteria:                             | 110 gallons per bedroom per day | <u>310 CMR 15.203</u>              |
| Calc. Design Flow:                                | 330 gallons per day             | <u>multiply above</u>              |
| Garbage Grinder: <b>Not Allowed</b>               | 1.0 factor                      | <u>310 CMR 15.240</u>              |
| Total Design Flow:                                | 330 gallons per day             | <u>multiply above</u>              |
| Percolation Rate: Measured                        | 2.3 min. per inch               | <u>from perc test</u>              |
| Percolation Rate: Design Rate                     | 2 min. per inch                 | <u>310 CMR 15.105</u>              |
| Loading Rate: Class I Soil                        | 0.74 gallons/sq.ft./day         | <u>310 CMR 15.242</u>              |
| Area required for infiltration:                   | 446 sq. ft.                     | <u>divide flow by loading rate</u> |
| <u>Field Size Reduction Variance Application:</u> | <b>2.0%</b>                     | <u>310 CMR 15.404(2d)</u>          |
| Net Field Size:                                   | 437 sq. ft.                     | <u>multiply above</u>              |

| <b>Bed Configuration:</b>  |   |                               |
|----------------------------|---|-------------------------------|
| Model Used:                | Infiltrator Systems Inc. High Capacity H-20 | <u>Manuf. Trade Name</u>      |
| Effective Leaching Area:   | 7.79 sq ft/ln ft                            | <u>DEP technology ratings</u> |
| Length per chamber:        | 75 inches                                   | <u>Manufacturer's size</u>    |
| Width per chamber:         | 34 inches                                   | <u>Manufacturer's size</u>    |
| Invert height:             | 11 inches                                   | <u>Manufacturer's size</u>    |
| Overall height:            | 16 inches                                   | <u>Manufacturer's size</u>    |
| Leaching area/chamber:     | 48.7 sq ft                                  | <u>length x leaching area</u> |
| # Chambers required:       | 9.0   | <u>field size divided</u>     |
| # Chambers provided:       | <b>9</b>                                    | <u>by leaching area</u>       |
| # field provided:          | <b>1</b>                                    | <u>judgement</u>              |
| # rows wide:               | 3   | <u>judgement</u>              |
| space between rows:        | 2 inches                                    | <u>average</u>                |
| <b>Total Field Width:</b>  | 8.83 feet                                   | <u>chambers + spacing</u>     |
| # Chambers long:           | 3   | <u>judgement</u>              |
| <b>Total Field Length:</b> | 18.75 feet ea.                              | <u>length of assembly</u>     |
| Total Field Area:          | 165.6 sq. ft.                               | <u>length X width</u>         |
| Effective Leaching Area:   | 438.2 sq. ft.                               | <u># chambers X rating</u>    |
| Net Calculated Capacity:   | 331 gals/day                                | <u>area X loading rate</u>    |
| Loading:                   | <b>H-20</b>                                 | <u>judgement</u>              |




Thomas S Leue









## Smith, Edmund

---

**From:** Thomas Leue [vegheat@gmail.com]  
**Sent:** Friday, August 24, 2012 11:45 AM  
**To:** Smith, Edmund  
**Subject:** Re: questions: 563 Montague Road

Hello Ed.

let me answer questions as best as I can.

On Fri, Aug 24, 2012 at 11:09 AM, Smith, Edmund <[smithe@amherstma.gov](mailto:smithe@amherstma.gov)> wrote:

Hi Tom

Left you a phone message but I'm going home early today, so I'll send you my questions by email:

- ✓ -on your plans, you don't indicate what you'll use (and the installer should use) for a benchmark (or tell me where I missed it)

The TBM is to the lower left. Sorry there was a line crossing the note, and a spelling error, making it somewhat obscure. It says "TBM: nail at base of 24" dia. oak. Elevation: 100.00"

- ✓ -along with that, the distances from house to tank, etc., aren't given

In the little number block in the "System Profile" it says the sewer from the house to the septic tank is 12 ft. The Septic Tank to the D-box is 42 ft. I hope that is specific enough. let me know if you want more.

- ✓ -the profile of the tank doesn't show a gas baffle


The septic tank has an outlet filter. these are considered to be an effective substitute to a gas baffle.

- ✓ -I didn't see a statement about why you are choosing a field (bed) over trenches

I am not familiar with any such required statement. In this instance, there is not enough room for trenches. For repairs, usually fields are acceptable for the required flow.

- ✓ -washed stone is indicated, but not double washed

The stone is used only under the tanks for leveling purposes. There is no practical use for double washed stone in this instance.



Also, is the driveway going to increase in steepness (pitch) at the top where it meets the bed? I can't quite visualize what's happening there.

The initial and final elevation of the parking areas are not changes. there is no change to the pitch of the driveway.

If I've missed any of this info on the material you provided, just let me know where to look. I take it the installer is not chosen?

I do not know who the installer is yet. I am sure we can let you know soon.

Thanks –

Ed

Tom Leue, R.S.

Edmund R. Smith

Health Inspector; (413)259-3153

my regular hours: Tuesdays 8-4:30; Thursdays 12:30-4:30; Fridays 8-4:30


Amherst Health Department

main phone #: (413)259-3077; fax (413)259-2404

Bangs Community Center


70 Boltwood Walk

Amherst, MA 01002



--

Homestead Engineering Inc.  
d.b.a. Homestead Inc.  
1664 Cape St.  
located in Ashfield  
Williamsburg, MA 01096  
413-628-4533  
HomesteadInc.net  
[YellowBiodiesel.com](http://YellowBiodiesel.com)





# Plan to Upgrade SEPTIC SYSTEM

for  
Marga and Bob Coler

Located at  
563 Montague Road  
Amherst, MA 01002

Plan Number 594

Septic System Designer:  
Thomas S. Leue R.S.  
Homestead Inc.  
1664 Cape St.  
Williamsburg, MA 01096  
(located in Ashfield)

413 628-4533  
800 285-4533  
fax: 413 628-3973

email: Vegheat@gmail.com

Design Date: 8/16/12  
Updated:

## Contents

|                            |         |
|----------------------------|---------|
| Site Plan:                 | 1 pages |
| Perc Test Forms:           | 5 pages |
| Specification Requirements | 3 pages |
| System Calculations:       | 1 page  |
| Plan Drawing:              | 1 page  |

## Separate

|                                      |         |
|--------------------------------------|---------|
| Application for Construction Permit: | 4 pages |
| Local Upgrade Approval:              | 3 pages |



Andy Nuciforo fo...

Dullest Campaig...

Daily Digest 7/30...

GIS Property Sea...

Property Viewer



AMHERST MASSACHUSETTS



amherstma.gov/maps AMHERST MAPS

Property Map

Aerial Photos

Topography


Utilities

Zoning

Size

Help

Scale 1" = 107 ft



More Maps Here --> Go

Save Map as Image

Selection

Legend

Location

Markup

Select  Parcels

(show all)

| Parcel | Address         | Land Use      |
|--------|-----------------|---------------|
| 2A-17  | 563 MONTAGUE RD | Single Family |

1 selected To Mailing Labels To Spreadsheet

Property

Sales

Permits

Neighborhood Safes

Print

2A-17 / 563 MONTAGUE RD

Parcel 2A-17

Owner COLER, ROBERT A & MARGA LIFE ESTATE

Assessment \$233,000.00 (FY12)

\$250,800.00 (FY11)

Landuse Single Family (1010)

Primary Zone RO (Dimensional Regulations)

Neighborhood NORTH AMHERST



Commonwealth of Massachusetts

City/Town of Amherst

Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

Site Address: 563 Montague Road, Amherst

DEP has provided this form for use by on-site professionals and local Boards of Health. Other forms may be used, but the information must be substantially the same as provided here. Before using this form, check with your local Board of Health to determine the form they use.

A. Facility Information

1. Facility Information

Marga and Bob Coler

Owner Name

563 Montague Road

Street Address

Amherst MA 01002

Map/Lot Parcel 2A-117

B. Site Information

1. (Check one) New Construction [ ] Upgrade [x] Repair [ ]

2. Published Soil Survey available? [x] Yes [ ] No If yes: 1967 15840 59
Soil Name: CrC Charlton-Hollis fine sandy loam, rocky, 3-15% slopes
Soil limitations: Moderate limitations: slope

3. Superficial Geological Report available? [x] Yes [ ] No If yes: 1980 1:190,080 6
Geologic Material: glaciated Landform: upland

4. Flood Rate Insurance Map: Above the 500 year flood boundary? [x] Yes [ ] No Within the 100 year flood boundary? [ ] Yes [x] No
Within the 500 year flood boundary? [ ] Yes [x] No Within a Velocity Zone? [ ] Yes [x] No

5. Wetland Area: National Wetland Inventory Map Wetlands Conservancy Program Map

6. Current Water Resource Conditions (USGS) Range: Above Normal [ ] Normal [x] Below Normal [ ]

7. Other references reviewed:



# Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

Site Address: 563 Montague Road, Amherst

## C. On-Site Review

(minimum of two holes required at every proposed primary and reserved disposal area)

- 1 Deep Observation Hole Number 1 7/31/12 9:00 AM Clear  
 Perc date Time Weather
- 2 Land Use: driveway Yes 5%  
 (e.g. woodland, agricultural field, vacant lot, etc.) Surface Stones Slope (%)  
 Vegetation mixed hardwoods Landform hillside
- Latitude:  
 Longitude:
- 3 Distances from: Open Water Body 150 Drainage Way 150 Position on landscape (attach sketch)  
 Property Line <10 Drinking Water Well 150 Possible Wet Area 150  
 feet feet feet  
 Other:
- 4 Parent Material: Glacial outwash Unsuitable Materials Present: NO  
 If Yes: Disturbed Soil Fill Material Impervious Layer(s) Weathered/Fractured Rock Bedrock
- 5 Groundwater Observed: no  
 If Yes: Depth Weeping from Pit 0 inches Depth Standing Water in Hole 0 inches  
 Estimated Depth to High Groundwater: 80 inches

| Depth (In.) | Soil Horizon / Layer | Soil Matrix Color-Moist (Munsell) | Redoximorphic Features (mottles) |       |         | Soil Texture (USDA) | Coarse Fragments |                  | Soil Structure     | Soil Consistency (Moist) | Other |
|-------------|----------------------|-----------------------------------|----------------------------------|-------|---------|---------------------|------------------|------------------|--------------------|--------------------------|-------|
|             |                      |                                   | Depth                            | Color | Percent |                     | Gravel           | Cobbles & Stones |                    |                          |       |
| 0 - 7       | <b>Fill</b>          |                                   |                                  |       |         | Gravel              |                  |                  | none               |                          |       |
| 7 - 14      | <b>A</b>             | 7.5YR 4/3                         |                                  |       |         | fine sandy loam     | 5%               | 5%               | weak fine granular | very friable             |       |
| 14 - 34     | <b>B</b>             | 10YR 6/6                          |                                  |       |         | fine sandy loam     | 15%              | 15%              | subangular blocky  | friable                  |       |
| 34 - 80     | <b>C</b>             | 10YR 6/3                          |                                  |       |         | gravelly sandy loam | 20%              | 30%              | massive            | firm                     |       |
| 80+         |                      |                                   |                                  |       |         |                     |                  |                  |                    |                          |       |



Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

Site Address: 563 Montague Road, Amherst

D. Determination of High Groundwater Elevation

- 1. Method used: Depth observed standing water in observation hole A. inches B. inches
Depth weeping from side of observation hole A. inches B. inches
Depth to soil redoximorphic features (mottles) A. inches B. inches
Groundwater adjustment (USGS methodology) A. inches B. inches

2. Index Well Number Reading Date Index Well Level

Adjustment Factor Adjusted Groundwater Level

No mottles seen: depth of refusal found at 80 inches in observation hole A, 72 inches at observation hole B.

E. Depth of Pervious Material

1. Depth of Naturally Occurring Pervious Material

a. Does at least four feet of naturally occurring pervious material exist in all areas observed throughout the area proposed for the soil absorption system? Yes

b. If yes, at what depth was it observed? Upper boundary: 14 Min. inches Lower boundary: 80 Max. inches

F. Certification

I certify that I am currently approved by the Department of Environmental Protection pursuant to 310 CMR 15.017 to conduct soil evaluations and that the above analysis has been performed by me consistent with the required training, expertise and experience described in 310 CMR 15.017. I further certify that the results of my soil evaluation, as indicated in the attached Soil Evaluation Form, are accurate and in accordance with 310 CMR 15.100 through 15.107.

Signature of Soil Evaluator

7/31/12 Date

Signature of Soil Evaluator

Thomas S. Leue SE 1368 Typed or Printed Name of Soil Evaluator/License Number

June 1995 Date of Soil Evaluator Exam

Ed Smith Name of Board of Health Witness

Town of Amherst Board of Health

Note: In accordance with 310 CMR 15.018(2) this form must be submitted to the approving authority within 60 days of the date of field testing, and to the designer and the

**CONSTRUCTION SPECIFICATIONS**  
**563 Montague Road, Amherst**

**Title 5 Septic System Plan Number 594**

1. General

- a. No work on this system construction shall take place until a permit for the approved system plan has been received from the local Board of Health. A copy of the Disposal Works Construction Permit should be on site for inspection during the time of construction. Additional specifications may be included elsewhere in this design.
- b. Loading requirements are specified for the septic tank on the system calculations page. Loading requirements for any other component are on the drawing. Normal loading systems are designated H-10. If H-20 rating is specified on the drawing and/or on the page for system calculations, the tank or leaching facility shall be custom built to meet the increased loading requirements using additional rebar, greater wall thickness and/or other approved methods. Follow the manufacturer's rating system and installation procedures.
- c. Alternatives to these specifications should be discussed with the System Designer in advance at 800 285-4533.

2. Septic Tank

- a. The septic tank selected by the contractor shall conform with 310 CMR 15.223. The septic tank shall be a minimum effective liquid capacity of 1,500 gallons below the outlet invert, rectangular, and with a minimum length to width ration of 1.5:1. Liquid depth to be 48". Compartmentalized tanks are not to be used.
- b. Septic tank shall be installed on a minimum of 6" of crushed stone, leveled to grade and thoroughly compacted. Septic tanks shall have a minimum cover of 9". No structures shall be located directly upon or above the septic tank access locations which interfere with performance, access, inspection, pumping, or repair.
- c. All three access covers to the septic tank shall have risers at least 20" diameter, if round, tightly fitted to the tank to resist water infiltration, and terminated with a tight fitting cover no more than 6" below ground surface. If, with the agreement of the Owner, one or more of the risers are terminated flush with ground, these shall be secured against unauthorized entry with stainless steel hardware.
- d. Inlet and outlet tees shall be of Schedule 40 PVC and shall extend a minimum of 6" above the flow line of the septic tank and be on the center line of the septic tank located directly under the clean-out manhole. All fittings to be glued and secured against any movement due to horizontal or vertical impacts. Cross-sectional flow baffles shall not be used as substitutes for inlet or outlet tees. The inlet pipe elevation shall be no less than 2" nor more than 3" above the invert elevation of the outlet pipe. Inlet tee minimum of 10" length below water surface. The outlet shall be provided with a tee extending below the flow line 14" and be **equipped with a gas baffle**. There shall be an air space of at least 3" between the tops of the tees and the inside of the tank cover. Inlet tees may be modified or a 6" riser on inlet cover may achieve this spacing. The tops of the tees shall be left open to provide ventilation or separate ventilation shall be provided. The **effluent tee shall be fitted with a removable plastic outlet filter**, as manufactured by Polylok Inc., model PL-120, Zebco, or approved equal. Provide manufacturer's maintenance data, as boxed with the filter, to the homeowner or the System Designer.

**CONSTRUCTION SPECIFICATIONS**  
**563 Montague Road, Amherst**

e. Septic tank should be inspected by the Owner or his representative for solids accumulation annually. When the sum of the sludge and scum layer approach 1/4 the net working volume of the tank (net of 12" total thickness), as measured at the center of the tank, the tank is due for pumping. Septic tanks shall be inspected and maintained in accordance with 310 CMR 15.300 and applicable local requirements.

3. Distribution Box

- a. The distribution box selected by the contractor shall conform with 310 CMR 15.232. Material of construction shall be concrete or plastic lined concrete. A 6" sump is required in the d-box.
- b. The distribution box shall be placed on thoroughly tamped and compacted sand or peastone a minimum of 6" thickness, and shall be leveled utilizing a water flow test. Speed levelers shall not be used on a new installation to obtain level and equal distribution flow, but should be installed after leveling is completed in case uneven settling occurs in the future.
- c. For inlet pipe slopes of 5% or greater, or where there is a pumped flow, the distribution box shall have an internal cast baffle or solvent welded pipe tee to reduce the velocity of the influent flow. An internal pipe "Y" or an elbow are not acceptable.
- d. The first 2 feet of pipe out of the distribution box to be set dead level. Use a fernco connector to join to pitched pipes beyond first two feet.
- e. A riser to grade is required on distribution boxes buried more than 9 inches below grade.

4. Piping

- a. Piping to the septic tank (the building sewer) shall be 4" diameter, PVC Schedule 40 or better. Slope new pipe installations at 1/4" per foot length.
- b. All piping from the septic tank to the end of the system shall be 4" diameter, SDR-35 or better, except as noted on the drawings. Slope pipe installations 1/8" per foot length as a minimum value.
- c. Place magnetic detectable warning tape pre-printed "Sewer Pipe Below" or similar wording approximately 12" above all new 4" diameter piping installed on this project.

5. Leaching Facilities

- a. General: All leaching facilities to be of the size and location shown on the drawings.
- b. Leach fields (Infiltration chambers): Arrange infiltration chambers on levelled ground. Parallel rows should be placed a minimum of 6" apart. Add end plates as per manufacturer's assembly directions. Fill spaces between rows with Title 5 sand to the level of the top of the chambers.
- c. All fill materials used on this project within five feet of the leaching chambers to be certified Title 5 sand, including any fill materials under chambers, between chambers and to the level of the top of the chambers.
- d. A reasonably current copy of the certification from the sand supplier is required to be submitted to the System Designer before the conclusion of this project.
- e. Breakout barrier, where required, to be minimum 40 mil thick continuous sheet. Install barrier vertically from bottom of excavation to height of top of leaching system. Seams of membrane material to be overlapped a minimum of 12 inches and glued with sealant as recommended by manufacturer. Material to be hypolon, low density polyethylene, buna-N rubber, EPDM, or approved equal. Backfill in lifts of no more than 6" to assure minimal deformation of membrane. If material is wider than the vertical distance to be covered as shown on the drawing, fold excess material over at the bottom of the trench, or trim with upper



**CONSTRUCTION SPECIFICATIONS**  
**563 Montague Road, Amherst**

edge level at appropriate elevation.

6. Inspection

- a. A minimum of two site inspections are required under the revised Title 5 code by the System Designer. First, after the site has been prepared with clearing, excavation and system site layout, but before the installation of the system sand. Second, the contractor shall notify the System Designer a minimum of 48 hours in advance of the anticipated completion time for a Final Inspection. The impervious barrier will be inspected for approval at this time. This barrier will have to be exposed at any locations of overlaps or penetrations to confirm watertight installation. The system shall be essentially complete at the time of the final inspection, including all components in place, risers and covers installed, electrical components functional, etc. No installed system component shall be buried greater than 1" depth at the time of final inspection. The System Designer shall verify the system was installed as designed and authorize the final grading. Coordinate the timing of the Final Inspection so the System Designer and the representative of the local Board of Health may be on the site at the same time, if possible.
- b. If the System Designer finds the system is not ready for inspection after being called, or if serious deficiencies are discovered, the System Designer must be notified to return to the job site when it is complete. There will be a charge to the Installer of \$50 for each return trip, payable directly to the System Designer at the time of the reinspection.
- c. Inspection and project closeout forms are usually generated within 24 hours of final inspection by the System Designer, when all other requirements are met. Signed Certificate of Compliance forms and As-built Drawings are sent to the Installer for a signature and date. One set of forms are then returned to the System Designer for final processing. The second set of forms are for the Contractor to keep as his project record.

7. Final Grading

- a. At conclusion of work, loam and seed all disturbed areas to perennial grass mixture. Added loam may be required for adequate grass growth. Mulch slopes with hay, burlap or netting to minimize erosion.
- b. Surface over leaching facility shall be pitched so as to shed rainwater. Also pitch surface over all tanks to shed rainwater from any exposed covers. Do not allow surface water to puddle over any system component.
- c. Systems built late in the year, where the grass cover does not have a chance to establish itself, requires the contractor is to return after spring thaw and resurface final grades and add grass seed cover as required to equalize and stabilize all disturbed areas.

FORM 12 - PERCOLATION TEST

Location Address or Lot No. 563 Montague Road Amherst  
 Homestead Inc. #: 594

COMMONWEALTH OF MASSACHUSETTS

Amherst, Massachusetts

Percolation Test\*

|                      |          |          |          |          |          |
|----------------------|----------|----------|----------|----------|----------|
| Date:                | 7/31/12  | Time:    | 9:46 AM  |          |          |
| Observation Hole #   | <b>1</b> | <b>2</b> | <b>3</b> | <b>4</b> |          |
| Depth of Perc: (in.) | 28       |          |          |          | (inches) |
| Start Pre-soak:      | 9:46 AM  |          |          |          |          |
| End Pre-soak:        | 10:01 AM |          |          |          |          |
| Time at 12":         | 10:01 AM |          |          |          |          |
| Time at 9":          | 10:06 AM |          |          |          |          |
| Time at 6":          | 10:13 AM |          |          |          |          |
| Time (9" - 6"):      | 0:07:45  |          |          |          |          |
| Rate - Min./Inch:    | 0:02:35  |          |          |          |          |

\* Minimum of 1 percolation test must be performed in both the primary area AND reserve area.

Site Passes / Site Fails: Passes

Performed By: Thomas S. Leue, Homestead Inc.

Witnessed By: Ed Smith, Amherst

Comments: \_



# DESIGN CALCULATIONS

563 Montague Road


Amherst

Plan Number 594


## Leaching Chamber type Leach Bed System

|   |                                 | <u>Info Source</u>                 |
|---|---------------------------------|------------------------------------|
| Structure: Single Family House                    | 3 bedrooms                      | <u>Owner's information</u>         |
| Flow Design Criteria:                             | 110 gallons per bedroom per day | <u>310 CMR 15.203</u>              |
| Calc. Design Flow:                                | 330 gallons per day             | <u>multiply above</u>              |
| Garbage Grinder: <b>Not Allowed</b>               | 1.0 factor                      | <u>310 CMR 15.240</u>              |
| Total Design Flow:                                | 330 gallons per day             | <u>multiply above</u>              |
| Percolation Rate: Measured                        | 2.3 min. per inch               | <u>from perc test</u>              |
| Percolation Rate: Design Rate                     | 2 min. per inch                 | <u>310 CMR 15.105</u>              |
| Loading Rate: Class I Soil                        | 0.74 gallons/sq.ft./day         | <u>310 CMR 15.242</u>              |
| Area required for infiltration:                   | 446 sq. ft.                     | <u>divide flow by loading rate</u> |
| <u>Field Size Reduction Variance Application:</u> | <b>2.0%</b>                     | <u>310 CMR 15.404(2d)</u>          |
| Net Field Size:                                   | 437 sq. ft.                     | <u>multiply above</u>              |

| <b>Bed Configuration:</b>  |                          |                               |
|----------------------------|--------------------------|-------------------------------|
| Model Used:                | Infiltrator Systems Inc. |                               |
| Effective Leaching Area:   | High Capacity H-20       | <u>Manuf. Trade Name</u>      |
| Length per chamber:        | 7.79 sq ft/In ft         | <u>DEP technology ratings</u> |
| Width per chamber:         | 75 inches                | <u>Manufacturer's size</u>    |
| Invert height:             | 34 inches                | <u>Manufacturer's size</u>    |
| Overall height:            | 11 inches                | <u>Manufacturer's size</u>    |
| Leaching area/chamber:     | 16 inches                | <u>Manufacturer's size</u>    |
| # Chambers required:       | 48.7 sq ft               | <u>length x leaching area</u> |
| # Chambers provided:       | 9.0                      | <u>field size divided</u>     |
| # field provided:          | <b>9</b>                 | <u>by leaching area</u>       |
| # rows wide:               | <b>1</b>                 | <u>judgement</u>              |
| space between rows:        | 3                        | <u>judgement</u>              |
| <b>Total Field Width:</b>  | 2 inches                 | <u>average</u>                |
| # Chambers long:           | 8.83 feet                | <u>chambers + spacing</u>     |
| <b>Total Field Length:</b> | <b>3</b>                 | <u>judgement</u>              |
| Total Field Area:          | 18.75 feet ea.           | <u>length of assembly</u>     |
| Effective Leaching Area:   | 165.6 sq. ft.            | <u>length X width</u>         |
| Net Calculated Capacity:   | 438.2 sq. ft.            | <u># chambers X rating</u>    |
| Loading:                   | 331 gals/day             | <u>area X loading rate</u>    |
|                            | <b>H-20</b>              | <u>judgement</u>              |



Thomas S Leue




**INFILTRATION CHAMBERS INSTALLATION INSTRUCTIONS:**

1. Excavate and level field area to depth of excavation.
2. Prepare field area in accordance with 310 CMR 15.00. Add Title 5 sand to depth of Field Base specified.
3. Snap chamber end with integral splash plate into inlet end of first Infiltrator chamber with splash plate extending into chamber. Secure end plate with two or more stainless screws.
4. Place first unit in the inlet end of trench with interlocks downstream.
5. Run distribution pipe through inlet opening in end plate but not beyond splash plate. A single screw to be used to hold in place. Pipe does not normally run the length of system.
6. Connect Infiltrator chambers together, fully engaging interlocks to form desired field length. Be sure to check all grades with a level or surveying equipment. Secure sections with three or more screws each.
7. Screw closed end plate in downstream end of last chamber.
8. Space parallel rows 2" apart in field configuration. Space between rows, surrounding rows, and to the level of the top of the rows to be filled with Title 5 sand.
9. "Walk" sand fill into place to give proper support of sides, THIS IS VERY IMPORTANT TO ACHIEVE FULL STRENGTH
10. Backfill to a minimum of 12" cover after compaction and settling for H-10 chambers and 16" for H-20 chambers. Avoid large rocks in the backfill material. CAUTION - Avoid vehicular traffic on system during construction since soil has not settled. This is particularly important in sand, since loose sand offers very little structural support.


Install top 8" of parking area and driveway with TRG media, compacted and smoothed. Use quality topsoil fill over non-parking areas.

**CONSTRUCTION NOTES**

1. Board of Health approval required before licensed contractor installs system. Obtain Disposal Works Permit.
2. Notify engineer at least 24 hours in advance of completion of excavation and before addition of sand to certify site preparation.
3. Notify engineer at least 24 hours in advance of completion of system construction and prior to backfill for final inspection.
4. All construction to be in accordance with Title 5 of the State Environmental Code.
5. At conclusion of work, loam and seed all disturbed areas to perennial grass mixture. Added loam may be required for adequate grass growth.
6. Contractor responsible for verifying all dimensions, elevations and conditions. Contact engineer immediately if discrepancies are found.
7. Property lines are approximate, based on best available information.
8. Any required tree cutting is the responsibility of the Contractor.
9. See attached Specifications for additional requirements.
10. System not designed for a garbage grinder. Do not connect one to the system.
11. All drain pipes from greywater and blackwater sources are to be connected to the building sewer in the basement.
12. All wells within 150' of system are shown on the drawing.




Variances Applied For:  
3 foot separation to groundwater.  
310 CMR 15.405 (h)



| INVERT HEIGHTS & ELEVATIONS:        |           |            | D-box               | Excavate                                  | Field Base | Inlet Inv.      | Final   | Height of | SHWT       | Depth to | Orig.   |
|-------------------------------------|-----------|------------|---------------------|---|------------|-----------------|---------|-----------|------------|----------|---------|
| Bldg. out                           | Septic in | Septic out | In: 93.2            | 18" soil                                  | 92.0       | 93.0            | Surface | Gndwater  | Separation | Gndwater | Contour |
| 96.1                                | 95.8      | 95.5       | Out: 93.0           | Field size for Infiltrator High Capacity: |            |                 | 95.0    | 89.0      | 3 ft.      | 72 in.   | 95.0    |
| Sewer: House to Septic Tank: 12 ft. |           |            | Chambers per Row: 3 |   |            | Length: 18 3/4' |         |           |            |          |         |
| Septic Tank to D-box: 42 ft.        |           |            | Number of Rows: 3   |   |            | Width: 8 7/8'   |         |           |            |          |         |

Infiltration Chamber Leachfield: Design based on Infiltrator Brand chamber by Infiltrator Systems Inc. Use only the model number specified. Contact System Designer for field sizing if other brand is to be used for this project. Use Title 5 sand for all fill requirements under units, between rows of units, to the level of the top of the units, and within 5 feet surrounding units.


| LEGEND |                        |
|--------|------------------------|
|        | Perc Test location & # |
|        | Deep Hole location & # |
|        | Original contour       |
|        | Revised contour        |
|        | Indicates perf. pipe   |
|        | Indicates solid pipe   |
|        | Well location          |
|        | PL = Property Line     |



|  |                 |   |  |  |
|--|-----------------|---|--|--|
| <b>Plan to Repair Septic System</b><br><br>Scale: 1 : 20'<br>Except as Noted | Date: 8/16/2012 | Owner:<br>Marga and Bob Coler<br>563 Montague Road<br>Amherst, MA 01002 |  | HOMESTEAD INC.<br>Thomas S. Leue R.S.<br><br>1664 Cape St.<br>Williamsburg, MA 01096<br>[413] 628-4533 |
|  | Revision Date:  |   |  |  |









CUST NAME  
4 BOLTWOOD AVENUE  
08/01/12  
CITY, ST, ZIP

\*\*\*TOWN OF A TOWN HAL  
AMHERST M REFERENCE  
DATE/TIME 10:06

130 PE

CUST NAME

0  
DEPT

DE HEA011

PERCOLATIO


300.

RECPT TOTAL

300.00  
MARGA COLE QUA CHECK

3757

AMOUNT



4/6/2012

563 MONTAGUE

① - ABANDONED BUT NOT CRUSHED + FILLED ORIGINAL  
LEACH PIT NEEDS TO BE FILLED

② - TANK IS INFILTRATED w/ FINE ROOTS. BAFFLE (REMOVABLE  
IS BROKEN, NEEDS REPAIR, + NEW OUTLET COVER

③ FIELD IS UNDER DRIVEWAY (TRUCK, PAVED).

jat54@aol.com



Town of



AMHERST

Massachusetts

AMHERST HEALTH DEPARTMENT, 70 BOLTWOOD WALK, AMHERST, MA 01002  
(413) 259-3077 (413) 259-2404 - FAX health@amherstma.gov

April 23, 2012

Marga and Bob Coler  
5 Spruce Run  
South Hadley, MA 01075

RE: Title V Septic Inspection

Dear Mr. and Mrs. Coler

The Amherst Board of Health is in receipt of a report on the Subsurface Sewage Disposal System Inspection conducted by Thomas Leue, on April 6, 2012. That inspection report indicates that the subsurface sewage disposal system at that address fails to protect the public health and the environment as defined in **Section 15.303 of CMR 15.000, State Environmental Code, Title 5.**

Therefore, in accordance with the provisions of 310 CMR 15.000 of the State Environmental Code, Title 5, and under authority of Massachusetts General Laws, Chapter 21A, Section 13, you (or the subsequent owners of the property) are hereby ordered to repair the subsurface sewage disposal system at 563 Montague Road, within two (2) years of the date of the inspection, (by April 6, 2014). If further degradation of the sewage disposal system occurs (e.g. sewage flowing to the surface of the ground), you may be required to complete the repairs sooner.


All work to repair/upgrade the subsurface sewage disposal system must be performed by a licensed sewage disposal system installer, in accordance with the requirements of 310 CMR 15.000, and with plans prepared by a Registered Sanitarian or Registered Professional Engineer and approved by the Northampton Board of Health.

Please be advised that you are entitled to a hearing on this order to upgrade your subsurface sewage disposal system, provided that you file a **written petition** requesting such a hearing in the Board of health office within **seven (7) days** of the receipt of this notice.

Please feel free to contact the Board of Health office, at 253-3077, if you have any questions concerning this notice.


Thank you for your anticipated cooperation in this matter.

Sincerely,

  
Edmund Smith  
Assistant Sanitarian

FILE COPY

1 REG -> OWNER



BOARD OF HEALTH, AMHERST, MASSACHUSETTS

#563

APPLICATION FOR DISPOSAL WORKS CONSTRUCTION PERMIT

No. 66-8 Date 6-7-66 Fee 1.00 Date Rec'd. 6-7-66 By CD

Application is hereby made for a permit to Construct ( ) or Repair (X) an Individual Sewage Disposal System at:

Location Address 563 MONTAGUE RD or Lot No. \_\_\_\_\_

Owner BEN H PAGE Address 563 MONTAGUE

Contractor Wm. Clarke Address SHUTESBURY

Type of Building \_\_\_\_\_ Dimensions \_\_\_\_\_ Size Lot \_\_\_\_\_

Dwelling—No. of Bedrooms 3 1/2 Expansion Attic ( ) Garbage Grinder ( NO )

Other \_\_\_\_\_ No. of persons \_\_\_\_\_ Showers ( )

Other fixtures \_\_\_\_\_

Town Water? YES Type of Well \_\_\_\_\_

Design Flow 50 gallons per person per day. Total daily flow 400 gallons

Septic Tank—Liquid capacity 1000 gallons Dimensions: L \_\_\_\_\_ W \_\_\_\_\_ D \_\_\_\_\_

Disposal Trench—No. 2 Width 900 2 Total Length 120' Total leaching area 240' sq. ft.

Disposal Bed—No. \_\_\_\_\_ Diameter \_\_\_\_\_ Depth below inlet \_\_\_\_\_ Total leaching area \_\_\_\_\_ sq. ft.

Dry Well—No. \_\_\_\_\_ Diameter \_\_\_\_\_ Depth below inlet \_\_\_\_\_ Dimensions: \_\_\_\_\_ x \_\_\_\_\_ x \_\_\_\_\_

Other: Distribution box (X) No. \_\_\_\_\_ Dosing tank ( )

(Depth of Soil Line Below finished grade at foundation) \_\_\_\_\_

Percolation Test Results Performed by DRAUCK Date 6-8-66

Test Pit No. 1 3 minutes per inch Depth of Test Pit 3'

Test Pit No. 2 \_\_\_\_\_ minutes per inch Depth of Test Pit \_\_\_\_\_

Description of Soil \_\_\_\_\_ Depth to Ground Water \_\_\_\_\_

Will disposal area be filled? \_\_\_\_\_ Cut down? \_\_\_\_\_

(On reverse side or separate sheet, show plot plan with building. Include dimensions, distances from all boundaries. Show location of wells, streams, ledge, large trees, etc.)

AGREEMENT: The undersigned agrees to construct the aforescribed individual sewage disposal system in accordance with the provisions of Article XI of the Sanitary Code and regulations of the Amherst Board of Health. The undersigned further agrees not to place the system in operation until a Certificate of Compliance has been issued by this board of health.

Application Approved by Dealo Owner or builder Benjamin Page date 6-8-66

Application Disapproved for the following reasons:

BOARD OF HEALTH, AMHERST, MASSACHUSETTS  
CERTIFICATE OF COMPLIANCE

THIS IS TO CERTIFY, That the individual Sewage Disposal System installed ( ) or repaired ( ) by \_\_\_\_\_ at \_\_\_\_\_ has been constructed in accordance with the provisions of

INSTALLER

Article XI of the State Sanitary Code as described in the application for Disposal Works Construction Permit No. \_\_\_\_\_ dated \_\_\_\_\_

The issuance of this certificate shall not be construed as a guarantee that the system will function satisfactorily.

DATE \_\_\_\_\_ Inspector \_\_\_\_\_

BOARD OF HEALTH, AMHERST, MASSACHUSETTS  
DISPOSAL WORKS CONSTRUCTION PERMIT

No. 66-9 Permission is hereby granted BEN H PAGE to construct ( ) or repair (X) an



Individual Sewage Disposal System at MONTAGUE

as shown on the application for Disposal Works Construction Permit No. \_\_\_\_\_


This permit is issued with the understanding that future alterations or additions will be made if necessary. This permit shall not be construed as permission to create or maintain any sewage nuisance and in the issuance of this permit the Board of Health assumes no responsibility for the future operation or maintenance of the system.

DATE 6-6-66 Board of Health Dealo

Col 2 #



HOUSE




MONTAGUE RD




Zoom to location:

**Map Unit Legend**



| Area (Ac) | Map Symbol | Map Unit   |
|-----------|------------|--|
| 836.2     | Sp         | Sycamore silt loam, drained                      |
| 233.0     | Ra         | Reiff very fine sandy loam                       |
| 146.9     | Yb         | Yolo silty clay loam                             |
| 118.5     | Ss         | Sycamore silty clay loam, drained                |
| 115.9     | Ca         | Capay silty clay                                 |
| 101.5     | St         | Sycamore silty clay loam, drained                |
| 41.2      | Yo         | Yolo loam  |
| 38.7      | Tc         | Tyndall very fine sandy loam, drained            |
| 11.5      | BrA        | Brentwood silty clay loam, 0 to 2 percent slopes |
| 6.8       | Ys         | Yolo silty clay loam                             |
| 2.3       | Ra         | Reiff fine sandy loam                            |



## Smith, Edmund

---

**Subject:** title v Tom leue 800-285-4533  
**Location:** 563 montague road

**Start:** Fri 4/6/2012 9:00 AM  
**End:** Fri 4/6/2012 10:00 AM


**Recurrence:** (none)

**Meeting Status:** Accepted

**Organizer:** Mir, Javeria  
**Required Attendees:** Smith, Edmund

Any files regarding this property, please bring with you!!

Any changes please call him.



4/3/2012

20 OVERLOOK DRIVE

DESIGNER: AE WEISS

INSTALLER: ROB ADAIR

FILTER ADDING TODAY

SEPTIC TANK 1500 gal single tank extra cover  
for ballast

ALAN WOODS

---

send invoice to KENNETH AND  
MARGARET S. BROWNELL  
16 FOXGLOVE  
AMHERST MA 01002

paid today 4/5/2012  
check for \$200

|             |       |      |                 |
|-------------|-------|------|-----------------|
| 73 HULST    | 9 AM  | 5/13 | TITLE ✓         |
| 760 STATION | 10 AM | 5/13 | TOM FIELDS PERC |


66 FEATHILLS 5/16  
double perc.

- if recent engineered system - no staining or  
other signs

259

3247









Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code


4/6/2012

Date of Inspection

Owner information is required for every page.

Inspection results must be submitted on this form. Inspection forms may not be altered in any way. Please see completeness checklist at the end of the form.

Important: When filling out forms on the computer, use only the tab key to move your cursor - do not use the return key.



A. General Information

1. Inspector:

Thomas S. Leue

Name of Inspector

Homestead Engineering Inc.

Company Name

1664 Cape St.

Company Address

Williamsburg

City/Town

413-628-4533

Telephone Number

MA

State

01096

Zip Code

SI-130

License Number

B. Certification

I certify that I have personally inspected the sewage disposal system at this address and that the information reported below is true, accurate and complete as of the time of the inspection. The inspection was performed based on my training and experience in the proper function and maintenance of on site sewage disposal systems. I am a DEP approved system inspector pursuant to Section 15.340 of Title 5 (310 CMR 15.000). The system:


- Passes, Conditionally Passes, Fails, Needs Further Evaluation by the Local Approving Authority

Inspector's Signature: Thomas S Leue

Date: April 6, 2012

The system inspector shall submit a copy of this inspection report to the Approving Authority (Board of Health or DEP) within 30 days of completing this inspection. If the system is a shared system or has a design flow of 10,000 gpd or greater, the inspector and the system owner shall submit the report to the appropriate regional office of the DEP. The original should be sent to the system owner and copies sent to the buyer, if applicable, and the approving authority.

\*\*\*\*This report only describes conditions at the time of inspection and under the conditions of use at that time. This inspection does not address how the system will perform in the future under the same or different conditions of use.





Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

B. Certification (cont.)

Inspection Summary: Check A,B,C,D or E / always complete all of Section D

A) System Passes:

I have not found any information that indicates that any of the failure criteria described in 310 CMR 15.303 or in 310 CMR 15.304 exist. Any failure criteria not evaluated are indicated below.

Comments:

B) System Conditionally Passes:


One or more system components as described in the "Conditional Pass" section need to be replaced or repaired. The system, upon completion of the replacement or repair, as approved by the Board of Health, will pass.

Check the box for "yes", "no" or "not determined" (Y, N, ND) for the following statements. If "not determined," please explain.

The septic tank is metal and over 20 years old\* or the septic tank (whether metal or not) is structurally unsound, exhibits substantial infiltration or exfiltration or tank failure is imminent. System will pass inspection if the existing tank is replaced with a complying septic tank as approved by the Board of Health.

\* A metal septic tank will pass inspection if it is structurally sound, not leaking and if a Certificate of Compliance indicating that the tank is less than 20 years old is available.

Y N ND (Explain below):





Commonwealth of Massachusetts

# Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

## B. Certification (cont.)

### B) System Conditionally Passes (cont.):

Observation of sewage backup or break out or high static water level in the distribution box due to broken or obstructed pipe(s) or due to a broken, settled or uneven distribution box. System will pass inspection if (with approval of Board of Health):

- broken pipe(s) are replaced       Y    N    ND (Explain below):
- obstruction is removed       Y    N    ND (Explain below):
- distribution box is leveled or replaced       Y    N    ND (Explain below):

The system required pumping more than 4 times a year due to broken or obstructed pipe(s). The system will pass inspection if (with approval of the Board of Health):

- broken pipe(s) are replaced       Y    N    ND (Explain below):
- obstruction is removed       Y    N    ND (Explain below):

---

---

---


---

### C) Further Evaluation is Required by the Board of Health:

Conditions exist which require further evaluation by the Board of Health in order to determine if the system is failing to protect public health, safety or the environment.

**1. System will pass unless Board of Health determines in accordance with 310 CMR 15.303(1)(b) that the system is not functioning in a manner which will protect public health, safety and the environment:**

- Cesspool or privy is within 50 feet of a surface water
- Cesspool or privy is within 50 feet of a bordering vegetated wetland or a salt marsh





Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

B. Certification (cont.)

2. System will fail unless the Board of Health (and Public Water Supplier, if any) determines that the system is functioning in a manner that protects the public health, safety and environment:

- Four checkbox options regarding SAS proximity to surface water, public water supply, and private water supply wells.

Method used to determine distance:

\*\* This system passes if the well water analysis, performed at a DEP certified laboratory, for fecal coliform bacteria indicates absent and the presence of ammonia nitrogen and nitrate nitrogen is equal to or less than 5 ppm, provided that no other failure criteria are triggered. A copy of the analysis must be attached to this form.


3. Other:

D) System Failure Criteria Applicable to All Systems:

You must indicate "Yes" or "No" to each of the following for all inspections:

Yes No

- Four rows of failure criteria with Yes/No checkboxes and descriptions: Backup of sewage, Discharge or ponding, Static liquid level, and Liquid depth in cesspool.







Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

B. Certification (cont.)


- Yes No Required pumping more than 4 times in the last year NOT due to clogged or obstructed pipe(s). Number of times pumped: \_\_\_\_\_. Any portion of the SAS, cesspool or privy is below high ground water elevation. Any portion of cesspool or privy is within 100 feet of a surface water supply or tributary to a surface water supply. Any portion of a cesspool or privy is within a Zone 1 of a public well. Any portion of a cesspool or privy is within 50 feet of a private water supply well. Any portion of a SAS, cesspool or privy is less than 100 feet but greater than 50 feet from a private water supply well with no acceptable water quality analysis. [This system passes if the well water analysis, performed at a DEP certified laboratory, for fecal coliform bacteria indicates absent and the presence of ammonia nitrogen and nitrate nitrogen is equal to or less than 5 ppm, provided that no other failure criteria are triggered. A copy of the analysis and chain of custody must be attached to this form.] The system is a cesspool serving a facility with a design flow of 2000 gpd-10,000 gpd. The system fails. I have determined that one or more of the above failure criteria exist as described in 310 CMR 15.303, therefore the system fails. The system owner should contact the Board of Health to determine what will be necessary to correct the failure.

E) Large Systems: To be considered a large system the system must serve a facility with a design flow of 10,000 gpd to 15,000 gpd.

For large systems, you must indicate either "yes" or "no" to each of the following, in addition to the questions in Section D.

- Yes No the system is within 400 feet of a surface drinking water supply the system is within 200 feet of a tributary to a surface drinking water supply the system is located in a nitrogen sensitive area (Interim Wellhead Protection Area - IWPA) or a mapped Zone II of a public water supply well

If you have answered "yes" to any question in Section E the system is considered a significant threat, or answered "yes" in Section D above the large system has failed. The owner or operator of any large system considered a significant threat under Section E or failed under Section D shall upgrade the system in accordance with 310 CMR 15.304. The system owner should contact the appropriate regional office of the Department.





Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

C. Checklist


Check if the following have been done. You must indicate "yes" or "no" as to each of the following:

- Checklist items with Yes/No columns and checkboxes. Includes questions about pumping information, system components, normal flows, water volumes, built plans, sewage back up, site inspection, system components location, septic tank manholes, facility owner information, and existing information.

D. System Information

Residential Flow Conditions:

Number of bedrooms (design): 3 Number of bedrooms (actual): 2
DESIGN flow based on 310 CMR 15.203 (for example: 110 gpd x # of bedrooms): 400 gpd





Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

D. System Information

Description:

Conventional septic tank, distribution box and two leaching trenches on permit application, but leachfield shown on sketch.

Number of current residents:

1

Does residence have a garbage grinder?

Yes No

Is laundry on a separate sewage system? [if yes separate inspection required]

Yes No

Laundry system inspected?

Yes No

Seasonal use?

Yes No

Water meter readings, if available (last 2 years usage (gpd)):

Detail:

Sump pump?

Yes No

Last date of occupancy:

Continuous Date

Commercial/Industrial Flow Conditions:

Type of Establishment:

Design flow (based on 310 CMR 15.203):

Gallons per day (gpd)

Basis of design flow (seats/persons/sq.ft., etc.):

Grease trap present?

Yes No


Industrial waste holding tank present?

Yes No

Non-sanitary waste discharged to the Title 5 system?

Yes No

Water meter readings, if available:





Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

D. System Information (cont.)

Last date of occupancy/use:

Date

Other (describe below):

General Information

Pumping Records:

Source of information:

Pumped 3 or 4 years ago, says Owner.

Was system pumped as part of the inspection?

Yes No

If yes, volume pumped:


gallons

How was quantity pumped determined?

Reason for pumping:

Type of System:

- Septic tank, distribution box, soil absorption system
Single cesspool
Overflow cesspool
Privy
Shared system (yes or no) (if yes, attach previous inspection records, if any)
Innovative/Alternative technology. Attach a copy of the current operation and maintenance contract (to be obtained from system owner) and a copy of latest inspection of the I/A system by system operator under contract
Tight tank. Attach a copy of the DEP approval.
Other (describe):







Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

D. System Information (cont.)

Approximate age of all components, date installed (if known) and source of information:

Septic plan permit dated 6-8-66.

Were sewage odors detected when arriving at the site?

Yes No

Building Sewer (locate on site plan):

Depth below grade:

1 average feet

Material of construction:

cast iron 40 PVC other (explain):

ABS Plastic

Distance from private water supply well or suction line:

10 ft. feet

Comments (on condition of joints, venting, evidence of leakage, etc.):

No problems seen.

Septic Tank (locate on site plan):

Depth below grade:

0.75 feet

Material of construction:

concrete metal fiberglass polyethylene other (explain)

Standard septic tank of nominal 950 gallons capacity. Removable outlet baffle deteriorated and non-functional.

If tank is metal, list age:

years


Is age confirmed by a Certificate of Compliance? (attach a copy of certificate) Yes No

Dimensions (both tanks):

52" tall, 96" long, 52" wide

Sludge depth:

5"





Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

D. System Information (cont.)

Septic Tank (cont.)

Distance from top of sludge to bottom of outlet tee or baffle No outlet baffle

Scum thickness 0"

Distance from top of scum to top of outlet tee or baffle No outlet baffle

Distance from bottom of scum to bottom of outlet tee or baffle No outlet baffle

How were dimensions determined? measured

Comments (on pumping recommendations, inlet and outlet tee or baffle condition, structural integrity, liquid levels as related to outlet invert, evidence of leakage, etc.):

Tank structurally OK. Tank of mid-1960's vintage, but structurally OK if outlet tee replaced.

Grease Trap (locate on site plan):

Depth below grade: feet

Material of construction:

- concrete metal fiberglass polyethylene other (explain):


Dimensions:

Scum thickness

Distance from top of scum to top of outlet tee or baffle

Distance from bottom of scum to bottom of outlet tee or baffle

Date of last pumping: Date





Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

D. System Information (cont.)

Comments (on pumping recommendations, inlet and outlet tee or baffle condition, structural integrity, liquid levels as related to outlet invert, evidence of leakage, etc.):

Tight or Holding Tank (tank must be pumped at time of inspection) (locate on site plan):

Depth below grade:

Material of construction:

concrete

metal

fiberglass

polyethylene

other (explain):

Dimensions:

Capacity:

gallons

Design Flow:

gallons per day

Alarm present:

Yes No

Alarm level:

Alarm in working order: Yes No


Date of last pumping:

Date

Comments (condition of alarm and float switches, etc.):

\* Attach copy of current pumping contract (required). Is copy attached?

Yes No





Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

D. System Information (cont.)

Distribution Box (if present must be opened) (locate on site plan):

Depth of liquid level above outlet invert

unknown

Comments (note if box is level and distribution to outlets equal, any evidence of solids carryover, any evidence of leakage into or out of box, etc.):

General location of d-box identified, but encountered standing sewage in gravel media near box, a failure criterion. Digging up d-box has no purpose when standing sewage encountered.

Pump Chamber (locate on site plan):

Pumps in working order:

[ ] Yes [ ] No


Alarms in working order:

[ ] Yes [ ] No

Comments (note condition of pump chamber, condition of pumps and appurtenances, etc.):

Soil Absorption System (SAS) (locate on site plan, excavation not required):

If SAS not located, explain why:







Commonwealth of Massachusetts

Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

D. System Information (cont.)

Type:

- leaching pits, leaching chambers, leaching galleries, leaching trenches, leaching fields, overflow cesspool, innovative/alternative system

Type/name of technology:


Comments (note condition of soil, signs of hydraulic failure, level of ponding, damp soil, condition of vegetation, etc.):

No surface problems seen. Located about 28" below parking area, so surfacing of sewage is unlikely due to compact fill over field. Gravel media was blackened by anaerobic conditions, sewage odor present. Due to site constraints, designed trenches are not likely to be present, but sketch of leachfield, about 15' x 25' is likely to be present. This was not confirmed.

Cesspools (cesspool must be pumped as part of inspection) (locate on site plan):

- Number and configuration, Depth - top of liquid to inlet invert, Depth of solids layer, Depth of scum layer, Dimensions of cesspool, Materials of construction, Indication of groundwater inflow

Yes No





Commonwealth of Massachusetts

# Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

## D. System Information (cont.)

Comments (note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, etc.):

---

---

---

---

**Privy** (locate on site plan):

Materials of construction: \_\_\_\_\_

Dimensions \_\_\_\_\_

Depth of solids \_\_\_\_\_


Comments (note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, etc.):

---

---

---

---





Commonwealth of Massachusetts

# Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012


Date of Inspection

Owner information is required for every page.

## D. System Information (cont.)

Sketch Of Sewage Disposal System: Provide a view of the sewage disposal system, including ties to at least two permanent reference landmarks or benchmarks. Locate all wells within 100 feet. Locate where public water supply enters the building. Check one of the boxes below:

- hand-sketch in the area below  
 drawing attached separately





Commonwealth of Massachusetts

# Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code

4/6/2012

Date of Inspection

Owner information is required for every page.

## D. System Information (cont.)

### Site Exam:

- Check Slope
- Surface water
- Check cellar
- Shallow wells

Estimated depth to high ground water: 5+ feet


Please indicate all methods used to determine the high ground water elevation:

- Obtained from system design plans on record  
If checked, date of design plan reviewed: \_\_\_\_\_ Date
- Observed site (abutting property/observation hole within 150 feet of SAS)
- Checked with local Board of Health - explain:  
See below
- Checked with local excavators, installers - (attach documentation)
- Accessed USGS database - explain:  
\_\_\_\_\_

You **must** describe how you established the high ground water elevation:

Estimated based on elevation of leachfield area above slopes on all sides. Actual depth to groundwater to be determined during perc test for repair.

**Before filing this Inspection Report, please see Report Completeness Checklist on next page.**







Commonwealth of Massachusetts

# Title 5 Official Inspection Form

Subsurface Sewage Disposal System Form - Not for Voluntary Assessments

563 Montague Road

Property Address

Marga and Bob Coler

Owner's Name

Amherst

City/Town

MA

State

01002

Zip Code


4/6/2012


Date of Inspection

Owner information is required for every page.


## E. Report Completeness Checklist

- Inspection Summary: A, B, C, D, or E checked
- Inspection Summary D (System Failure Criteria Applicable to All Systems) completed
- System Information – Estimated depth to high groundwater
- Sketch of Sewage Disposal System either drawn on page 15 or attached in separate file






|  |                   |   |  |   |
|--|-------------------|---|--|---|
| As-Built Drawing<br>Existing Septic System | Date:<br>4/6/2012 | Owner:<br>Marga and Bob Coler<br>563 Montague Road<br>Amherst, MA 01002 |  | HOMESTEAD INC.<br>Thomas S. Leue R.S.                     |
| Scale: 1 : 20'<br>Except as Noted          | Revision Date:    |   |  | 1664 Cape St.<br>Williamsburg, MA 01096<br>[413] 628-4533 |







CUST NAME  
4 BOLTWOOD AVENUE  
04/09/12  
CITY, ST, ZIP

\*\*\*TOWN OF A TOWN HAL  
AMHERST M REFERENCE  
DATE/TIME 07:54

CUST NAME

0  
DEPT

DE HEA058

TITLE V WI 200.


RECPT TOTAL

MARGA COLE QUA CHECK

3734

AMOUNT

200.00







Commonwealth of Massachusetts

City/Town of

Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

A. Facility Information

Owner Name

Street Address

Map/Lot #

City

State

Zip Code

B. Site Information

1. (Check one) [ ] New Construction [ ] Upgrade [ ] Repair

2. Published Soil Survey Available? [ ] Yes [ ] No If yes: Year Published Publication Scale Soil Map Unit

Soil Name

Soil Limitations

3. Surficial Geological Report Available? [ ] Yes [ ] No If yes: Year Published Publication Scale Map Unit

Geologic Material

Landform

4. Flood Rate Insurance Map

Above the 500-year flood boundary? [ ] Yes [ ] No Within the 100-year flood boundary? [ ] Yes [ ] No

Within the 500-year flood boundary? [ ] Yes [ ] No Within a velocity zone? [ ] Yes [ ] No

5. Wetland Area: National Wetland Inventory Map Map Unit Name

Wetlands Conservancy Program Map Map Unit Name

6. Current Water Resource Conditions (USGS): Month/Year Range: [ ] Above Normal [ ] Normal [ ] Below Normal

7. Other references reviewed:



Commonwealth of Massachusetts

City/Town of

Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

C. On-Site Review (minimum of two holes required at every proposed primary and reserved disposal area)

Deep Observation Hole Number: \_\_\_\_\_ Date \_\_\_\_\_ Time \_\_\_\_\_ Weather \_\_\_\_\_

1. Location

Ground Elevation at Surface of Hole: \_\_\_\_\_ Location (identify on plan): \_\_\_\_\_

2. Land Use \_\_\_\_\_ (e.g., woodland, agricultural field, vacant lot, etc.) Surface Stones \_\_\_\_\_ Slope (%) \_\_\_\_\_

Vegetation \_\_\_\_\_ Landform \_\_\_\_\_ Position on Landscape (attach sheet) \_\_\_\_\_

3. Distances from: Open Water Body \_\_\_\_\_ feet Drainage Way \_\_\_\_\_ feet Possible Wet Area \_\_\_\_\_ feet

Property Line \_\_\_\_\_ feet Drinking Water Well \_\_\_\_\_ feet Other \_\_\_\_\_ feet

4. Parent Material: \_\_\_\_\_ Unsuitable Materials Present:  Yes  No

If Yes:  Disturbed Soil  Fill Material  Impervious Layer(s)  Weathered/Fractured Rock  Bedrock

5. Groundwater Observed:  Yes  No If yes: Depth Weeping from Pit \_\_\_\_\_ Depth Standing Water in Hole \_\_\_\_\_

Estimated Depth to High Groundwater: \_\_\_\_\_ inches \_\_\_\_\_ elevation



Commonwealth of Massachusetts  
City/Town of

**Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal**

MARCO + BOB COVER  
563 MONTAGUE ROAD  
AGENT: JOHN POIRER

DEISEWAY

**C. On-Site Review** (continued)

STONE WALL (SURFACE STONES)  
SLOPE 3%

Deep Observation Hole Number: \_\_\_\_\_

| Depth (in.) | Soil Horizon/ Layer | Soil Matrix: Color-Moist (Munsell) | Redoximorphic Features (mottles) |       |         | Soil Texture (USDA)    | Coarse Fragments % by Volume |                  | Soil Structure                        | Soil Consistence (Moist) | Other |
|-------------|---------------------|------------------------------------|----------------------------------|-------|---------|------------------------|------------------------------|------------------|---------------------------------------|--------------------------|-------|
|             |                     |                                    | Depth                            | Color | Percent |                        | Gravel                       | Cobbles & Stones |                                       |                          |       |
| 0-7         | ARTURD              |                                    |                                  |       |         | GRAVEL FILL (DEISEWAY) |                              |                  |                                       |                          |       |
| 7-14        | A                   | 7.5 YR 4/3                         |                                  |       |         | FSL                    |                              |                  |                                       |                          |       |
| 14-34       | B                   | 10 YR 6/4                          |                                  |       |         | FSL                    |                              |                  |                                       |                          |       |
| 34-80       | C                   | 10 YR 6/3                          |                                  |       |         | LS                     |                              |                  | EXTREMELY STIFF, BLOCKY STRUCTURE 50% |                          |       |
|             |                     |                                    |                                  |       |         |                        |                              |                  |                                       |                          |       |
|             |                     |                                    |                                  |       |         |                        |                              |                  |                                       |                          |       |
|             |                     |                                    |                                  |       |         |                        |                              |                  |                                       |                          |       |

Additional Notes:

DEPTH 28"

9:46 START PRESOAK

10:01 END PRESOAK

10:01 12"

10:06 9"

10:13:45 6"

9-6" = 7:45  
M<sub>s</sub> SEC



Commonwealth of Massachusetts

City/Town of \_\_\_\_\_

Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

C. On-Site Review (continued)

Deep Observation Hole Number: \_\_\_\_\_ Date \_\_\_\_\_ Time \_\_\_\_\_ Weather \_\_\_\_\_

1. Location

Ground Elevation at Surface of Hole: \_\_\_\_\_ Location (identify on plan): \_\_\_\_\_

2. Land Use (e.g., woodland, agricultural field, vacant lot, etc.) \_\_\_\_\_ Surface Stones \_\_\_\_\_ Slope (%) \_\_\_\_\_

Vegetation \_\_\_\_\_ Landform \_\_\_\_\_ Position on Landscape (attach sheet) \_\_\_\_\_

3. Distances from: Open Water Body \_\_\_\_\_ feet Drainage Way \_\_\_\_\_ feet Possible Wet Area \_\_\_\_\_ feet

Property Line \_\_\_\_\_ feet Drinking Water Well \_\_\_\_\_ feet Other \_\_\_\_\_ feet

4. Parent Material: \_\_\_\_\_ Unsuitable Materials Present:  Yes  No

If Yes:  Disturbed Soil  Fill Material  Impervious Layer(s)  Weathered/Fractured Rock  Bedrock

5. Groundwater Observed:  Yes  No If yes: Depth Weeping from Pit \_\_\_\_\_ Depth Standing Water in Hole \_\_\_\_\_

Estimated Depth to High Groundwater: \_\_\_\_\_ inches \_\_\_\_\_ elevation



Commonwealth of Massachusetts

City/Town of \_\_\_\_\_

## Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

### C. On-Site Review (continued)

Deep Observation Hole Number: \_\_\_\_\_

| Depth (in.) | Soil Horizon/<br>Layer | Soil Matrix: Color-<br>Moist (Munsell) | Redoximorphic Features<br>(mottles) |       |         | Soil Texture<br>(USDA) | Coarse Fragments<br>% by Volume |                     | Soil<br>Structure | Soil<br>Consistence<br>(Moist) | Other |
|-------------|------------------------|--|-------------------------------------|-------|---------|------------------------|---------------------------------|---------------------|-------------------|--------------------------------|-------|
|             |                        |  | Depth                               | Color | Percent |                        | Gravel                          | Cobbles &<br>Stones |                   |                                |       |
|             |                        |  |                                     |       |         |                        |                                 |                     |                   |                                |       |
|             |                        |  |                                     |       |         |                        |                                 |                     |                   |                                |       |
|             |                        |  |                                     |       |         |                        |                                 |                     |                   |                                |       |
|             |                        |  |                                     |       |         |                        |                                 |                     |                   |                                |       |
|             |                        |  |                                     |       |         |                        |                                 |                     |                   |                                |       |
|             |                        |  |                                     |       |         |                        |                                 |                     |                   |                                |       |
|             |                        |  |                                     |       |         |                        |                                 |                     |                   |                                |       |
|             |                        |  |                                     |       |         |                        |                                 |                     |                   |                                |       |

Additional Notes:

---



---



---



Commonwealth of Massachusetts

City/Town of

Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

D. Determination of High Groundwater Elevation

1. Method Used:

- Depth observed standing water in observation hole      A. \_\_\_\_\_ inches      B. \_\_\_\_\_ inches
- Depth weeping from side of observation hole      A. \_\_\_\_\_ inches      B. \_\_\_\_\_ inches
- Depth to soil redoximorphic features (mottles)      A. \_\_\_\_\_ inches      B. \_\_\_\_\_ inches
- Groundwater adjustment (USGS methodology)      A. \_\_\_\_\_ inches      B. \_\_\_\_\_ inches

2.

|                         |                                  |                        |
|-------------------------|----------------------------------|------------------------|
| Index Well Number _____ | Reading Date _____               | Index Well Level _____ |
| Adjustment Factor _____ | Adjusted Groundwater Level _____ |                        |

E. Depth of Pervious Material

1. Depth of Naturally Occurring Pervious Material

a. Does at least four feet of naturally occurring pervious material exist in all areas observed throughout the area proposed for the soil absorption system?

- Yes       No

b. If yes, at what depth was it observed?      Upper boundary: \_\_\_\_\_ inches      Lower boundary: \_\_\_\_\_ inches



Commonwealth of Massachusetts

City/Town of

## Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

### F. Certification

I certify that I am currently approved by the Department of Environmental Protection pursuant to 310 CMR 15.017 to conduct soil evaluations and that the above analysis has been performed by me consistent with the required training, expertise and experience described in 310 CMR 15.017. I further certify that the results of my soil evaluation, as indicated in the attached Soil Evaluation Form, are accurate and in accordance with 310 CMR 15.100 through 15.107.

\_\_\_\_\_  
Signature of Soil Evaluator

\_\_\_\_\_  
Date

\_\_\_\_\_  
Typed or Printed Name of Soil Evaluator / License #

\_\_\_\_\_  
Date of Soil Evaluator Exam

\_\_\_\_\_  
Name of Board of Health Witness

\_\_\_\_\_  
Board of Health

**Note:** In accordance with 310 CMR 15.018(2) this form must be submitted to the approving authority within 60 days of the date of field testing, and to the designer and the property owner with Percolation Test Form 12.



Commonwealth of Massachusetts

City/Town of

## Form 11 - Soil Suitability Assessment for On-Site Sewage Disposal

---

### Field Diagrams

Use this sheet for field diagrams: