

AMHERST HEALTH DEPT.

*172 Snell St.

TOWN OF AMHERST HEALTH PERMITS


1416

| Received of Kohl Const | ruction, Inc. | of 31 Campus Plaza | r Rd. |
|--|----------------|---|----------|
| For Property Located at: | SAME | Doug Kohl | |
| | Street Address | Owner | |
| | | | |
| HEA009 Bakery | HEA01 | 6 Septic Tank Permit-Installers | #115- |
| R6510 443509 HEA001 Bed & Breakfast | HEA01 | R6510 443511 7 Septic Tank Permit-Private | #100 - |
| R6510 443516 | | R6510 443510 | |
| HEA002 Catering License | HEA01 | 8 Septic Tank Reinspection Fee R6510 432301 | - |
| HEA003 Food Handler R6510 443515 | HEA01 | 9 Sub-Division Review Fee R6510 432306 | - |
| HEA004 Frozen Deserts R6510 443501 | HEA01 | 2 Swimming Pool Permits R6510 443512 | |
| HEA005 Health Dept. Housing Isp | HEA02 | | |
| HEA006 Massage Therapy License | HEA03 | 4 Immunization Clinic R6510 432307 | 1 |
| HEA008 Motel License R6510 443506 | HEA02 | 6 Smoking & Tobacco Reg. Violations R6510 443518 | 3 |
| HEA010 Removal of Offal | HEA02 | 2 Tobacco License R6510 443505 | |
| HEA021 Removal of Rubbish R6510 443520 | HEA04 | 2 Body Arts / Tatoo R6510 443521 | <u> </u> |
| HEA011 Percolation Test Fees R6510 432300 | HEA04 | Food Service Plan Review R6510 432308 | - |
| HEA013 Recreation Camp License | HEA04 | 4 Porta Potties R6510 432309 | |
| HEA014 Retail Store Permit R6510 443514 | HEA04 | 5 Ice Rinks R6510 443522 | |
| HEA015 Sanitary Code Booklets R6510 432305 | HEA04 | Rental Registration R6510 432310 | |
| | HEA04 | 7 Fines R6510 48200 | |
| | HEA | | |
| | HEA | * 31 | |
| | | | # 215- |
| | | TOTAL FEE: | |
| | | | F 9 |
| () ? · · | | 0/0// | |
| Amherst Health Department | | 3/5/CS Date | |
| / Annierst Health pepartition | | Date | |

Must be Validated by the Collector's Office to be considered paid

OFFICE USE ONLY
CHECK # CASH
WILL #-02 GOO
HOO #-210

| SNELL STREET L | .LC | | | | | 2101 |
|----------------|-------------------|-------|--------|----------------|-----------|---------|
| DATE, INVO | ICE NO. | DESCR | IPTION | INVOICE AMOUNT | DEDUCTION | BALANCE |
| Town of Amhers | st | | | | | 4 |
| 3-07-05 0307 | 05 | | | 100.00 | .00 | 100.00 |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| SNELL STREET ! | .40 | | | | | 2 - 2 - |
| | | | | * = * = * | 160 - 1 | |
| CHECK 3-07-0 | 5 CHECK NUMBER | 2101 | TOTALS | 100.00 | .00 | 100.00 |



FORM 1A - APPLICATION FOR DSCP

No. 05-02

Fee 100 Ch # 2101

COMMONWEALTH OF MASSACHUSETTS Board of Health, AMHERST , MA.

APPLICATION FOR DISPOSAL SYSTEM CONSTRUCTION PERMIT

Application for a Permit to: Construct () Repair () Upgrade () Abandon 🕅

| | ☐ Individual Components |
|--|--|
| Location 172 Snell Street | Owner's Name Snell St. LLC |
| Map/Parcel# | Address 31 Campus Plaza Rd, Hadley |
| Lot# . | Telephone# 256 -0321 |
| Installer's Name | Designer's Name |
| Address | Address |
| Telephone# | Telephone# |
| ype of Building: Dwelling - No. of Bedrooms Other - Type of Building No. of persons Other Fixtures | Garbage grinder () |
| Pesign Flow (min. required)gpd Pesign flow providedgpd | Calculated design flowgpd |
| an: Date Number of shee | ets Revision Date |
| escription of Soil(s) oil Evaluator Form No Name of the Soil Evaluation | of Soil Evaluator |
| ESCRIPTION OF REPAIRS OR LIERATIONS removal of leach f follower w/sand of tank | field; removal or crushing/ |
| | cribed Individual Sewage Disposal System in accordances to not to place the system in operation until a see Board of Health. |
| gned | Date |
| | |
| spections | |



No. 05-02

Fee 100 04 #2101

COMMONWEALTH OF MASSACHUSETTS

Board of Health, Anhast , MA

CERTIFICATE OF COMPLIANCE

| * |
|--|
| Description of Work: ☐ Individual Component(s) ☐ Complete System |
| The undersigned hereby certify that the Sewage Disposal System; |
| Constructed (), Repaired (), Upgraded (), Abandoned |
| by: Mohl Const |
| at: 172 Serell 55 |
| has been installed in accordance with the provisions of 310 CMR 15.00 (Title 5) and the |
| approved design plans/as-built plans relating to application No. |
| dated 3/8/05 . Approved Design Flow (gpd) |
| Installer |
| Designer: Inspector Con James |
| Date 3/8/05 |
| The issuance of this permit shall not be construed as a guarantee that the system will function as designed. |
| |
| 3/8/05 |
| DRemoved Pipe From System Aren 2) Removed Septic TANK - FILLIN 2) Crushed Septic TANK - FILLIN |
| 2) Crushed Septic TONK - FILL IN |
| with Sand |
| |

This Aren will be served By Town Sewer-



FORM 2A - DSCP

| No. 65 -0 | 2 | Fee / 60 |
|-----------|---|----------|
| | COMMONWEALTH OF MASSACHUSETT Board of Health, Amkas T | S MA. |
| | DISPOSAL SYSTEM CONSTRUCTION PERM | п |

| Permission is hereby granted to; Construct() Repair() Upgrade() Abandon() an individual |
|---|
| sewage disposal system at 172 526ell 55 Town Se |
| as described in the application for Disposal System Construction Permit No. 05-62, |
| dated $3/8/65$. |
| Provided: Construction shall be completed within three years of the date of this permit. All local conditions must be met. |
| Date 63/8/05 Board of Health Clared Pace Jane. |



| × |
|---|
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| H |
| |
| |
| |
| |
| |
| |

Page

OFFICIAL INSPECTION FORM - NOT FOR VOLUNTARY ASSESSMENTS SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM

Part A

Certification (continued)

| Property Address: | 239 SNELL STREET |
|-------------------------------|---|
| Owner: Date of Inspection: | AMHERST, MA. ZHEN NA JUNE 27, 2001 |
| INSPECTION S | UMMARY: CHECK A, B, C, D or E / ALWAYS complete all of Section D |
| | ve not found any information which indicates that any of the failure conditions described in 310 CMR 15.303 or CMR 15.304 exist. Any failure criteria not evaluated are indicated below. |
| □ One | ONDITIONALLY PASSES: or more system components as described in the "Conditional Pass" section need to be replaced or repaired. system, upon completion of the replacement or repair, as approved by the Board of Health, will pass. |
| | Answer YES, NO, or Not Determined (Y,N, or ND). in the for the following statements. If "not determined", please explain. |
| | The septic tank is metal and over 20 years old* or the septic tank (whether metal or not) is structurally unsound, exhibits substantial infiltration or exfiltration or tank failure is imminent. System will pass inspection if the existing tank is replaced with a complying septic tank as approved by the Board of Health. *A metal septic tank will pass inspection if it is structurally sound, not leaking and if a Certificate of Compliance indicating that the tank is less than 20 years old is available. ND explain: |
| | Observation of sewage backup or breakout or high static water level in the distribution box is due to broken or obstructed pipe(s) or due to a broken, settled, or uneven distribution box. The system will pass inspection if (with approval of the Board of Health): |
| | The system required pumping more than 4 times a year due to broken or obstructed pipe(s). The system will pass inspection if (with approval of the Board of Health): |
| ı | ND explain: |

COMMONWEALTH OF MASSACHUSETTS

EXECUTIVE OFFICE OF ENVIRONMENTAL AFFAIRS
DEPARTMENT OF ENVIRONMENTAL PROTECTION

TITLE 5 INSPECTION FORM

OFFICIAL INSPECTION FORM - NOT FOR VOLUNTARY ASSESMENTS SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM

Part A Certification

| | | Certification | |
|--|---|--|---------------|
| Property Address: | 239 SNELL STREET | Name of Owner: Address of Owner: | ZHEN NA |
| Date of Inspection: Name of Inspector: Company Name: | AMHERST, MA. JUNE 27, 2001 Philip J. Pasiecnik Greg's Wastewater Removal 239A Greenfield Road | Address of Owner. | |
| Company Phone: | S. Deerfield, MA 01373 (413) 665 - 3989 | | |
| | | | |
| CERTIFICATION | STATEMENT | | |
| true, accurate, and co experience in the pro | | pection. The inspection was p on-site sewage disposal syste | |
| | □ Passes | | |
| 4 | ☐ Conditionally Pas | sses | |
| * | | valuation by the local Approvir | ng Authority |
| INSPECTOR'S SIGN | 1 suy p | 1 MOWNING | Arte: 6/27/01 |

The System Inspector shall submit a copy of this inspection report to the Approving Authority (Board of Health or DEP) within thirty (30) days of completing this inspection. If the system is a shared system or has a design flow of 10,000 gpd or greater, the inspector and the system owner shall submit the report to the appropriate regional office of the DEP.

The original should be sent to the system owner and copies sent to the buyer, if applicable, and the approving authority.

NOTES AND COMMENTS NO FAILURE CRITERIA AS DESCRIBED ON PAGE FOUR OF THIS REPORT WAS FOUND AT THE TIME OF INSPECTION OF THIS SYSTEM.:

***This report only describes conditions at the time of inspection and under the conditions of use at that time.

This inspection does not address how the system will perform in the future under the same or different conditions of use.

منو ۲

Part A
Certification (continued)

| Property | Addroce |
|----------|---------|

239 SNELL STREET

D1 SYSTEM FAILURE CRITERIA applicable to all systems:

or clogged SAS or cesspool.

AMHERST, MA.

Owner: Date of Inspection:

П

M

ZHEN NA JUNE 27, 2001

| - | You mu | ust indica | te either "Yes" or "No" to each of the following, for <u>all</u> inspections: |
|---|--------|-------------|---|
| · | YES | NO | |
| | | \boxtimes | Backup of sewage into facility or system component due to overloaded or clogged SAS or cesspool. Discharge or ponding of effluent to the surface of the ground or surface waters due to an overloaded |

Number of times pumped

Any portion of the Soil Absorption System, cesspool, or privy is below the high groundwater elevation.

Any portion of cesspool or privy is within 100 feet of a surface water supply or tributary to a surface water supply.

Any portion of a cesspool or privy is within a Zone I of a public well.

Any portion of a cesspool or privy is within 50 feet of a private water supply well.

Any portion of a cesspool or privy is less than 100 feet but greater than 50 feet fr

Any portion of a cesspool or privy is less than 100 feet but greater than 50 feet from a private water supply well with no acceptable water quality analysis. [This system passes if the well water analysis, performed at a DEP certified laboratory, for coliform bacteria and volatile organic compounds indicates that the well is free from pollution from that facility and the presence of ammonia nitrogen and nitrate nitrogen is equal to or less than 5 ppm, provided that no other failure criteria are triggered. A copy of the analysis must be attached to this form.]

Static liquid level in the distribution box above outlet invert due to an overloaded or clogged SAS or

Liquid depth in cesspool is less than 6" below invert or available volume is less than 1/2 day flow. Required pumping more than 4 times in the last year NOT due to clogged or obstructed pipe(s).

The system fails. I have determined that one or more of the above failure criteria exists as defined in 310 CMR 15.303, therefore the system fails. The system owner should contact the Board of Health to determine what will be necessary to correct the failure.

E] LARGE SYSTEMS:

To be considered a large system the system must serve a facility with a design flow of 10,000 gpd to 15,000 gpd. You must indicate either "Yes" or "No" to each of the following:

(The following criteria apply to large systems in addition to the criteria above)

| Yes | <u>No</u> | The system is within 400 feet of a surface drinking water supply The system is within 200 feet of a tributary to a surface drinking water supply The system is located in a nitrogen sensitive area (Interim Wellhead Protection Area (IWPA) or a |
|-----|-----------|---|
| | | mapped Zone II of a public water supply well) |

If you have answered "yes" to any question in Section E the system is considered a threat, or answered "yes" in Section D above the large system has failed. The owner or operator or any large system considered a significant threat under Section E or failed under Section D shall upgrade the system in accordance with 310 CMR 15.304. The system owner should contact the appropriate regional office of the Department.

OFFICIAL INSPECTION FORM - NOT FOR VOLUNTARY ASSESSMENTS SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM Part A Certification (continued)

| ro | perty Addr | ess: | | 239 SNELL STREET |
|-----------|---------------------|-------|---------------|--|
| | ner: e of Inspec | tion: | | AMHERST, MA. ZHEN NA JUNE 27, 2001 |
| C] | FURT | | Condit | LUATION IS REQUIRED BY THE BOARD OF HEALTH ions exist which require further evaluation by the Board of Health in order to determine if the system is to protect the public health, safety, or the environment. |
| | | 1) | SYSTE 15.303 | EM WILL PASS UNLESS BOARD OF HEALTH DETERMINES IN ACCORDANCE WITH 310 CMR (1)(b) THAT THE SYSTEM IS NOT FUNCTIONING IN A MANNER WHICH WILL PROTECT THE C HEALTH, SAFETY AND THE ENVIRONMENT: Cesspool or privy is within 50 feet of a surface water Cesspool or privy is within 50 feet of a bordering vegetated wetland or a salt marsh. |
| | | | DETER HEAL | EM WILL FAIL UNLESS BOARD OF HEALTH (AND PUBLIC WATER SUPPLIER, IF ANY) RMINES THAT THE SYSTEM IS FUNCTIONING IN A MANNER THAT PROTECTS THE PUBLIC ITH, SAFETY AND THE ENVIRONMENT: The system has a septic tank and soil absorption system (SAS) and the SAS is within 100 feet to a surface water supply or tributary to a surface water supply. The system has a septic tank and SAS and the SAS is within a Zone 1 of a public water supply. The system has a septic tank and SAS and the SAS is within 50 feet of a private water supply well. The system has a septic tank and SAS and the SAS is less than 100 feet but 50 feet or more from a private water supply well**. Method used to determine distance |
| | | | | **This system passes if the well water analysis, performed at a DEP certified laboratory, for coliform bacteria and volatile organic compounds indicates that the well is free from pollution from that facility and the presence of ammonia nitrogen and nitrate nitrogen is equal to or less than 5 ppm, provided that no other failure criteria are triggered. A copy of the analysis must be attached to this form. |
| | | 21 | 046 | |

Part C SYSTEM INFORMATION

| Property Address: | 239 SNELL STREET | | |
|--|--|--|--|
| Owner: Date of Inspection: | AMHERST, MA. ZHEN NA JUNE 27, 2001 | | |
| | | FLOW CONDITIONS | |
| Residential: Number of bedrooms | (design): <u>Unknown</u> | Number of bedrooms (actual) 2 | |
| DESIGN Flow: 220 G. | P.D. (based on 310 C | MR 15.203 - for example: 110 gpd x # of bedr | rooms) |
| Number of current resi | dents: | 3 | - |
| Is Garbage Grinder pro | esent (yes or no) | No | |
| Is laundry on a separa (yes or no) | te sewage system | No if yes separate inspection requir | red |
| Laundry system inspec | cted (ves or no) | | |
| Seasonal Use (yes or | | No | |
| Water Meter readings | | | |
| - (last two (2) year usa | age (gpd)) | 114,000 Gallons / 156,2 G.P.D. | * |
| Sump Pump (yes or no | 0) | <u>No</u> | |
| Last Date of Occupant | cy: | Currently occupied | |
| | | | |
| Commercial/Industria Type of establishment | | | |
| Design flow: (Based or | | gallons per day | |
| Basis of design flow (s | | | |
| Grease trap present (y | es or no) | | |
| Industrial Waste Holdi | - | | |
| Non-sanitary waste discharge | | es or no) | |
| Last Date of Occupancy/ | Use: | | *************************************** |
| OTHER (describe): | | | |
| | | GENERAL INFORMATION | |
| PUMPING RECORDS | | ••• | |
| Source of information: | | 999 per owner. | elizacione de la companya della companya de la companya della comp |
| Was system pumped a part of the inspection: | | | |
| or no) | | | |
| If YES -enter volume pu | mped <u>1500`g</u> all How was the | ons - quantity pumped determined? Inside | e tank demensions to outle |
| Reason for pum | ping: Tank inspect | ion | |
| TYPE OF SYSTEM: Septic Tank / D E | Box / Soil Absorption | System Single | e Cesspool |
| Overflow Cesspo | ol | ☐ Privy | |
| 77 | technology. Attach | a copy of DEP Approval | |
| OTHER (describe): | | | |
| Approximate age of all 25 + Years old / Unkr | | installed (if known) and source of informat | ion: |

No sewage odors were detected on the property.

CHECKLIST

| Pro | perty | Add | ess: |
|-----|-------|-----|------|
| | | | |

239 SNELL STREET

AMHERST MA

| Owner: Date of I | nspect | ZHEN NA ion: JUNE 27, 2001 |
|---------------------|-------------|--|
| Check | if t | he following have been done. You must indicate either "Yes" or "No" as to each of the |
| follow | | |
| | | |
| Yes | No | |
| \boxtimes | | Pumping information was requested of the owner, occupant, or Board of Health. |
| | ⊠ | More any of the system components numbed out in the provious two weeks? |
| | \boxtimes | Were any of the system components pumped out in the previous two weeks? |
| \boxtimes | | Has the system received normal flows in the previous two week period? |
| | \boxtimes | Have large volumes of water been introduced to the system recently or as part of this inspection? |
| | \boxtimes | Were as built plans of the system obtained and examined? (If they were not available note as N/A) |
| 200 | | |
| \boxtimes | Ц | Was the facility or dwelling inspected for signs of sewage back up? |
| \boxtimes | П | Was the site inspected for signs of break out? |
| | | |
| \boxtimes | | Were all system components, excluding the Soil Absorption System, located on site? |
| \boxtimes | | Were the septic tank manholes uncovered, opened, and the interior of the tank inspected for the condition of the |
| | | baffles or tees, material of construction, dimensions, depth of liquid, depth of sludge and depth of scum? |
| \boxtimes | | Was the facility owner (and occupants if different from owner) provided with information on the proper |
| | | maintenance of subsurface sewage disposal systems? |
| | | The size and location of the Soil Absorption System (SAS) on the site has been determined based on: |
| | \boxtimes | Existing information. For example, a plan at the Board of Health. |
| | | |
| | | |
| \boxtimes | | Determined in the field (if any of the failure criteria related to Part C is at issue approximation of distance is |
| SONY | | unacceptable) [310 CMR 15.302 (3)(b)] |

Part C SYSTEM INFORMATION (continued

| Property Address: | 239 SNELL ST | | M INFORM | ATION (cont | inued) | | | |
|---|--|---|---|---------------------|-------------------------------|----------------------------------|------------------------------|-------------------------------|
| Owner: Date of Inspection: | AMHERST, MA ZHEN NA JUNE 27, 2001 | | | | | | | |
| TIGHT or HOL (locate on site | DING TANK: plan): | (Tank mu | st be pump | ed at time o | f inspectior | 1) | | |
| Depth below gra Material of Con | | ☐ Concrete | ☐ Metal | ☐ Fibergla | ss 🗌 Poly | ethylene | Other (| explain) |
| | | Dimensions: Capacity in ga | | da | | | | |
| | | Design flow in Alarm present Alarm level | (Yes or No) | | ng order 🗀 | Yes □ No | | |
| Comments: (condition of | alarm an float switch | Date of last pu | | | | | | |
| DISTRIBUTION BOX | ∑ Yes □ | No (If present, | MUST be opene | ed - locate on site | plan) | | | |
| Depth of liquid level a Comments: (note if b or out of box, etc.) Bo The box was in good a concrete cover at th | ox is level and ox was level and condition with ne | distribution to distribution was o evidence of l | outlets equal as equal to a leakage at th | ill three outle | t pipes at thi d-box has c | is time. No so oncrete risers | olids carryo s to surface | ver evident. e of ground with |
| PUMP CHAMBER: | ☐ (loca | ated on site pla | ın) | | | | | |
| Pumps in working ord (Yes or No) Alarms in working ord | | a de la companya de | | | | | | |

Comments: (Note condition of pump chamber, condition of pumps and appurtenances, etc.)

(Yes or No)

Part A

Certification (continued)

| Property Address: | 239 SNELL STREET | (501111111111) | | |
|--|---|---|---|---------------------------------------|
| Owner: Date of Inspection: | AMHERST, MA. ZHEN NA JUNE 27, 2001 | | · · · · · · · · · · · · · · · · · · · | |
| BUILDING SEWER (L | ocate on site plan): | | | |
| Depth below grade: 18" Material of construction | : <u>XXX</u> cast iron 40 PVC | other (explain) | | |
| Distance from private w Diameter 4" | ater supply well or suction line P | ublic water supply | | |
| Comments: (condition o | f joints, venting, evidence of leal dition with no evidence of leakag | | e dwelling roof. | |
| SEPTIC TANK (| locate on site plan): 🏻 | | | |
| Depth below gra Material of Consti | | Metal ☐ Fiberglass ☐ | Polyethylene Other (explain | n) |
| | ist age Is age confirmed b rtificate of Compliance) Dimensions: | y Certificate of Compliar | nce (Yes/No) (If "Y", | |
| 10" 39" | Sludge Depth Distance from top of sludge | to bottom of outlet tee o | r baffle | |
| 4" 9" 7" | Scum thickness Distance from top of scum to Distance from bottom of scume to the distance from bottom of scu | | | |
| outlet invert, evidence of and extends 8" below the tee had a crack in it about invert. The tank is in good | of leakage, etc.) The septic tank e flow line. Clay pipe outlet tee we eve the flow line. This was repaire | et tee or baffle condition, should be pumped every vas in place and extends ed with waterproof uratha leakage. The gallon amo | structural integrity, liquid levels as three years. Clay pipe inlet tee was 11" below the flow line. The top of the adhesive. The liquid level was a bunt pumped was determined by me | in place he outlet t the outlet |
| | | | | |
| GREASE TRAP (locate | on site plan): | | | |
| Depth below grade: | | | | |
| Material of Construction | : Concrete Metal | ☐ Fiberglass ☐ Poly | rethyleneOther (explain) | |
| | | | Dimensions: Scum thickness Distance from top of scum to top o baffle Distance from bottom of scum to b outlet tee / baffle Date of last pumping: | |
| Comments: (on pumping outlet invert, evidence o | | tlet tee or baffle condition | n, structural integrity, liquid levels as | s related to |

Part C SYSTEM INFORMATION

Property Address:

239 SNELL STREET

AMHERST, MA.

Owner:

ZHEN NA

Date of Inspection:

JUNE 27, 2001

SKETCH OF SEWAGE DISPOSAL SYSTEM:

{Provide a Sketch of the sewage disposal system including ties to at least two permanent reference landmarks or benchmarks. Locate all wells within 100 feet. Locate where public water supply enters the building.

**** { SEE EXHIBIT A} ****

SYSTEM INFORMATION (continued)

| Property Address: | 239 SNELL STREE | т |
|---|--|--|
| Owner: Date of Inspection: | AMHERST, MA. ZHEN NA JUNE 27, 2001 | |
| SOIL ABSORPTION (SAS): | | |
| (locate on site plan, if p | ossible; excavat | ion not required.) |
| If SAS is not located ex | cplain why: | <u>.</u> |
| TYPE: Leaching pits & number Leaching chambers & r | number | |
| Leaching galleries & nu | Mary Control of the C | |
| Leaching trenches, number Leaching fields, number | | 1 - Leachfield 50ft, Long X 10ft, Wide |
| Overflow cesspool, nun | - | T Eddoniola della Edilig X Tella Friddo |
| Innovative/Alternative | system: | |
| Name of Technology: | - | aulic failure, level of ponding, damp soil, condition of vegetation, etc.) The soil was sandy loam with ne |
| sign of clogging. No sig | n of hydraulic fai | lure or ponding at this time. The soil wasn't damp at this time. Vegetation was mowed the leachfield were snaked to determine the dimensions |
| | | |
| CESSPOOLS | Cesspool mu | st be pumped as part of inspection - locate on site plan) |
| Number & configuration Depth - top of liquid to i Depth of solids layer | Contract of the contract of th | |
| Depth of scum layer | | |
| Dimensions of cesspoo Materials of constructio | | |
| Indication of groundwat (Yes or No) | - | |
| Comments: (Note condition | n of soil, signs of hydra | aulic failure, level of ponding, condition of vegetation, etc.) |
| | , , | |
| PRIVY | ☐ (locate on sit | e plan) |
| Materials of construction | n | |
| Dimensions Depth of solids | | |
| | of soil, signs of hydra | aulic failure, level of ponding, condition of vegetation, etc.) |

Part C SYSTEM INFORMATION (continued)

| Property | Address: |
|-----------|----------|
| I I OPCIL | Mudicos. |

239 SNELL STREET

Owner: Date of Inspection: AMHERST, MA. ZHEN NA JUNE 27, 2001

SITE EXAM Slope
Surface water
Check cellar
Shallow wells


Estimated Depth to Groundwater 5+ Feet

| Please indicate (check) all the methods used to determine High Groundwater Elevation: |
|---|
| Obtained from system design plans on record - If checked, date of design plan reviewed: |
| Observed site (Abutting property/observation hole within 150 feet of SAS) |
| ☐ Checked with local Board of Health - explain: |
| ☐ Checked with local excavators, installers - (attach documentation) |
| Accessed USGS database - explain: |

You **must** describe how you established the **high ground water elevation**:

No sump pump in the basement which was dry at this time. Surface water consisted of a small runoff ditch North of the system and was 4 feet low than the elevation of the leachfield. No sign of groundwater seeping from the sloped area of the back yard. No infiltration of groundwater into the septic tank after pumping.

| | | | . · |
|--|--|--|-----|
| | | | • |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |



Snell Street

| | w | × × |
|---------|---|-----|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| * AL 0 | 8 | |
| ± .00 € | 8 | |
| ± 42 0 | | |
| | | |
| | | |
| | | |
| | | |