November 30 2006

Amherst, Board of Health

RE:Septic System L.Field Repair & Inspection 390 State Street (Parent Property)

On this date, we inspected the installation of a Soil Absorption System $(L.\ Field\)$ We found the installation to be complete (except for completion of cover material and final fill) and in compliance with our plans and 310 CMR 15.000.

The installer representative (Adair's Septic and Landscaping) & our inspection noted that the system was built properly, in accordance with the state regulations and our plans. The contractor was requested to have sufficient breakout soil on site and properly cover the system according to our plans and may backfill the system after review by local Health Department representatives.

Sincerely,

Cold Spring Environmental Consultants, Inc.

Alan E. Weiss, M.S., L.S.P. President Principal Hydrogeologist Licensed Site Professional #6442 Registered Sanitarian #933

Cold Spring Environmental 350 Old Enfield Road Belchertown, Ma. 01007

413-323-5957, phone 413-323-4916, fax



AMHERST Massachusetts


AMHERST HEALTH DEPARTMENT, 70 BOLTWOOD WALK, AMHERST, MA 01002 (413) 256-4077

> (413) 256-4033 ENVIRONMENTAL HEALTH SERVICES (413) 256-4053 (FAX)

SUB-GRADE INSPECTION

| Location: 390 State |
|--|
| Property Owner: Robert |
| I certify that I have inspected the excavation to sub-grade of the proposed septic system leaching area prior placement of any fill of stone, or construction of any portion of the system. |
| I further certify that: |
| All 'A' and 'B' horizon soils (topsoils and subsoils) were removed in the area of the system. There was no evidence of ground water in the excavation. There was no evidence of "mottles" that would be in conflict with the findings of the deep hole soil profile. That the excavation was accomplished to the proper depth and in conformance with the approved plans. |
| ALTINOF MASSACE Designers Name COLD SPRING ENVIRONMENTAL, INC. Street AGEOSOLD ENFIELD RD. BELCHERTOWN, MA 01007 Town, State, Zip Code |
| <u> 413-323-5957</u> Telephone Number |





USE SCH 40 PVC TO D. BOX MIN. SLOPE 0.125"/FT

DIST. BOX

W/6" W. STONE BASE-

5+OUTLET DISTRIBUTION BOX


SEPTIC TANK IN: 95.40'

D. BOX IN: 92.10'

D. BOX OUT: 91.85'

L. FIELD ST. INV. 91.7'

SEPTIC TANK OUT:95.15




-USE TEE ON INLET -RUN PIPES LEVEL 2' OUT

-PLACE WATER IN D.BOX

FOR FINAL INSPECTION

FROM S. TANK



DESIGN NOTES AND CALCULATIONS:

1.) 4 BR X 110 GPD /BIR = 440 GPD

-Use ONE FIELD:: 18' WIDE X 43' LONG WITH 6" OF 3" TO 12" DBL WASHED

STONE BELOW INVERT

- BOTTOM AREA: 1/8' W X 43' L = 774 SF.

- SIDE AREA: 0 SF.,

- TOTAL AREA: 774 SF X 0.60 GAL/SF = 464 GPD

. GARBAGE DISPOSAL INOT ALLOWED 4. NO OTHER PRIVATE WIELLS WITHIN 150 FEET OF SAS (TOWN WATER). MOVE W. LINE AS NOTED.

5. NO OTHER WETLANDS: WITHIN 150 FEET OF SAS

6. USE EXISTING 1.500 G/AL S. TANK AS NOTED

- EXISTING SEPTIC TAINKS NUST BE INSPECTED PRIOR TO SYSTEM INSTALLATION. USE ONLY IF SOUND. 7. USE LARGE STYLE D.BOX ONLY.

7A ALL D. BOX OUTLET PIPES LEVEL FOR FIRST 2'

- D. BOXES WITH COVIERS AND WALLS LESS THAN 2" THICK ARE NOT ALLOWED PER DESIGN. 8. USE APPROVED (1 1/2") DBL. WASHED STONE UNDER TANK & D. BOX FOR 6".

-CONFIRM STONE PROPERLY WASHED (WITH BUCKET / H2O TEST) PRIOR TO PLACEMENT.

USE PROPER SCH. 40 IPVC TEES AS SHOWN.

10. PRE & POST CONTOURS NOTED AS NECESSARY, RESERVE AREA NOTED REQUIRED.

11. SLOPE CALCS (SEE C/ONTOURS). SUBGRADE INSP. REQ'D.

13. USE FIELD DUE TO TOPOGRAPHY AND SPACE OF LOT WITH RESPECT TO LOCATION AND

ELEVATION OF RESIDENCE (310 CMR 15.240)

14. USE 2% MIN. SLOPE OVER SAS - CLEAR TOP AND SUIB TO 24" MIN. AS NEEDED (INSPECTION REQUIRED)

- CLEAR TO BASE OF B (MIN. 24) UNDER BED PRIOR TO TITLE V SAND PLACEMENT (1 FT. MIN.). - EXCAVATE EXISTING SYSTEM AND REMOVE WHERE IN WAY OF NEW SYSTEM.

15. SOIL EVALUATION BY A. WEISS, RS. 11/07/06 (D. ZAROZINSKI, BOH AGENT)

- DEPTH OF PERC. 40"

- PERC RATE = 10 MIIN / IN

- CLASS II SOIL RATING (MED - COARSE SAND)

16. NO TREES WITHIN 10: FT. OF NEW LEACH FIELD. USE TITLE V FILL 5' OUT.

17. ENGINEER TO INSPEC'T SUBGRADE, AND FINAL.

18. BM=100.00 @ SILL, CONFIRM PROPER PIPE SLOPES

- USE/INSPECT SCH. 40 PIPE FOR PIPE FROM HOUSE TO NEW OR EXISTING TANK 19. GRADE MULCH AND SIEED OVER LEACHFIELD AS NOTED.

20. INSTALLATION IN LOW GROUNDWATER SEASON RECOMMENDED.

| TEST PIT LOG: | | | | | | SOIL EVALUATOR: ALAN WEISS | | | DATE OF EVALUATION: 11/07/06 | |
|--------------------------------------|--------|----------|--------------|----------------------|-----------------|-------------------------------|----------|--------------|---------------------------------|--|
| TP-1-1 EFF. ELEV:92.5' | | | | | TP-2 EFF. ELEV: | | | | | |
| DEPTH: | HORIZ: | TEXTURE: | (MUNSELL): | MATERIAL: | DEPTH: | HORIZ: | TEXTURE: | (MUNSELL): | MATERIAL: | |
| 0" - 10" | Α | FSL | (110 YR 3/3) | FRIABLE, LOOSE | 0" - 10" | Α | FSL | (10 YR 3/3) | | |
| 10" - 24" | Bw | SL | (22.5 Y 6/6) | FRIABLE | 10" - 22" | Bw | SL | (2.5 Y 6/8) | | |
| 24" - 92" | C1 | LS | (110 YR 4/6) | MEDIUM COARSE SAND | 22" - 58" | C1 | SL | (10 YR 4/6) | MOD. COARSE SANDY TILL | |
| | | | | 20% STONES (ANGULAR) | 10,000 | | | | | |
| | | | | MOD. LOOSE | | | | | | |
| OXIDES: (.7.5 YR 7/8) OBSERVED @ 78" | | | | | OXIDES: | | | | NOT OBSERVED | |
| EHWT: 778"= 86.0' | | | | | EHWT: | | | 58"+ | | |
| STANDING H2O: NOT OBSERVED | | | | | STANDING H2O: | | | NOT OBSERVED | | |
| WEEPING: MOT OBSERVED | | | | | WEEPING: | | | NOT OBSERVED | | |
| BEDROCK: 92" + | | | | BEDROCK: | | | 58"+ | | | |

SEPTIC SYSTEM REPAIR PLAN FOR MARK PARENT 390 STATE STREET

AMHERST, MA


AS BUILT 11-30-06

Cold Spring Environmental Consultants Inc. 350 Old Enfield Road Belchertown, MA. 01007

P#ONC: (413) 32:3-5957 FAX: (413) 323-4916

c-Mail: AEWEISS@charter.net

11-30-06 **ALAN WEISS** 11/07/06 NUMBER: 106-2569-0530 1"=30"



BOT PIPE ELEV. = 91.5

BOT. W.STONE ELEV. = 91.

(4FT.+ OFFSET TO ESHGW)