

BOARD OF HEALTH
TOWN OF AMHERST, MASSACHUSETTS

#502
lot 25
81-3

STATION ROAD

Important Information Regarding Your Private Sewage Disposal System

DISPLAY THIS DOCUMENT IN A PROMINENT PLACE

Owner G.A. + BETH RUSSELL Address So Pleasant St

Installer Bob Wade Address No. Farm Rd Florence


Date Installation Inspected and Approved 6-19-81

Description of System: Tank Capacity: 1500 GAL

Leach Field () Bed () Seepage Pit (X) Square Feet: 293

Garbage Grinder Yes (✓) No () No. Bedrooms: 2 No. People 4

AS - BUILT PLAN:



STATION RD

PROPER MAINTENANCE OF YOUR PRIVATE SEWAGE DISPOSAL SYSTEM

1. This system must be inspected periodically and the tank pumped out at an interval not to exceed 3 years.
2. For your protection sanitary pumpers are licensed by the Amherst Board of Health.
3. Regular pumping is crucial to avoid early failure and costly repairs of the system.
4. DO NOT dispose into the system such items as rags, string, sanitary napkins, coffee grounds as they can cause it to clog and fail.
5. Further information can be obtained by contacting your Health Department at 253-7077.

BOARD OF HEALTH, AMHERST, MASSACHUSETTS
APPLICATION FOR DISPOSAL WORKS CONSTRUCTION PERMIT

GREEN SHEET

No. 81-3 Date 4-6-81 Fee \$15.00 Date Rec'd. 4-6-81 By CEP

Application is hereby made for a permit to Construct () or Repair () an Individual Sewage Disposal System at:

Location—Address Amherst Woods (Station Rd.) or Lot No. 25

Owner CA Beth Russell Address 551 S Pleasant St

Contractor Walter Wilson Bob Wolfe Address _____

Type of Building _____ Dimensions _____ Size Lot 27,500 sq ft

Dwelling—No. of Bedrooms 2 Expansion Attic () Garbage Grinder ()

Other _____ No. of persons _____ Showers ()

Other fixtures _____

Town Water? yes Type of Well _____

Design Flow 55 gallons per person per day. Total daily flow 220 gallons

Septic Tank—Liquid capacity 1500 gallons Dimensions: L _____ W _____ D _____

Disposal Trench—No. _____ Width _____ Total Length TANK Total leaching area _____ sq. ft.

Disposal Bed—No. USE Diameter 6x7 Depth below inlet _____ Total leaching area 77 sq. ft.

Dry Well—No. 1 Diameter 11x7 Depth below inlet 3 Dimensions: 11 x 7 x 3

Other: Distribution box () No. _____ Dosing tank ()

(Depth of Soil Line Below finished grade at foundation _____)

Percolation Test Results Performed by Frederick Filios Date Mar. 15 1981

Test Pit No. 1 225 Seconds minutes per inch Depth of Test Pit 10

Test Pit No. 2 _____ minutes per inch Depth of Test Pit _____

Description of Soil enclosed Depth to Ground Water none

Will disposal area be filled? _____ Cut down? _____

(On reverse side or separate sheet, show plot plan with building. Include dimensions, distances from all boundaries. Show location of wells, streams, ledge, large trees, etc.)

AGREEMENT: The undersigned agrees to construct the aforescribed individual sewage disposal system in accordance with the provisions of Article XI of the Sanitary Code and regulations of the Amherst Board of Health. The undersigned further agrees not to place the system in operation until a Certificate of Compliance has been issued by this board of health.

Application Approved by CEP Elizabeth N. Russell 4-8-81
 Owner or builder date
4-6-81
 date

Application Disapproved for the following reasons:

BOARD OF HEALTH, AMHERST, MASSACHUSETTS
CERTIFICATE OF COMPLIANCE

THIS IS TO CERTIFY, That the individual Sewage Disposal System installed () or repaired () by _____ at _____ has been constructed in accordance with the provisions of

INSTALLER
 Article XI of the State Sanitary Code as described in the application for Disposal Works Construction Permit No. _____ dated _____

The issuance of this certificate shall not be construed as a guarantee that the system will function satisfactorily.

DATE _____ Inspector _____

BOARD OF HEALTH, AMHERST, MASSACHUSETTS
DISPOSAL WORKS CONSTRUCTION PERMIT


No. 81-3 Permission is hereby granted Bob Wolfe North Farms Rd. Niston to construct () or repair () an Individual Sewage Disposal System at Lot 25 - Station Rd. as shown on the application for Disposal Works Construction Permit No. 81-3

This permit is issued with the understanding that future alterations or additions will be made if necessary. This permit shall not be construed as permission to create or maintain any sewage nuisance and in the issuance of this permit the Board of Health assumes no responsibility for the future operation or maintenance of the system.

DATE 4/6/81 CEP
 Board of Health

*1000000
 1000000
 1000000*


GIVEN TO CONTRACTOR IN APPRO




PROFILE OF SEPTIC SYSTEM

For CA + Beth Russell
551 So. Pleasant St
Amherst Mass

Scale: Horizontal, 1" = 10'
Vertical, 1" = 3'
By: Frederick Filias





PLAN SHOWING SEWAGE DISPOSAL

Mar. 1981


For: GA. + Beth Russell
551 So Pleasant St
Amherst Mass

Scale: 1" = 30'


By: Frederick Filios



WILDFLOWER DRIVE



STATION RD.





RECEIVED JUN 14 1999

BOH

COMMONWEALTH OF MASSACHUSETTS
EXECUTIVE OFFICE OF ENVIRONMENTAL AFFAIRS
DEPARTMENT OF ENVIRONMENTAL PROTECTION
ONE WINTER STREET, BOSTON MA 02108 (617) 292-5500

TRUDY COXE
Secretary

DAVID B. STRUHS
Commissioner

ARGEO PAUL CELLUCCI
Governor

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART A
CERTIFICATION

502 STATION RD.
Property Address: AMHERST
Name of Owner: AVUNDOIC
Address of Owner: SAME
Date of Inspection: 6/8/99
Name of Inspector: (Please Print) JOHN ALVES
I am a DEP approved system inspector pursuant to Section 15.340 of Title 5 (310 CMR 15.000)
Company Name: CLAW SEPTICS
Mailing Address: 540 CENTER ST LUDLOW
Telephone Number: 413 583-2138

CERTIFICATION STATEMENT

I certify that I have personally inspected the sewage disposal system at this address and that the information reported below is true, accurate and complete as of the time of inspection. The inspection was performed based on my training and experience in the proper function and maintenance of on-site sewage disposal systems. The system:

- Passes
- Conditionally Passes
- Needs Further Evaluation By the Local Approving Authority
- Fails

Inspector's Signature: John Alves Date: 6/8/99

The System Inspector shall submit a copy of this inspection report to the Approving Authority (Board of Health or DEP) within thirty (30) days of completing this inspection. If the system is a shared system or has a design flow of 10,000 gpd or greater, the inspector and the system owner shall submit the report to the appropriate regional office of the Department of Environmental Protection. The original should be sent to the system owner and copies sent to the buyer, if applicable, and the approving authority.

NOTES AND COMMENTS

DISPOSAL SHOULD NOT BE USED
OR SHOULD BE REMOVED

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM

PART A

CERTIFICATION (continued)

Property Address: 502-STATION RD.
Owner: AVUNOUK
Date of Inspection: 6/8/99

INSPECTION SUMMARY: Check A, B, C, or D:

A SYSTEM PASSES:

I have not found any information which indicates that any of the failure conditions described in 310 CMR 15.303 exist. Any failure criteria not evaluated are indicated below.

COMMENTS: _____

B. SYSTEM CONDITIONALLY PASSES:

One or more system components as described in the "Conditional Pass" section need to be replaced or repaired. The system, upon completion of the replacement or repair, as approved by the Board of Health, will pass.

Indicate yes, no, or not determined (Y, N, or ND). Describe basis of determination in all instances. If "not determined", explain why not.


— The septic tank is metal, unless the owner or operator has provided the system inspector with a copy of a Certificate of Compliance (attached) indicating that the tank was installed within twenty (20) years prior to the date of the inspection; or the septic tank, whether or not metal, is cracked, structurally unsound, shows substantial infiltration or exfiltration, or tank failure is imminent. The system will pass inspection if the existing septic tank is replaced with a complying septic tank as approved by the Board of Health.

— Sewage backup or breakout or high static water level observed in the distribution box is due to broken or obstructed pipe(s) or due to a broken, settled or uneven distribution box. The system will pass inspection if (with approval of the Board of Health).

- broken pipe(s) are replaced
- obstruction is removed
- distribution box is levelled or replaced

— The system required pumping more than four times a year due to broken or obstructed pipe(s). The system will pass inspection if (with approval of the Board of Health):

- broken pipe(s) are replaced
- obstruction is removed



**SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART A
CERTIFICATION (continued)**

Property Address:
Owner:
Date of Inspection:

502 STATION RD.
AMUNDUK
6/8/99

C. FURTHER EVALUATION IS REQUIRED BY THE BOARD OF HEALTH:

_____ Conditions exist which require further evaluation by the Board of Health in order to determine if the system is failing to protect the public health, safety and the environment.


1) SYSTEM WILL PASS UNLESS BOARD OF HEALTH DETERMINES IN ACCORDANCE WITH 310 CMR 15.303 (1)(b) THAT THE SYSTEM IS NOT FUNCTIONING IN A MANNER WHICH WILL PROTECT THE PUBLIC HEALTH AND SAFETY AND THE ENVIRONMENT:

- ___ Cesspool or privy is within 50 feet of surface water
- ___ Cesspool or privy is within 50 feet of a bordering vegetated wetland or a salt marsh.

2) SYSTEM WILL FAIL UNLESS THE BOARD OF HEALTH (AND PUBLIC WATER SUPPLIER, IF ANY) DETERMINES THAT THE SYSTEM IS FUNCTIONING IN A MANNER THAT PROTECTS THE PUBLIC HEALTH AND SAFETY AND THE ENVIRONMENT:

- ___ The system has a septic tank and soil absorption system (SAS) and the SAS is within 100 feet of a surface water supply or tributary to a surface water supply.
- ___ The system has a septic tank and soil absorption system and the SAS is within a Zone I of a public water supply well.
- ___ The system has a septic tank and soil absorption system and the SAS is within 50 feet of a private water supply well.
- ___ The system has a septic tank and soil absorption system and the SAS is less than 100 feet but 50 feet or more from a private water supply well, unless a well water analysis for coliform bacteria and volatile organic compounds indicates that the well is free from pollution from that facility and the presence of ammonia nitrogen and nitrate nitrogen is equal to or less than 5 ppm. Method used to determine distance _____ (approximation not valid).

3) OTHER



**SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART A
CERTIFICATION (continued)**

Property Address: 502 STATION RD.
 Owner: AUBUNDUICK
 Date of Inspection: 6/8/99

D. SYSTEM FAILS:

You must indicate either "Yes" or "No" to each of the following:

I have determined that one or more of the following failure conditions exist as described in 310 CMR 15.303. The basis for this determination is identified below. The Board of Health should be contacted to determine what will be necessary to correct the failure.

- | Yes | No | |
|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | Backup of sewage into facility or system component due to an overloaded or clogged SAS or cesspool. |
| <input type="checkbox"/> | <input type="checkbox"/> | Discharge or ponding of effluent to the surface of the ground or surface waters due to an overloaded or clogged SAS or cesspool. |
| <input type="checkbox"/> | <input type="checkbox"/> | Static liquid level in the distribution box above outlet invert due to an overloaded or clogged SAS or cesspool. |
| <input type="checkbox"/> | <input type="checkbox"/> | Liquid depth in cesspool is less than 6" below invert or available volume is less than 1/2 day flow. |
| <input type="checkbox"/> | <input type="checkbox"/> | Required pumping more than 4 times in the last year <u>NOT</u> due to clogged or obstructed pipe(s).
Number of times pumped <input type="checkbox"/> . |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of the Soil Absorption System, cesspool or privy is below the high groundwater elevation. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is within 100 feet of a surface water supply or tributary to a surface water supply. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is within a Zone I of a public well. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is within 50 feet of a private water supply well. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is less than 100 feet but greater than 50 feet from a private water supply well with no acceptable water quality analysis. If the well has been analyzed to be acceptable, attach copy of well water analysis for coliform bacteria, volatile organic compounds, ammonia nitrogen and nitrate nitrogen. |

E. LARGE SYSTEM FAILS:


You must indicate either "Yes" or "No" to each of the following:

The following criteria apply to large systems in addition to the criteria above:

The system serves a facility with a design flow of 10,000 gpd or greater (Large System) and the system is a significant threat to public health and safety and the environment because one or more of the following conditions exist:

- | Yes | No | |
|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | the system is within 400 feet of a surface drinking water supply |
| <input type="checkbox"/> | <input type="checkbox"/> | the system is within 200 feet of a tributary to a surface drinking water supply |
| <input type="checkbox"/> | <input type="checkbox"/> | the system is located in a nitrogen sensitive area (Interim Wellhead Protection Area - IWPA) or a mapped Zone II of a public water supply well) |

The owner or operator of any such system shall upgrade the system in accordance with 310 CMR 15.304(2). Please consult the local regional office of the Department for further information.




**SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART B
CHECKLIST**

Property Address: 502 STATION RD
 Owner: AVUNDUIK
 Date of Inspection: 6/8/99

Check if the following have been done: You must indicate either "Yes" or "No" as to each of the following:

- | Yes | No | |
|-------------------------------------|--------------------------|--|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Pumping information was provided by the owner, occupant, or Board of Health. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | None of the system components have been pumped for at least two weeks and the system has been receiving normal flow rates during that period. Large volumes of water have not been introduced into the system recently or as part of this inspection. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | As built plans have been obtained and examined. Note if they are not available with N/A. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The facility or dwelling was inspected for signs of sewage back-up. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The system does not receive non-sanitary or industrial waste flow. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The site was inspected for signs of breakout. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | All system components, excluding the Soil Absorption System, have been located on the site. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The septic tank manholes were uncovered, opened, and the interior of the septic tank was inspected for condition of baffles or tees, material of construction, dimensions, depth of liquid, depth of sludge, depth of scum.
The size and location of the Soil Absorption System on the site has been determined based on: |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Existing information. For example, Plan at B.O.H. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Determined in the field (if any of the failure criteria related to Part C is at issue, approximation of distance is unacceptable) [15.302(3)(b)] |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The facility owner (and occupants, if different from owner) were provided with information on the proper maintenance of SubSurface Disposal Systems. |



**SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION**

Property Address: 502 STATION RD
Owner: AVUNDUK
Date of Inspection: 6/18/99

FLOW CONDITIONS

RESIDENTIAL:

Design flow: 440 g.p.d./bedroom.
Number of bedrooms (design): 4 Number of bedrooms (actual): 4
Total DESIGN flow 440
Number of current residents: 1
Garbage grinder (yes or no): YES
Laundry (separate system) (yes or no): NO If yes, separate inspection required
Laundry system inspected (yes or no)
Seasonal use (yes or no): NO
Water meter readings, if available (last two year's usage (gpd): N/A
Sump Pump (yes or no): NO
Last date of occupancy: PRESENT

COMMERCIAL/INDUSTRIAL:

Type of establishment: _____
Design flow: _____ gpd (Based on 15.203)
Basis of design flow _____
Grease trap present: (yes or no) _____
Industrial Waste Holding Tank present: (yes or no) _____
Non-sanitary waste discharged to the Title 5 system: (yes or no) _____
Water meter readings, if available: _____
Last date of occupancy: _____

OTHER: (Describe) _____
Last date of occupancy: _____

GENERAL INFORMATION

PUMPING RECORDS and source of information: NOT DONE 6 YEARS
System pumped as part of inspection: (yes or no) YES
If yes, volume pumped: 1500 gallons
Reason for pumping: NOT DONE


TYPE OF SYSTEM

- Septic tank/distribution box/soil absorption system
- Single cesspool
- Overflow cesspool
- Privy
- Shared system (yes or no) (if yes, attach previous inspection records, if any)
- I/A Technology etc. Attach copy of up to date operation and maintenance contract
- Tight Tank _____ Copy of DEP Approval

Other _____

APPROXIMATE AGE of all components, date installed (if known) and source of information: 1981
TOWN RECORDS

Sewage odors detected when arriving at the site: (yes or no) NO



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 502 STATION RD.
Owner: AVUNDUK
Date of Inspection: 6/18/99

BUILDING SEWER:
(Locate on site plan)

Depth below grade: 3' 10"
Material of construction: cast iron 40 PVC other (explain)

Distance from private water supply well or suction line 2'
Diameter 4"

Comments: (condition of joints, venting, evidence of leakage, etc.)
JOINTS OK, VENT OK, NO LEAKS

SEPTIC TANK:
(locate on site plan)

Depth below grade: 3 1/2' RISE TO 2"
Material of construction: concrete metal Fiberglass Polyethylene other(explain)

If tank is metal, list age Is age confirmed by Certificate of Compliance (Yes/No)

Dimensions: 10.5' L 5' W 5' D 1500 KELLOTT

Sludge depth: 10"
Distance from top of sludge to bottom of outlet tee or baffle: 20"
Scum thickness: 1"
Distance from top of scum to top of outlet tee or baffle: 8"
Distance from bottom of scum to bottom of outlet tee or baffle: 21"
How dimensions were determined: PROBE & MEASUREMENT


Comments:
(recommendation for pumping, condition of inlet and outlet tees or baffles, depth of liquid level in relation to outlet invert, structural integrity, evidence of leakage, etc.)
PUMP, BAFFLES OK, LEVEL OK
TANK OK, NO LEAKS

GREASE TRAP:
(locate on site plan)

Depth below grade:
Material of construction: concrete metal Fiberglass Polyethylene other(explain)

Dimensions:
Scum thickness:
Distance from top of scum to top of outlet tee or baffle:
Distance from bottom of scum to bottom of outlet tee or baffle:
Date of last pumping:

Comments:
(recommendation for pumping, condition of inlet and outlet tees or baffles, depth of liquid level in relation to outlet invert, structural integrity, evidence of leakage, etc.)



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 302 STATION RD.
Owner: AMUNDIAK
Date of Inspection: 6/8/99

TIGHT OR HOLDING TANK: _____ (Tank must be pumped prior to, or at time of, inspection)
(locate on site plan) NO

Depth below grade: _____
Material of construction: concrete metal Fiberglass Polyethylene other(explain)


Dimensions: _____
Capacity: _____ gallons
Design flow: _____ gallons/day
Alarm present _____
Alarm level: _____ Alarm in working order: Yes No
Date of previous pumping: _____
Comments:
(condition of inlet tee, condition of alarm and float switches, etc.)

DISTRIBUTION BOX: _____ NONE
(locate on site plan)

Depth of liquid level above outlet invert: _____
Comments:
(note if level and distribution is equal, evidence of solids carryover, evidence of leakage into or out of box, etc.)

PUMP CHAMBER: _____ ND
(locate on site plan)

Pumps in working order: (Yes or No) _____
Alarms in working order (Yes or No) _____
Comments:
(note condition of pump chamber, condition of pumps and appurtenances, etc.)



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 502 STATION RD.
Owner: AUANDUIK
Date of Inspection: 6/8/99

SOIL ABSORPTION SYSTEM (SAS): _____

(locate on site plan, if possible; excavation not required, location may be approximated by non-intrusive methods)

If not located, explain:

Type:

leaching pits, number: 1 1000 gall
leaching chambers, number: _____
leaching galleries, number: _____
leaching trenches, number, length: _____
leaching fields, number, dimensions: _____
overflow cesspool, number: _____
Alternative system: _____
Name of Technology: _____

Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, damp soil, condition of vegetation, etc.)

SOIL GRAVELY NO HYDRAULIC FAILURE
PONDING LESSTHAN 1070
SOIL DRY
VEGETATION OK

CESSPOOLS: _____

(locate on site plan)

Number and configuration: _____
Depth-top of liquid to inlet invert: _____
Depth of solids layer: _____
Depth of scum layer: _____
Dimensions of cesspool: _____
Materials of construction: _____
Indication of groundwater: _____
inflow (cesspool must be pumped as part of inspection) _____


Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, etc.)

PRIVY: _____

(locate on site plan)

Materials of construction: _____ Dimensions: _____
Depth of solids: _____
Comments:
(note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, etc.)




SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address:
Owner:
Date of Inspection:


502 STATION RD.
AUBUNDAK
6/8/99

SKETCH OF SEWAGE DISPOSAL SYSTEM:

include ties to at least two permanent reference landmarks or benchmarks
locate all wells within 100' (Locate where public water supply comes into house)



STATION RD



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address:
Owner:
Date of Inspection:

502 STATION RD.
AUNDAK
6/8/99

NRCS Report name _____
Soil Type _____
Typical depth to groundwater _____

USGS Date website visited _____
Observation Wells checked _____
Groundwater depth: Shallow _____ Moderate _____ Deep _____

SITE EXAM Slope _____
Surface water _____
Check Cellar _____
Shallow wells _____

Estimated Depth to Groundwater 10 Feet NONE AT

Please indicate all the methods used to determine High Groundwater Elevation:

- Obtained from Design Plans on record
- Observed Site (Abutting property, observation hole, basement sump etc.)
- Determined from local conditions
- Checked with local Board of health
- Checked FEMA Maps
- Checked pumping records
- Checked local excavators, installers
- Used USGS Data

Describe how you established the High Groundwater Elevation. (Must be completed)

PERC 3/15/91
CHARLIE DRAKE

