

#59

BOARD OF HEALTH, AMHERST, MASSACHUSETTS
APPLICATION FOR DISPOSAL WORKS CONSTRUCTION PERMIT

No. 32-63 Date 5/8/63 Fee 3.00 Date Rec'd. 5/10/63 By FAS

Application is hereby made for a permit to Construct () or Repair () an Individual Sewage Disposal System at:

Location—Address Valley View Circle or Lot No. 29

Owner Keddy Builders Inc. Address 200 N. Main St. E. Long

Contractor Same Address Same

Type of Building Residence Dimensions 27'x40' Size Lot 36,764 sq ft

Dwelling—No. of Bedrooms 3 Expansion Attic (no) Garbage Grinder (no)

Other spec No. of persons spec Showers ()

Other fixtures complete bath, kitchen and laundry

Town Water? yes Type of Well none

Design Flow 50 gallons per person per day. Total daily flow 600 gallons

Septic Tank—Liquid capacity 900 gallons Dimensions: L 10'3" W 4' D 4'

Disposal Trench—No. 3 Width 36" Total Length 173' Total leaching area 525 sq. ft.

Disposal Bed—No. Diameter Depth below inlet Total leaching area sq. ft.

Dry Well—No. Diameter Depth below inlet Dimensions: x x

Other: Distribution box (x) No. 1 Dosing tank () 12" or less

(Depth of Soil Line Below finished grade at foundation)

Percolation Test Results Performed by Smith and Wallen Engineering Date 4/30/63

Test Pit No. 1 15 minutes per inch Depth of Test Pit 3 feet

Test Pit No. 2 minutes per inch Depth of Test Pit

Description of Soil sandy clay Depth to Ground Water see affidavit

Will disposal area be filled? Cut down?

(On reverse side or separate sheet, show plot plan with building. Include dimensions, distances from all boundaries. Show location of wells, streams, ledge, large trees, etc.)

AGREEMENT: The undersigned agrees to construct the afordescribed individual sewage disposal system in accordance with the provisions of Article XI of the Sanitary Code and regulations of the Amherst Board of Health. The undersigned further agrees not to place the system in operation until a Certificate of Compliance has been issued by this board of health.

[Signature] 5/8/63
 Owner or builder date

Application Approved by F.A. Siino 5/8/63
 date

Application Disapproved for the following reasons:

BOARD OF HEALTH, AMHERST, MASSACHUSETTS
CERTIFICATE OF COMPLIANCE

THIS IS TO CERTIFY, That the individual Sewage Disposal System installed (x) or repaired () by Keddy Builders Inc at Lot No. 29 has been constructed in accordance with the provisions of

INSTALLER

Article XI of the State Sanitary Code as described in the application for Disposal Works Construction Permit No. 32-63 dated 5/8/63

The issuance of this certificate shall not be construed as a guarantee that the system will function satisfactorily.

DATE 7/19/63 Inspector [Signature]

BOARD OF HEALTH, AMHERST, MASSACHUSETTS
DISPOSAL WORKS CONSTRUCTION PERMIT

No. 32-63
 Permission is hereby granted Keddy Builders Inc. to construct (x) or repair () an Individual Sewage Disposal System at Lot 29 - Valley View Circle as shown on the application for Disposal Works Construction Permit No. 32-63

This permit is issued with the understanding that future alterations or additions will be made if necessary. This permit shall not be construed as permission to create or maintain any sewage nuisance and in the issuance of this permit the Board of Health assumes no responsibility for the future operation or maintenance of the system.


DATE 5/8/63 F.A. Siino
 Board of Health [Signature]

~~66~~
132
142
22

164

~~163~~

48



164
3

492

VETERANS ADMINISTRATION
REPORT OF INSPECTION, INDIVIDUAL WATER SUPPLY AND SEWAGE-DISPOSAL SYSTEM

(THIS SECTION FOR VA USE ONLY)

REGIONAL OFFICE Boston, Massachusetts		PROPERTY ADDRESS Lot # 29 Valley View Circle Amherst, Massachusetts		SUBDIVISION NAME Briar Cliff Manor Section II	
NAME OF BUILDER Keddy Builders, Inc..		NAME OF LENDER Amherst Savings Bank		BLOCK NO.	LOT NO.
TOTAL NUMBER		BASEMENT	CAN ATTIC OR OTHER AREA BE MADE INTO ADDITIONAL BEDROOMS?	WATER SUPPLY AND SEWAGE DISPOSAL (Check)	
LIVING UNITS	BEDROOMS	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	IF YES, HOW MANY?	
1	3			PUBLIC <input checked="" type="checkbox"/> COMMUNITY <input type="checkbox"/> INDIVIDUAL <input type="checkbox"/>	
				WATER SUPPLY BY <input checked="" type="checkbox"/>	
				SEWAGE DISPOSAL BY <input checked="" type="checkbox"/>	

PART I—FOR USE OF INSPECTING OFFICIAL (Fill in below information applicable to subject installation)

INSTRUCTIONS: If new installation, inspect for compliance with approved exhibits and record any observed information not shown on, or which varies from, the approved exhibits. If existing installation, furnish as much of the information as may be available. As applicable use inspector's sketch on reverse.

INDIVIDUAL WATER SUPPLY SYSTEM

Distance to nearest public water main, _____ feet. Size of main, _____ inches.

Individual wells are are not customary in neighborhood.

Give most recent record of failure of wells in immediate vicinity to furnish adequate supply of water _____

Properties in neighborhood are are not being developed with both individual water-supply and sewage-disposal systems.

Lot size: _____ feet wide, _____ feet deep. Dwelling set back from front property line, _____ feet.

Individual water supply from: Drilled well. Driven well. Dug well. Bored well.

Distance of well from:

Building foundation, _____ feet; nearest lot line at front, side, rear, _____ feet;

cast iron sewer, _____ feet; tile sewer, _____ feet; septic tank, _____ feet; disposal field, _____ feet;

seepage pit, _____ feet; cesspool, _____ feet; other sources of possible pollution, _____ feet.

Well construction:

Diameter, _____ inches. Total depth, _____ feet. Type of casing, _____ Depth of casing, _____ feet.

Approximate depth of pumping level of water in well, _____ feet. Approximate yield, _____ gallons per minute.

Sealed watertight to depth of _____ feet.

Exterior space around casing sealed with: Cement grout. Puddled clay. Ordinary backfill.

Well cover: Concrete. Wood. Metal. Openings in well cover watertight: Yes. No.

Pump: Shallow well. Deep well. Length of drop pipe, _____ feet. Pump capacity, _____ gallons per minute.

Located in: Basement. Pump room off basement. Pump house above ground. Pump pit.

Pump room properly drained: Yes. No. Pump mounting watertight: Yes. No.

Type of storage: Pressure. Gravity. Capacity, _____ gallons.

Has bacteriological examination of water been made? Yes. No. If answer is "yes," give date _____, 19____.

Quality of water is is not satisfactory for human consumption.

Installation does does not comply with approved exhibits, if any.

INDIVIDUAL SEWAGE-DISPOSAL SYSTEM

PRIMARY TREATMENT consists of Septic tank. Cesspool.

Septic tank:

Distance from well, none feet. Material, concrete Number of compartments 1

Total liquid capacity, 900 gallons. Capacity inlet compartment, 900 gallons.

Inside length, 8 feet. Inside width, 4 feet. Liquid depth, 4 feet.

Cesspool:

Distance from: Well, _____ feet; foundation, _____ feet; nearest lot line at front, side, rear, _____ feet.

Inside diameter, _____ feet. Depth, _____ feet. Liquid capacity, _____ gallons. Lining material _____

SECONDARY TREATMENT consists of Distribution box and Tile disposal field. Seepage pits. Other _____

Tile disposal field:

Distance from: Well, _____ feet; foundation, 10 feet; nearest lot line at front, side, rear, 12 feet.

Total length of tile lines, 150 feet. Number of lines, 4. Distance between lines, 12 feet.

Total effective absorption area in bottom of trenches, 492 square feet. Trench width, 36 inches.

Length of each line, 66+ feet. Depth, top of tile to finish grade, 18-20 inches.

Type of filter material: Gravel. Broken stone. Cinders. Other Washed Gravel

Depth of filter material beneath tile, 10-12 inches. Depth of filter material over tile, 2-4 inches.

Seepage pits:

Number of pits, _____ Outside diameter, _____ feet. Depth, _____ feet. Lining material _____

Distance from: Well, _____ feet; foundation, _____ feet; nearest lot line at front, side, rear, _____ feet.

If existing installation, give all the following additional information available:

Distance to nearest: Public sewer, _____ feet. Community system, _____ feet.

Approximate direction of surface drainage of lot, _____ Approximate slope, _____ feet per 100 feet.

Soil is: Loam. Sandy loam. Clay. Sandy clay. Coarse sand or gravel. Hardpan. Rock. Other _____

Number of bathrooms, _____. Is there a basement? Yes. No. Basement drains to _____

Fixtures in basement: Laundry tray. Toilet. Bathtub. Shower. None. Floor drain. Sump pump.

Laundry waste disposal: Direct to Seepage pit. Other _____ Through sump pit to: Septic tank. Seepage pits.

Is footing drain provided? Yes. No. Drains to: Surface. Dry well. Sump in basement. Other _____

Downspouts or areaway drain to: Surface discharge. Dry well. Other _____

Depth of house sewer below finish grade at foundation, _____ feet.

PART I (Continued on reverse)

PART I (Continued)

INSPECTOR'S SKETCH (Show by sketch below any pertinent findings not fully described on other side.)

COMMENTS (Note any supplemental pertinent information. If conditions are found which may result in an opinion that the system is unsatisfactory, describe in detail.)

INSPECTION OF INDIVIDUAL WATER SUPPLY SYSTEM MADE BY: <input type="checkbox"/> STATE <input type="checkbox"/> COUNTY <input type="checkbox"/> LOCAL HEALTH AUTHORITY <input type="checkbox"/> VA COMPLIANCE INSPECTOR	DATE OF INSPECTION
SIGNATURE OF INSPECTING OFFICIAL	TITLE

INSPECTION OF INDIVIDUAL SEWAGE-DISPOSAL SYSTEM MADE BY: <input type="checkbox"/> STATE <input type="checkbox"/> COUNTY <input type="checkbox"/> LOCAL HEALTH AUTHORITY <input type="checkbox"/> VA COMPLIANCE INSPECTOR	DATE OF INSPECTION
SIGNATURE OF INSPECTING OFFICIAL	TITLE

PART II—FOR USE OF THE HEALTH DEPARTMENT OFFICIAL REVIEWING REPORT

BASED ON THE INFORMATION REPORTED HEREON AND OTHER AVAILABLE INFORMATION, IT IS THE OPINION OF THE (Check) <input type="checkbox"/> STATE <input type="checkbox"/> COUNTY <input type="checkbox"/> LOCAL DEPARTMENT OF HEALTH THAT THIS INDIVIDUAL WATER SUPPLY SYSTEM IS:	<input type="checkbox"/> SATISFACTORY AS A DOMESTIC WATER SUPPLY FOR THE SUBJECT PROPERTY <input type="checkbox"/> NOT SATISFACTORY AS A DOMESTIC WATER SUPPLY FOR THE SUBJECT PROPERTY
BASED ON THE INFORMATION REPORTED HEREON, AND OTHER AVAILABLE INFORMATION, IT IS THE OPINION OF THE (Check) <input type="checkbox"/> STATE <input type="checkbox"/> COUNTY <input checked="" type="checkbox"/> LOCAL DEPARTMENT OF HEALTH THAT THIS INDIVIDUAL SEWAGE-DISPOSAL SYSTEM, WITH PROPER MAINTENANCE:	<input type="checkbox"/> CAN BE EXPECTED TO FUNCTION SATISFACTORILY AND IS NOT LIKELY TO CREATE AN UNSANITARY CONDITION <input type="checkbox"/> CANNOT BE EXPECTED TO FUNCTION SATISFACTORILY

REMARKS

DATE 7/30/63	SIGNATURE OF REVIEWING OFFICIAL <i>Greenish G. Lins</i>	TITLE Director of Public Health
------------------------	--	---

PART III—FOR USE OF VA OFFICE


I have reviewed the foregoing and the pertinent VA Compliance Inspection Report and recommend that the


individual water supply system be considered	<input type="checkbox"/> Acceptable	<input type="checkbox"/> Not acceptable
individual sewage-disposal system be considered	<input type="checkbox"/> Acceptable	<input type="checkbox"/> Not acceptable

REMARKS

DATE	SIGNATURE OF CHIEF, APPRAISAL SECTION
------	---------------------------------------

#29





#59

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM

Address of property 59 VALLEY VIEW DRIVE, AMHERST
Owner's name RUSS VERNON-JONES
Date of Inspection JAN. 26 AND APRIL 23, 1995

PART A
CHECKLIST

Check if the following have been done:

- Pumping information was requested of the owner, occupant, and Board of Health.
- None of the system components have been pumped for at least two weeks and the system has been receiving normal flow rates during that period. Large volumes of water have not been introduced into the system recently or as part of this inspection.
- N/A As built plans have been obtained and examined. Note if they are not available with N/A.
- The facility or dwelling was inspected for signs of sewage back-up.
- The site was inspected for signs of breakout.
- All system components, excluding the SAS, have been located on the site.
- The septic tank manholes were uncovered, opened, and the interior of the septic tank was inspected for condition of baffles or tees, material of construction, dimensions, depth of liquid, depth of sludge, depth of scum.
- The size and location of the SAS on the site has been determined based on existing information or approximated by non-intrusive methods.
- The facility owner (and occupants, if different from owner) were provided with information on the proper maintenance of SSDS.

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART B
SYSTEM INFORMATION

FLOW CONDITIONS

If residential

3 number of bedrooms
4 number of current residents
YES garbage grinder, yes or no
YES laundry connected to system, yes or no
NO seasonal use, yes or no

If nonresidential, calculated flow:

Water meter readings, if available:

_____ Last date of occupancy

GENERAL INFORMATION

Pumping records and source of information:

PUMPED LAST SEPT. 1993 AND, AS PART OF THIS INSPECTION, ON JAN. 26, 1995

YES System pumped as part of inspection, yes or no
if yes, volume pumped 1000 GAL.

Reason for pumping:

SOLIDS ACCUMULATION AND NECESSITY TO "SNAKE" TO D-BOX.
ALSO NEED TO INSPECT BAFFLE/TEE DIMENSIONS.

Type of system

Septic tank/distribution box/soil absorption system

Single cesspool

Overflow cesspool

Privy

Shared system (yes or no) (if yes, attach previous inspection records, if any)

Other (explain) _____

Approximate age of all components. Date installed, if known. Source of information:

AGE = APPROX. 25 YEARS. DATE INSTALLED APPROX. 1970 AS REPORTED BY OWNER

NO Sewage odors detected when arriving at the site, yes or no

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART B
SYSTEM INFORMATION continued

SOIL ABSORPTION SYSTEM (SAS): YES.

(locate on site plan, if possible; excavation not required, but may be approximated by non-intrusive methods)

ESTIMATED SAS IS TWO LEACH TRENCHES. DEPTH & LENGTH NOT KNOWN.

If not determined to be present, explain:

Type

leaching pits and number

leaching chambers and number

leaching galleries and number

✓ leaching trenches, number, length

leaching fields, number, dimensions

overflow cesspool, number

ESTIMATE = TWO

Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, recommendations for maintenance or repairs, etc.)

NO APPARENT PROBLEMS WITH SYSTEM LOCATION OR FUNCTION

CESSPOOLS (locate on site plan):

number and configuration

depth-top of liquid to inlet invert

depth of solids layer

depth of scum layer

dimensions of cesspool

materials of construction

indication of groundwater

inflow (cesspool must be pumped as part of inspection)

Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, recommendations for maintenance or repairs, etc.)

PRIVY:

(locate on site plan)

materials of construction

dimensions

depth of solids

Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, recommendations for maintenance or repairs, etc.)

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART B
SYSTEM INFORMATION continued

SEPTIC TANK: Yes
(locate on site plan)

depth below grade: 24"

material of construction: concrete metal FRP other(explain)

dimensions: 102" LONG x 58" WIDE x 55" EFF. DEPTH.

6" sludge depth
34" distance from top of sludge to bottom of outlet tee or baffle
3" scum thickness
4" distance from top of scum to top of outlet tee or baffle
17" distance from bottom of scum to bottom of outlet tee or baffle

Comments:

(recommendation for pumping, condition of inlet and outlet tees or baffles, depth of liquid level in relation to outlet invert, structural integrity, evidence of leakage, recommendations for repairs, etc.)

INLET & OUTLET TEE'S ARE IN GOOD CONDITION.

SEPTIC TANK AND D-BOX " " " "

RECOMMEND NEXT PUMPING IN 1997

DISTRIBUTION BOX: Yes
(locate on site plan)

-0- depth of liquid level above outlet invert

Comments:

(note if level and distribution is equal, evidence of solids carryover, evidence of leakage into or out of box, recommendation for repairs, etc.)

D-BOX IS LEVEL

FLOW TO TWO OUTLETS IS EQUAL

MINOR SOLIDS IN D-BOX, CLEANED OUT CONCURRENT W/ INSPECTION.

PUMP CHAMBER: No
(locate on site plan)

_____ pumps in working order, yes or no

Comments:

(note condition of pump chamber, condition of pumps and appurtenances, recommendations for maintenance or repairs, etc.)

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
FAILURE CRITERIA

Indicate yes, no, or not determined (Y, N, or ND). Describe basis of determination in all instances. If "not determined", explain why not)

No Backup of sewage into facility?

No Discharge or ponding of effluent to the surface of the ground or surface waters?

No Static liquid level in the distribution box above outlet invert?

No Liquid depth in cesspool <6" below invert or available volume < 1/2 day flow?

No Required pumping 4 times or more in the last year?
number of times pumped _____

No Septic tank is metal? cracked? structurally unsound? substantial infiltration? substantial exfiltration? tank failure imminent?

No Is any portion of the SAS, cesspool or privy:
below the high groundwater elevation?

No within 50 feet of a surface water?

No within 100 feet of a surface water supply or tributary to a surface water supply?

No within a Zone I of a public well?

No within 50 feet of a bordering vegetated wetland or salt marsh (cesspools and privies only, not the SAS)?


No within 50 feet of a private water supply well?

No less than 100 feet but greater than 50 feet from a private water supply well with no acceptable water quality analysis? If the well has been analyzed to be acceptable, attach copy of well water analysis for coliform bacteria, volatile organic compounds, ammonia nitrogen and nitrate nitrogen.

**SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART B
SYSTEM INFORMATION continued**

SKETCH OF SEWAGE DISPOSAL SYSTEM:

include ties to at least two permanent references landmarks or benchmarks
locate all wells within 100'



DEPTH TO GROUNDWATER

6' + depth to groundwater

method of determination or approximation:

LOT IS HIGH & GENTLY SLOPING
NO REPORT OR EVIDENCE OF GROUNDWATER IN VICINITY OF SYSTEM (CHECKED CELLAR, ETC.)
NO EVIDENCE OF WATER ABOVE OUTLET OF D-BOX.

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART D
CERTIFICATION

Name of Inspector RICHARD SCOTT
Company Name RICHARD SCOTT, P.E.
Company Address 31 SHUTESBURY RD. PELHAM, MA 01002

Certification Statement

I certify that I have personally inspected the sewage disposal system at this address and that the information reported is true, accurate and complete as of the time of inspection. The inspection was performed and any recommendations regarding upgrade, maintenance and repair are consistent with my training and experience in the proper function and maintenance of on-site sewage disposal systems.

Check one:

I have not found any information which indicates that the system fails to adequately protect public health or the environment as defined in 310 CMR 15.303. Any failure criteria not evaluated are as stated in the **FAILURE CRITERIA** section of this form.

I have determined that the system fails to protect public health and the environment as defined in 310 CMR 15.303. The basis for this determination is provided in the **FAILURE CRITERIA** section of this form.

Inspector's Signature

Richard Scott

Date


April 23, 1995

Original to system owner

Copies to:

Buyer (if applicable) - % OWNER

Approving authority - D. ZAROZINSKI, HEALTH DEPT., AMHERST



Richard Scott P.E.
31 Shutesbury Rd.
Pelham, MA 01002

February 11, 1995

Russ Vernon-Jones
59 Valley View Drive
Amherst, MA 01002

Subject: Septic System Inspection 59 Valley View Dr. Amherst

Dear Russ:


Per your request, I have completed an inspection of the septic system at the subject property. Enclosed are four copies of the inspection report for your use and distribution to others who are involved in the sale. Note that I have classified the system as being in Good Condition. Additional comments are noted in the report.

Current function of the system appears to be fine. There can be no guarantee of future performance of this septic system but my expectation is that loading similar to yours will be accepted for an indefinite period without further modification to the system.


You should also be aware that statewide regulations requiring system inspections at time of sale will take effect sometime in the next few months. If your sale is not completed by March 31, the new regulations may affect you. The details of how inspections must be done after March have not been fully detailed. I have tried to take into account some of the items which I think may be required under the new process but I am not aware of all that may be required nor are the state inspection forms yet available.

If you find that more is required as a result of the new regulations or if you have questions on the inspection or the report, you may reach me at the above address or by phone evenings at (413) 256-0647.

Sincerely,



Richard Scott, P.E.



II. Description of Sewage Disposal System

- A. Date installed: 1970 ±
- B. Cesspool _____ Septic tank Other _____
If "other," describe: _____
If septic tank, capacity: 1000 gallons
- C. Leaching facility: Field _____ Trench(es) _____ Pit _____
Size of Leaching facility: SIZE & TYPE OF LEACH FACILITY NOT KNOWN
- D. Material of which tank constructed: REINFORCED CONCRETE
- E. If septic tank is not found after search, explain evidence for system's apparent success or failure:

III. Inspection

- A. Amount of septage pumped from tank: 1000 gallons
- B. Describe accumulation of solids found in the tank:
MODERATE ACCUMULATION. 3" FLOATING SCUM; 6" SETTLED SOLIDS.
- C. Is outlet (tee) baffle in place in tank? Yes No _____
Unknown (explain) (OUTLET TEE VIEWED BY FLASHLIGHT FROM INLET END)
- D. Is outlet (tee) baffle damaged? Yes _____ No
Unknown (explain) NO APPARENT DAMAGE
- E. Is inlet (tee) baffle in place in tank? Yes No _____
Unknown (explain) CLEANOUT COVER IS OVER INLET. INLET TEE IS CLAY PIPE
W/ 8" ABOVE & BELOW PIPE INVERT. 2" AIRSPACE ABOVE TEE.
- F. Is inlet (tee) baffle damaged? Yes _____ No
Unknown (explain) _____
- G. Prior to pumping, is liquid level in tank above the tank outlet? Yes _____ No
Unknown (explain) _____
- H. Was liquid observed flowing from the outlet back in to the tank during or after pumping? Yes _____ No
- I. Algal growth? Yes _____ No Describe: _____
- J. Odor? Yes No _____ Describe: NORMAL
- K. Wastewater discharge slow? Yes _____ No
Describe: TOILETS WERE FLUSHED TO TANK. FLOW WAS GOOD.

RICHARD SCOTT, P.E.
REGISTERED CIVIL ENGINEER

SITE ENGINEERING
PERC TESTS SEPTIC SYSTEM DESIGN

31 SHUTESBURY ROAD
PELHAM, MA 01002

(413) 256-0647

SEPTIC SYSTEM INSPECTION FORM

Date of Inspection: JAN. 26, 1995

REQUESTED BY:

RUSS VERNON-JONES (413) 256-8885
Name Phone Number

59 VALLEY VIEW DRIVE AMHERST, MA 01002
Address (number, street, town, state, ZIP code)

59 VALLEY VIEW DRIVE AMHERST MA
Location of Property (number, street, city/town, state)

I. Description of Property

A. Number of Bedrooms: 3 B. Number of Bathrooms: 2

C. Appliances: Dishwasher Yes Garbage Disposal Yes
Washing Machine Yes Other _____

D. Length of present ownership: 10 years

E. Year round residence: Yes No _____

F. Seasonal residence: Yes _____ No

G. Pumping of septic tank during past two years:

Date Pumped: SEPT. 1993 By RAY'S EXCAVATING

Date Pumped: _____ By _____

III. Failed

- _____ sewage flow to the surface;
 - _____ overload of the system;
 - _____ the system is in such a state of disrepair that it cannot function as originally intended;
 - _____ lack of a four (4) foot protective zone between the bottom of the system and ground water;
 - _____ outlet tee or baffle is not in place in the septic tank;
 - _____ inlet tee or baffle is not in place in the septic tank;
 - _____ liquid level in tank is above the tank outlet;
 - _____ after or during tank pumping, liquid is observed flowing from the outlet bank into the tank;
 - _____ any other actual threat to the public health:
-

Signed Richard Scott

Title PROFESSIONAL ENGINEER

Date JAN. 26, 1995

CERTIFICATE OF COMPLIANCE

I, the undersigned engineer or sanitarian currently registered in the Commonwealth of Massachusetts, certify that I have inspected the property described above and find it, as of this date, based solely upon my visual inspection and upon the pumping of the septic tank, to be in:

I. Good Working Condition

From the inspection, and from pumping records, this system appears to be in good working order.

Comments: NO APPARENT PROBLEMS WITH SYSTEM LOCATION OR FUNCTION.

II. Marginal Condition

A. Type 1 The system could not be judged in good working order because of the following reasons:

_____ System could not be judged because of an extended period of non-use. Approximate number of months: _____.

_____ Problems with the system or its location. Explain:

_____ records show excessive pumping (more than two (2) times within any twelve (12) month period);

_____ presence of visible Ferric Sulfide stains or any other indication of high maximum groundwater levels;

_____ system is inadequate for intended use;

_____ system is located within one hundred feet (100') of any domestic water supply well, including wells on neighboring properties;

_____ system is located within one hundred feet (100') of lake, pond, streams or other watercourse;

_____ Any other potential threat to the public health:

A NOTE FROM
RICK SCOTT

DAVE:
THIS IS THE UPDATE FOR
59 VALLEY VIEW DRIVE.

① D-Box LOCATED
& INSPECTED

② INFO ENTERED ON
CURRENT FORM.

EVERYTHING LOOKS FINE.

Rick 4-24-95

2

1875

1875

1875

1875

1875

1875

1875

1875

1875

1875

1875

1875

1875

1875

1875

SKETCH PLAN

Show the tank location with the distance triangulated from any two points on the house which the tank serves.

