

1917 HENRY STREET Lot D 85-12
Pending



No. 99-23

NOT PD AS OF 11-31-99

FEE 60⁰⁰

COMMONWEALTH OF MASSACHUSETTS

Board of Health, Amherst, MA.

APPLICATION FOR DISPOSAL SYSTEM CONSTRUCTION PERMIT



Application for a Permit to Construct () Repair (x) Upgrade () Abandon () - Complete System Individual Components

Location <u>197 Henry St.</u>	Owner's Name <u>CAROL STEEL</u>
Map/Parcel#	Address <u>c/o AH. MEG ZIMONK.</u>
Lot#	Telephone# <u>259-0041</u>
Installer's Name <u>KARL'S SITEWORK</u>	Designer's Name <u>Alan Weiss</u>
Address <u>HADLEY, MA.</u>	Address <u>Belcherstown, MA.</u>
Telephone# <u>549-5396</u>	Telephone# <u>913-323 5959</u>

Type of Building Res Lot Size (20,000 +/-) sq. ft.
 Dwelling - No. of Bedrooms 3 Garbage grinder (x)
 Other - Type of Building _____ No. of persons _____ Showers (), Cafeteria ()
 Other Fixtures _____
 Design Flow (min. required) _____ gpd Calculated design flow _____ Design flow provided _____ gpd
 Plan: Date 11/29/97 Number of sheets 4 Revision Date _____
 Title SEPTIC TANK LOCATION PLAN.
 Description of Soil(s) _____
 Soil Evaluator Form No. _____ Name of Soil Evaluator _____ Date of Evaluation _____

DESCRIPTION OF REPAIRS OR ALTERATIONS REPLACE SEPTIC TANK

The undersigned agrees to install the above described Individual Sewage Disposal System in accordance with the provisions of TITLE 5 and further agrees to not to place the system in operation until a Certificate of Compliance has been issued by the Board of Health.

Signed Meg Zimonk, atty in fact for Carol Steel Date 11/30/97

Inspections _____

No. 99-23

COMMONWEALTH OF MASSACHUSETTS

FEE 60⁰⁰

Board of Health, Amherst, MA.

CERTIFICATE OF COMPLIANCE

Description of Work: Individual Component (x) Complete System

The undersigned hereby certify that the Sewage Disposal System; Constructed (), Repaired (x), Upgraded (), Abandoned ()

by: MARIS
at 197 HENRY ST

has been installed in accordance with the provisions of 310 CMR 15.00 (Title 5) and the approved design plans/as-built plans relating to application No. 99-23, dated _____ Approved Design Flow _____ (gpd)

Installer Alwe Date: 12/18/99
Designer: _____ Inspector: David Pappas Date: 12/7/99

The issuance of this permit shall not be construed as a guarantee that the system will function as designed.

No. 99-23

FEE 60⁰⁰

COMMONWEALTH OF MASSACHUSETTS

Board of Health, Amherst, MA.


DISPOSAL SYSTEM CONSTRUCTION PERMIT

Permission is hereby granted to; Construct () Repair (x) Upgrade () Abandon () an individual sewage disposal system at 197 Henry St as described in the application for

Disposal System Construction Permit No. 99-23, dated 11-30-99


Provided: Construction shall be completed within three years of the date of this permit. All local conditions must be met.

Date 11-30-99 Board of Health David Pappas



DESIGN NOTES:

1. PUMP AND REMOVE/CRUSH AND FILL OLD S. TANK.
2. PLACE NEW 1,500 GAL. S. TANK OUTLET INVERT AT 96.50'.
(SAME ELEV. AS EXISTING TANK OUTLET)
3. PITCH LINE TO LEACH TANK (.005 min.)
4. FILL S. TANK TO OUTLET INVERT AND CALL DESIGNER AND BOH FOR INSPECTION OF L. TANK AND S. TANK WHILE L. TANK IN USE.
5. MAINTAIN PROPER PITCH (0.02 FT./FT.) FROM SILL TO S. TANK INLET
6. PROVIDE BD. OF HEALTH WITH PERMIT AND PLAN PRIOR TO WORK
7. PLACE S. TANK ON STABLE BASE OF 6" OF W. STONE..




NOVEMBER 29, 1999

SCALE 1" = 10'+/-

SEPTIC TANK REPLACEMENT PLAN

CAROL STEELE
197 HENRY ST.
AMHERST. MA


COLD SPRING ENVIRONMENTAL, INC.



-NOTE-

THIS PLAT IS COMPILED FROM DEEDS, PLANS AND OTHER SOURCES AND IS NOT
TO BE CONSTRUED AS AN ACCURATE SURVEY AND IS NOT TO BE RECORDED.
BUILDING LOCATION ACCURACY IS NOT GUARANTEED

Remnants
Book 4790, Page 312
Book 4790, Page 320



TO: FLORENCE SAVINGS BANK &
FIRST AMERICAN TITLE INSURANCE COMPANY

TO THE BEST OF MY INFORMATION, KNOWLEDGE AND BELIEF
I HEREBY REPORT THAT I HAVE EXAMINED THE PREMISES AND BASED ON EXISTING
MONUMENTATION ALL VISIBLE EASEMENTS, ENCROACHMENTS AND BUILDINGS ARE LOCATED ON
THE GROUND AS SHOWN AND THAT THE BUILDINGS ARE ENTIRELY WITHIN THE LOT LINES,
EXCEPT AS NOTED. I FURTHER REPORT THAT THE PROPERTY IS NOT LOCATED WITHIN
A FLOOD PRONE AREA AS SHOWN ON FEDERAL FLOOD INSURANCE MAPS FOR
COMMUNITY #

250156

SURVEYOR: Randall E. Iyer




-NOTE-
THIS PLAT FOR MORTGAGE LOAN PURPOSES ONLY
AND DOES NOT CONSTITUTE A PROPERTY SURVEY


-MORTGAGE LOAN INSPECTION PLAT-
AMHERST, MASSACHUSETTS
PREPARED FOR
CAROL A. STEELE


SCALE: 1"=40' JANUARY 29, 1998
HAROLD L. EATON AND ASSOCIATES, INC.
REGISTERED PROFESSIONAL LAND SURVEYORS
235 RUSSELL STREET - HADLEY - MASSACHUSETTS

SENT BY: ZIONEK AND ZIONEK; 11-18-99 1:27PM; 4135495764 => #1/1



TYPICAL 2 CHAMBER S. TANK OR EQUIV. (WATERTIGHT)





RECEIVED DEC 1 1999

**ZIOMEK & ZIOMEK
ATTORNEYS AT LAW**

PH. 413-549-0080
P O BOX 6 400 AMITY ST.
AMHERST, MA 01004

3191

53-7233/2118

DATE 11/30/99

PAY
TO THE
ORDER OF

Town of Amherst
Sixty and no/100

\$ 60.00

DOLLARS  Security features included. Details on back.

© HARLAND SYMÉ 2



FOR

Sumit/Steale

[Signature]

MP

⑈003191⑈ ⑆211872331⑆ 02 25 001373⑈

R # 1052

GEOL. 171 (193)

•
•
•
•
•
•

Cold Spring Environmental
350 Old Enfield Road
Belchertown, Ma. 01007

413-323-5957, phone
413-323-4916, fax

transmittal

To: Attorney Meg Ziomek

From: Alan E. Weiss

Date: 11/15/99

Re: Title V Report

Pages:

CC: Karl's

Ms. Steele,

Amherst Inspection Services,

Urgent

For Review

Please Comment

Please Reply

Please Recycle

Att: Ziomek

Here is the Title V report for 197 Henry Street. We await your authorization for further work,

Alan Weiss

545-0080

Called
Meg
Ziomek
within a
few DAYS

RECEIVED NOV 16 1999

RECEIVED - 1964 - 11 - 18



COMMONWEALTH OF MASSACHUSETTS
 EXECUTIVE OFFICE OF ENVIRONMENTAL AFFAIRS
 DEPARTMENT OF ENVIRONMENTAL PROTECTION
 ONE WINTER STREET, BOSTON MA 02108 (617) 292-5500

TRUDY COXE
 Secretary

DAVID B. STRUHS
 Commissioner

ARGEO PAUL CELLUCCI
 Governor

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
 PART A
 CERTIFICATION

Property Address: 197 HENRY ST., Amherst Name of Owner CAROL STEELE
 Address of Owner: 35 Spruce Hill Ave
Florence, MA 01062 (585-8086)
 Date of Inspection: 10/27/99
 Name of Inspector: (Please Print) Alan E. Weiss, R.S.
 I am a DEP approved system inspector pursuant to Section 15.340 of Title 5 (310 CMR 15.000)
 Company Name: Cold Spring Environmental, Inc.
 Mailing Address: 350 Old Enfield Rd., Belchertown, MA 01007
 Telephone Number: 413-323-5957

CERTIFICATION STATEMENT

I certify that I have personally inspected the sewage disposal system at this address and that the information reported below is true, accurate and complete as of the time of inspection. The inspection was performed based on my training and experience to determine proper function and maintenance of on-site sewage disposal systems. The system:

- Passes
- Conditionally Passes
- Needs Further Evaluation By the Local Approving Authority
- Fails

Inspector's Signature: Alan E. Weiss

Date: 10/27/99



The System Inspector shall submit a copy of this inspection report to the Approving Authority (Board of Health or DEP) within thirty (30) days of completing this inspection. If the system is a shared system or has a design flow of 10,000 gpd or greater, the inspector and the system owner shall submit the report to the appropriate regional office of the Department of Environmental Protection. The original should be sent to the system owner and copies sent to the buyer, if applicable, and the approving authority.

NOTES AND COMMENTS

* SEPTIC TANK HAS ONLY 18" OF LIQUID.
 * Kari's attempted to repair bottom plug. Tank still would not fill.
 * Returned on 11/3/99. Tank still only 1/2 full.; recommend replacement of septic tank only.

RECEIVED NOV 16 1999

1950 10 10 10 10 10

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART A
CERTIFICATION (continued)

Property Address: 197 Henry St. Amherst.
Owner: Steele
Date of Inspection: 10/27/99

INSPECTION SUMMARY: Check A, B, C, or D:

A. SYSTEM PASSES:

_____ I have not found any information which indicates that any of the failure conditions described in 310 CMR 15.303 exist. Any failure criteria not evaluated are indicated below.

COMMENTS: _____

B. SYSTEM CONDITIONALLY PASSES:

yes One or more system components as described in the "Conditional Pass" section need to be replaced or repaired. The system, upon completion of the replacement or repair, as approved by the Board of Health, will pass.


Indicate yes, no, or not determined (Y, N, or ND). Describe basis of determination in all instances. If "not determined", explain why not.

yes The septic tank is metal, unless the owner or operator has provided the system inspector with a copy of a Certificate of Compliance (attached) indicating that the tank was installed within twenty (20) years prior to the date of the inspection; or the septic tank, whether or not metal, is cracked, structurally unsound, shows substantial infiltration or exfiltration or tank failure is imminent. The system ~~will~~ pass inspection if the existing septic tank is replaced with a complying septic tank as approved by the Board of Health. ^{may}

_____ Sewage backup or breakout or high static water level observed in the distribution box is due to broken or obstructed pipe(s) or due to a broken, settled or uneven distribution box. The system will pass inspection if (with approval of the Board of Health).
_____ broken pipe(s) are replaced
_____ obstruction is removed
_____ distribution box is levelled or replaced

_____ The system required pumping more than four times a year due to broken or obstructed pipe(s). The system will pass inspection if (with approval of the Board of Health):
_____ broken pipe(s) are replaced
_____ obstruction is removed

RECEIVED NOV 16 1999



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART A
CERTIFICATION (continued)

Property Address: 197 - Henry St., Amherst
Owner: Steele
Date of Inspection: 10/27/99

C. FURTHER EVALUATION IS REQUIRED BY THE BOARD OF HEALTH:

_____ Conditions exist which require further evaluation by the Board of Health in order to determine if the system is failing to protect the public health, safety and the environment.

1) **SYSTEM WILL PASS UNLESS BOARD OF HEALTH DETERMINES IN ACCORDANCE WITH 310 CMR 15.303 (1)(b) THAT THE SYSTEM IS NOT FUNCTIONING IN A MANNER WHICH WILL PROTECT THE PUBLIC HEALTH AND SAFETY AND THE ENVIRONMENT:**

- ___ Cesspool or privy is within 50 feet of surface water
- ___ Cesspool or privy is within 50 feet of a bordering vegetated wetland or a salt marsh.

2) **SYSTEM WILL FAIL UNLESS THE BOARD OF HEALTH (AND PUBLIC WATER SUPPLIER, IF ANY) DETERMINES THAT THE SYSTEM IS FUNCTIONING IN A MANNER THAT PROTECTS THE PUBLIC HEALTH AND SAFETY AND THE ENVIRONMENT:**

- ___ The system has a septic tank and soil absorption system (SAS) and the SAS is within 100 feet of a surface water supply or tributary to a surface water supply.
- ___ The system has a septic tank and soil absorption system and the SAS is within a Zone I of a public water supply well.
- ___ The system has a septic tank and soil absorption system and the SAS is within 50 feet of a private water supply well.
- ___ The system has a septic tank and soil absorption system and the SAS is less than 100 feet but 50 feet or more from a private water supply well, unless a well water analysis for coliform bacteria and volatile organic compounds indicates that the well is free from pollution from that facility and the presence of ammonia nitrogen and nitrate nitrogen is equal to or less than 5 ppm. Method used to determine distance _____ (approximation not valid).

3) OTHER

RECEIVED NOV 15 1999

RECEIVED
MAY 13 1964

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM

PART A

CERTIFICATION (continued)

Property Address: 197 Henry St
Owner: Steele
Date of Inspection: 10/27/99

D. SYSTEM FAILS:

You must indicate either "Yes" or "No" to each of the following:

I have determined that one or more of the following failure conditions exist as described in 310 CMR 15.303. The basis for this determination is identified below. The Board of Health should be contacted to determine what will be necessary to correct the failure.

- | Yes | No | |
|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | Backup of sewage into facility or system component due to an overloaded or clogged SAS or cesspool. |
| <input type="checkbox"/> | <input type="checkbox"/> | Discharge or ponding of effluent to the surface of the ground or surface waters due to an overloaded or clogged SAS or cesspool. |
| <input type="checkbox"/> | <input type="checkbox"/> | Static liquid level in the distribution box above outlet invert due to an overloaded or clogged SAS or cesspool. |
| <input type="checkbox"/> | <input type="checkbox"/> | Liquid depth in cesspool is less than 6" below invert or available volume is less than 1/2 day flow. |
| <input type="checkbox"/> | <input type="checkbox"/> | Required pumping more than 4 times in the last year <u>NOT</u> due to clogged or obstructed pipe(s).
Number of times pumped <input type="checkbox"/> . |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of the Soil Absorption System, cesspool or privy is below the high groundwater elevation. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is within 100 feet of a surface water supply or tributary to a surface water supply. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is within a Zone I of a public well. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is within 50 feet of a private water supply well. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is less than 100 feet but greater than 50 feet from a private water supply well with no acceptable water quality analysis. If the well has been analyzed to be acceptable, attach copy of well water analysis for coliform bacteria, volatile organic-compounds, ammonia nitrogen and nitrate nitrogen. |

E. LARGE SYSTEM FAILS:

You must indicate either "Yes" or "No" to each of the following:

The following criteria apply to large systems in addition to the criteria above:

The system serves a facility with a design flow of 10,000 gpd or greater (Large System) and the system is a significant threat to public health and safety and the environment because one or more of the following conditions exist:

- | Yes | No | |
|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | the system is within 400 feet of a surface drinking water supply |
| <input type="checkbox"/> | <input type="checkbox"/> | the system is within 200 feet of a tributary to a surface drinking water supply |
| <input type="checkbox"/> | <input type="checkbox"/> | the system is located in a nitrogen sensitive area (Interim Wellhead Protection Area - IWPA) or a mapped Zone II of a public water supply well) |

The owner or operator of any such system shall upgrade the system in accordance with 310 CMR 15.304(2). Please consult the local regional office of the Department for further information.

RECEIVED NOV 16 1999

1000

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART B
CHECKLIST

Property Address: 197 Henry St.
Owner: Steele
Date of Inspection: 10/27/99

Check if the following have been done: You must indicate either "Yes" or "No" as to each of the following:

Yes No

- | | | |
|-------------------------------------|--------------------------|--|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Pumping information was provided by the owner, occupant, or Board of Health. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | None of the system components have been pumped for at least two weeks and the system has been receiving normal flow rates during that period. Large volumes of water have not been introduced into the system recently or as part of this inspection. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | As built plans have been obtained and examined. Note if they are not available with N/A. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The facility or dwelling was inspected for signs of sewage back-up. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The system does not receive non-sanitary or industrial waste flow. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The site was inspected for signs of breakout. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | All system components, excluding the Soil Absorption System, have been located on the site. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The septic tank manholes were uncovered, opened, and the interior of the septic tank was inspected for condition of baffles or tees, material of construction, dimensions, depth of liquid, depth of sludge, depth of scum.
The size and location of the Soil Absorption System on the site has been determined based on: |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Existing information. For example, Plan at B.O.H. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Determined in the field (if any of the failure criteria related to Part C is at issue, approximation of distance is unacceptable) [15.302(3)(b)] |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The facility owner (and occupants, if different from owner) were provided with information on the proper maintenance of SubSurface Disposal Systems. |

RECEIVED NOV 16 1999

2011年11月11日

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION

Property Address: 197. Henry St.
Owner: Steele
Date of Inspection: 10/27/99

FLOW CONDITIONS

RESIDENTIAL:

Design flow: 330 g.p.d./bedroom.
Number of bedrooms (design): 3 Number of bedrooms (actual): 3
Total DESIGN flow 330
Number of current residents: 3
Garbage grinder (yes or no): N
Laundry (separate system) (yes or no): N; If yes, separate inspection required
Laundry system inspected (yes or no) _____
Seasonal use (yes or no): N
Water meter readings, if available (last two year's usage (gpd): N/A
Sump Pump (yes or no): N
Last date of occupancy: current

COMMERCIAL/INDUSTRIAL:

Type of establishment: N/A
Design flow: _____ gpd (Based on 15.203)
Basis of design flow _____
Grease trap present: (yes or no) _____
Industrial Waste Holding Tank present: (yes or no) _____
Non-sanitary waste discharged to the Title 5 system: (yes or no) _____
Water meter readings, if available: _____
Last date of occupancy: _____

OTHER: (Describe) _____
Last date of occupancy: _____

GENERAL INFORMATION

PUMPING RECORDS and source of information:

System pumped as part of inspection: (yes or no) Y
If yes, volume pumped: ~~000~~ gallons 300?
Reason for pumping: _____

TYPE OF SYSTEM


- Septic tank/distribution box/soil absorption system
- Single cesspool
- Overflow cesspool
- Privy
- Shared system (yes or no) (if yes, attach previous inspection records, if any)
- I/A Technology etc. Attach copy of up to date operation and maintenance contract
- Tight Tank _____ Copy of DEP Approval

Other _____

APPROXIMATE AGE of all components, date installed (if known) and source of information: _____ 14 years

Sewage odors detected when arriving at the site: (yes or no) N

RECEIVED NOV 16 1999



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 197. Henry St.
Owner: Steele,
Date of Inspection: 10/27/99

BUILDING SEWER:
(Locate on site plan)

Depth below grade: 12"
Material of construction: cast iron 40 PVC other (explain)

Distance from private water supply well or suction line 10'
Diameter 4" ϕ
Comments: (condition of joints, venting, evidence of leakage, etc.)
OK.

SEPTIC TANK:
(locate on site plan)

Depth below grade: 15"
Material of construction: concrete metal Fiberglass Polyethylene other(explain)

If tank is metal, list age ____ Is. age confirmed by Certificate of Compliance ____ (Yes/No)

Dimensions: 8' x 4.5' x 4.5'
Sludge depth: 2"
Distance from top of sludge to bottom of outlet tee or baffle: 32"
Scum thickness: 2"
Distance from top of scum to top of outlet tee or baffle: 26"
Distance from bottom of scum to bottom of outlet tee or baffle: 22"
How dimensions were determined: measured.

Comments:
(recommendation for pumping, condition of inlet and outlet tees or baffles, depth of liquid level in relation to outlet invert, structural integrity, evidence of leakage, etc.) Tank less than 1/2 full, Evidence of leakage.

GREASE TRAP: N
(locate on site plan)

Depth below grade: ____
Material of construction: concrete metal Fiberglass Polyethylene other(explain)

Dimensions: ____
Scum thickness: ____
Distance from top of scum to top of outlet tee or baffle: ____
Distance from bottom of scum to bottom of outlet tee or baffle: ____
Date of last pumping: ____

Comments:
(recommendation for pumping, condition of inlet and outlet tees or baffles, depth of liquid level in relation to outlet invert, structural integrity, evidence of leakage, etc.)

RECEIVED NOV 16 1999

RECEIVED
MAY 10 1964

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 497 Henry St.
Owner: 1027497
Date of Inspection: stele

TIGHT OR HOLDING TANK: N (Tank must be pumped prior to, or at time of, inspection)
(locate on site plan)

Depth below grade: _____
Material of construction: concrete metal Fiberglass Polyethylene other(explain)

Dimensions: _____

Capacity: _____ gallons

Design flow: _____ gallons/day

Alarm present _____

Alarm level: _____ Alarm in working order: Yes No

Date of previous pumping: _____

Comments:

(condition of inlet tee, condition of alarm and float switches, etc.)

DISTRIBUTION BOX: N

(locate on site plan)

Depth of liquid level above outlet invert: 4

Comments:

(note if level and distribution is equal, evidence of solids carryover, evidence of leakage into or out of box, etc.)

PUMP CHAMBER: N

(locate on site plan)


Pumps in working order: (Yes or No) _____

Alarms in working order (Yes or No) _____

Comments:

(note condition of pump chamber, condition of pumps and appurtenances, etc.)

RECEIVED NOV 16 1999



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 197 Henry St.
Owner: Steele.
Date of Inspection: 10/27/99

SOIL ABSORPTION SYSTEM (SAS):

(locate on site plan, if possible; excavation not required, location may be approximated by non-intrusive methods)

If not located, explain:

Type:

leaching pits, number: _____
leaching chambers, number: (1) 700 gal. 18'x13'
leaching galleries, number: _____
leaching trenches, number, length: _____
leaching fields, number, dimensions: _____
overflow cesspool, number: _____
Alternative system: _____
Name of Technology: _____

Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, damp soil, condition of vegetation, etc.)
Stone, clear, no liquid, L. Tank looks fine. No signs of Hi water table.

CESSPOOLS: N

(locate on site plan)

Number and configuration: _____
Depth-top of liquid to inlet invert: _____
Depth of solids layer: _____
Depth of scum layer: _____
Dimensions of cesspool: _____
Materials of construction: _____
Indication of groundwater: _____
inflow (cesspool must be pumped as part of inspection) _____

Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, etc.)

PRIVY: N

(locate on site plan)

Materials of construction: _____ Dimensions: _____
Depth of solids: _____

Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, etc.)

RECEIVED NOV 16 1999


Copyright © 1994 by
The McGraw-Hill Companies

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 197 Henry St.
Owner: Steel.
Date of Inspection: 10/27/99

SKETCH OF SEWAGE DISPOSAL SYSTEM:

include ties to at least two permanent reference landmarks or benchmarks
locate all wells within 100' (Locate where public water supply comes into house)



RECEIVED NOV 16 1999

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 197 Henry St.
Owner: Steele
Date of Inspection: 10/27/99

NRCS Report name _____
Soil Type _____
Typical depth to groundwater _____

USGS Date website visited _____
Observation Wells checked _____
Groundwater depth: Shallow _____ Moderate _____ Deep _____

SITE EXAM Slope
 Surface water
 Check Cellar
 Shallow wells

Estimated Depth to Groundwater 8' Feet (10'-6" on 12/4/84 Perz Test.) (R.B. Huntley)

Please indicate all the methods used to determine High Groundwater Elevation:

- Obtained from Design Plans on record
- Observed Site (Abutting property, observation hole, basement sump etc.)
- Determined from local conditions
- Checked with local Board of health
- Checked FEMA Maps
- Checked pumping records
- Checked local excavators, installers
- Used USGS Data

Describe how you established the High Groundwater Elevation. (Must be completed)

* Used Topo + vegetation, no evid. of g.w. at bottom of leach tank.

RECEIVED NOV 7 8 1999

100-100000

No. 85-12
 ALMER M. HUNTLEY, JR. No. 9417
 Seal of the Commonwealth of Massachusetts
 Seal of the Board of Health

FEE 70

THE COMMONWEALTH OF MASSACHUSETTS

BOARD OF HEALTH

Town OF Amherst

Application for Disposal Works Construction Permit

Application is hereby made for a Permit to Construct (X) or Repair () an Individual Sewage Disposal System at:

197 Henry Street Location - Address Lot D

Ress Building Corp. or Lot No. Route 66, Westhampton

KARL'S Exc. Owner Address RIVER DR. HADLEY

Installer Address

Type of Building Size Lot 21,030 Sq. feet

Dwelling - No. of Bedrooms 3 Expansion Attic () Garbage Grinder ()

Other - Type of Building No. of persons Showers () - Cafeteria ()

Other fixtures

Design Flow 55 gallons per person per day. Total daily flow 330 gallons.

Septic Tank - Liquid capacity gallons Length Width Diameter Depth

Disposal Trench - No. Width Total Length Total leaching area sq. ft.

Dry Well 1 Diameter Depth below inlet Total leaching area sq. ft.

Other Distribution box () Dosing tank () Dimensions 18'x13'x0" Capacity=699GPD

Percolation Test Results Performed by RPB Huntley Assoc. Date Dec. 4, 1984

Test Pit No. 1 2.0 minutes per inch Depth of Test Pit Depth to ground water

Test Pit No. 2 minutes per inch Depth of Test Pit Depth to ground water

Description of Soil C/M sand and gravel groundwater @ 10' 6"

Nature of Repairs or Alterations - Answer when applicable

Agreement:

The undersigned agrees to install the aforescribed Individual Sewage Disposal System in accordance with the provisions of TITLE 5 of the State Sanitary Code - The undersigned further agrees not to place the system in operation until a Certificate of Compliance has been issued by the board of health.

Signed Robert E. Shook, Pres 4/10/85

Application Approved By C. Drach 4/9/85

Application Disapproved for the following reasons:

Permit No. 85-12 Issued 4/9/85 Date

THE COMMONWEALTH OF MASSACHUSETTS

BOARD OF HEALTH

OF

Certificate of Compliance

THIS IS TO CERTIFY, That the Individual Sewage Disposal System constructed () or Repaired () by Installer

at has been installed in accordance with the provisions of TITLE 5 of The State Sanitary Code as described in the application for Disposal Works Construction Permit No. dated

THE ISSUANCE OF THIS CERTIFICATE SHALL NOT BE CONSTRUED AS A GUARANTEE THAT THE SYSTEM WILL FUNCTION SATISFACTORY.

DATE Inspector

CHECK OR FILL IN WHERE APPLICABLE

RECEIVED NOV 16 1985

RECEIVED NOV 16 1985

1911
MAY 10 1911
RECEIVED

1911
MAY 10 1911
RECEIVED

PROPOSED DOMESTIC SUBSURFACE DISPOSAL SYSTEM DESIGN

Prepared For: RESS Building Corp

Location: Lot "D", Henry St, Anheist

Number of Bedrooms: 3 Garbage Disposal: NO

LEACH AREA DESIGN

3 Bedrooms x 2 persons/bedroom = 6 persons

6 Persons x 55 gallons of wastewater/person/day = 330 total gallons of wastewater/day.

Percolation Rate: 2.0 min/inch

Gallon of wastewater/square feet of leach area for a Percolation Rate of:

$$\begin{aligned} \underline{2.0} \text{ min/inch} &= \underline{2.5} \text{ Gal/SF Sidewall Area} \\ &= \underline{1.0} \text{ Gal/SF Bottom Area} \end{aligned}$$

- * If a leach bed is to be installed, no sidewall is allowed.
- * If percolation rate exceeds 20 min/inch, no bottom area is allowed.

- SEPTIC TANK -

* WITHOUT GARBAGE DISPOSAL:

330 Gallons of wastewater/day x 150% = 495 REQUIRED effective liquid capacity of septic tank.

RECOMMENDED: 1500 Septic Tank

* In no case will the septic tank be less than 1,000 gallons (effective liquid capacity)

** WITH GARBAGE DISPOSAL:

_____ Gallons of wastewater/day x 200% = _____ REQUIRED effective liquid capacity of septic tank.

RECOMMENDED: _____ Septic Tank

** In no case will the septic tank be less than 1,500 gallons (effective liquid capacity)

RECEIVED NOV 16 1959





Commonwealth of Massachusetts
Executive Office of Environmental Affairs

Department of Environmental Protection

William F. Weld
Governor
Argeo Paul Cellucci
Lt. Governor

Trudy Coxe
Secretary
David B. Strubs
Commissioner

SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM PART A CERTIFICATION

Property Address: 197 HENRY STREET, AMHERST, MA

Date of Inspection: OCTOBER 10, 1996 / NOVEMBER 1, 1996

Name of Inspector: RAYMOND MIECZKOWSKI

Company Name, Address and Telephone Number:

SYSTEMS
P.O. BOX 684 (413) 549-6013
HADLEY, MA. 01035

Address of Owner:
(If different)

CERTIFICATION STATEMENT

I certify that I have personally inspected the sewage disposal system at this address and that the information reported below is true, accurate and complete as of the time of inspection. The inspection was performed based on my training and experience in the proper function and maintenance of on-site sewage disposal systems. The system:

- Passes
 Conditionally Passes
 Needs Further Evaluation By the Local Approving Authority
 Fails

Inspector's Signature:

Raymond E. Mieczkowski

Date:

11/3/96

The System Inspector shall submit a copy of this inspection report to the Approving Authority within thirty (30) days of completing this inspection. If the system is a shared system or has a design flow of 10,000 gpd or greater, the inspector and the system owner shall submit the report to the appropriate regional office of the Department of Environmental Protection.

The original should be sent to the system owner and copies sent to the buyer, if applicable and the approving authority.

INSPECTION SUMMARY:

Check A, B, C, or D:

A) SYSTEM PASSES:

I have not found any information which indicates that the system violates any of the failure criteria as defined in 310 CMR 15.303. Any failure criteria not evaluated are indicated below.

B) SYSTEM CONDITIONALLY PASSES:

One or more system components need to be replaced or repaired. The system, upon completion of the replacement or repair, passes inspection.

Indicate yes, no, or not determined (Y, N, or ND). Describe basis of determination in all instances. If "not determined", explain why not)

The septic tank is metal, cracked, structurally unsound, shows substantial infiltration or exfiltration, or tank failure is imminent. The system will pass inspection if the existing septic tank is replaced with a conforming septic tank as approved by the Board of Health.

(revised 11/03/95)

1


RECEIVED NOV 16 1996

1950

seepage pit (X) square feet: 120 sq. ft.

Grinder Yes (X) No () No. Bedrooms: 3 No. People 6

BUILT PLAN:



RECEIVED NOV 16 1999

Henry St

REGULAR MAINTENANCE OF YOUR PRIVATE SEWAGE DISPOSAL SYSTEM

This system must be inspected periodically and the tank pumped out at an interval not to exceed 3 years.

100

100

LEACHING PIT DESIGN

Precast Pit Used: 10 ' Long x 5 ' Wide x 2 ' Effective Depth
Using 4 ' of stone all around and 1.0 ' of stone under pit.

SIDEWALL AREA:

18 ' Long x 3 ' Effective Depth x 2 Sides = 108 SF

13 ' Wide x 3 ' Effective Depth x 2 Sides = 78 SF

Total of 186 SF (Sidewall Area) x 2.5 Gal/SF = 465 Gal/Pit (Sidewall)

BOTTOM AREA:

18 ' Long x 13 ' Wide = 234 SF

234 SF (Bottom Area) x 1.0 Gal/SF = 234 Gal/Pit (Bottom)

465 Gal/Pit (Sidewall)

- 234 Gal/Pit (Bottom)

= 699 TOTAL Gal Pit (Designed)

330

* Without Garbage Disposal: _____ Total Gal/Day (REQUIRED)

* With Garbage Disposal: 1.5 x _____ Gal/Day (Daily Flow) = _____ Gal/Pit

330

Using _____ Gal/Day (Daily Flow) ÷ 699 Gal/Pit = 1 Pits

RECEIVED NOV 16 1999

