

415 Meadow St.  
Nancy Hardy



No. 03-13  
Revised

THE COMMONWEALTH OF MASSACHUSETTS

FEE 275<sup>00</sup>  
PL -  
CH 171

BOARD OF HEALTH

Town Amherst OF

APPLICATION FOR DISPOSAL SYSTEM CONSTRUCTION PERMIT

Application for a Permit to Construct ( ) Repair  Upgrade ( ) Abandon ( ) -  Complete System  Individual Components

<u>415 Meadow St.</u> Location	<u>Nancy Hardy</u> Owner's Name
<u>4-D/9</u> Map/Parcel #	<u>415 Meadow St., Amherst, MA</u> Address
<u>WW Ch. A</u> Lot #	<u>(413) 587-9500</u> Telephone #
<u>PRATT CORNELL</u> Installer's Name	<u>Richard E. Costa</u> Designer's Name
<u>259-1411</u> Address	<u>Amherst Civil Engineering</u> Address
<u>259-1411</u> Telephone #	<u>P.O. BOX 3312, Amherst, MA</u> Address
	<u>(413) 256-3400</u> Telephone #

Type of Building: \_\_\_\_\_ Lot Size 30,025 Sq. feet  
Dwelling — No. of Bedrooms 4 Garbage Grinder   
Other — Type of Building \_\_\_\_\_ No. of persons \_\_\_\_\_ Showers ( ), Cafeteria ( )  
Other fixtures \_\_\_\_\_

Design Flow (min. required) 440 gpd Calculated design flow 592 gpd Design flow provided \_\_\_\_\_ gpd  
Plan: Date 8/5/03 Number of sheets 1 Revision Date \_\_\_\_\_  
Title "Plan of Septic System Repair"

Description of Soil(s) Attached  
Soil Evaluator Form No. \_\_\_\_\_ Name of Soil Evaluator Robert Stover Date of Evaluation 7/24/03

DESCRIPTION OF REPAIRS OR ALTERATIONS Install 1500 Gal. Septic Tank,  
Install new leach bed: 50' long by 16' wide

The undersigned agrees to install the above described Individual Sewage Disposal System in accordance with the provisions of TITLE 5 and further agrees not to place the system in operation until a Certificate of Compliance has been issued by the Board of Health.

Signed \_\_\_\_\_ Date \_\_\_\_\_

Inspections \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

FORM 1 - APPLICATION FOR DSCP DEP APPROVED FORM 5/96

No. 03-13  
Revised

THE COMMONWEALTH OF MASSACHUSETTS



Amherst BOARD OF HEALTH  
CERTIFICATE OF COMPLIANCE

Description of Work:  Individual Component(s)  Complete System

The undersigned hereby certify that the Sewage Disposal System; Constructed ( ), Repaired , Upgraded ( )

by: Nancy Hardy  
at 415 Meadow St.

has been installed in accordance with the provisions of 310 CMR 15.00 (Title 5) and the approved design plans/as-built plans relating to application No. 03-13 dated \_\_\_\_\_ Approved Design Flow \_\_\_\_\_ (gpd)

Installer [Signature]  
Designer: Robert Stover 8/19/03 Inspector [Signature] Date 8/19/03

The issuance of this certificate shall not be construed as a guarantee that the system will function as designed.

FORM 3 - CERTIFICATE OF COMPLIANCE DEP APPROVED FORM 5/96

No. 03-13

THE COMMONWEALTH OF MASSACHUSETTS

FEE 275<sup>00</sup>  
PL  
CH 171

Amherst BOARD OF HEALTH

DISPOSAL SYSTEM CONSTRUCTION PERMIT


Permission is hereby granted to Construct ( ) Repair  Upgrade ( ) Abandon ( ) an individual sewage disposal system at 415 Meadow St as described

in the application for Disposal System Construction Permit No. 03-13 Revised dated 8/5/03

Provided: Construction shall be completed within three years of the date of this permit. All local conditions must be met.

Date 8/16/03 Board of Health [Signature]

FORM 2 - DSCP DEP APPROVED FORM 5/96



No Pictures

175 sq ft 2 hours 100.00  
100 plans  
275.00  
4 Bedrooms No G/A

FORM 11: Soil Evaluation Form

NO: \_\_\_\_\_

Commonwealth of Massachusetts  
Town of \_\_\_\_\_

**Soil Suitability Assessment : On-Site Sewage Disposal**

Performed By: Bob Stowe Date: 7/24/03  
Witnessed By: David Zarraga

Location Address of: Lot #	Owner's Name: <u>Nancy Hardy</u> Address of: <u>415 Mendon St</u> Telephone: <u>587-9500</u>
New Construction <input type="checkbox"/> Repair <input checked="" type="checkbox"/>	

Office Review

Published Soil Survey Available? No  Yes   
Year Published \_\_\_\_\_ Publication Scale \_\_\_\_\_ Soil Map Unit \_\_\_\_\_  
Drainage Class \_\_\_\_\_ Soil Limitations \_\_\_\_\_

Surficial Geologic Report Available? No  Yes   
Year Published \_\_\_\_\_ Publication Scale \_\_\_\_\_  
Geologic Material (map unit) \_\_\_\_\_  
Landform \_\_\_\_\_

Flood Insurance Rate Map:  
Above 500 year flood boundary? No  Yes   
Within 500 year flood boundary? No  Yes   
Within 100 year flood boundary? No  Yes

Wetland Area:  
National Wetland Inventory Map (map unit) \_\_\_\_\_  
Wetlands Conservancy Program Map (map unit) \_\_\_\_\_

Current Water Resource Conditions (USGS): month \_\_\_\_\_  
Range: Above Normal  Normal  Below Normal

Other Reference Reviewed:

Determination: Seasonal High Water Table

Methods Used:

- Depth observed standing in observation hole \_\_\_\_\_ inches
- Depth weeping from side of observation hole \_\_\_\_\_ inches
- Depth to soil mottles \_\_\_\_\_ inches
- Ground water adjustment \_\_\_\_\_ feet

Index Well No. \_\_\_\_\_ Reading Date \_\_\_\_\_ Index Well Level \_\_\_\_\_  
Adjustment factor \_\_\_\_\_ Adjusted ground water level \_\_\_\_\_

Depth of Naturally Occurring Previous Material

Does at least four feet of naturally occurring previous materials exist in all areas observed throughout the area proposed for this soil absorption system? \_\_\_\_\_


If not, what is the depth of naturally occurring previous material?  
\_\_\_\_\_

Certification

I certify that on \_\_\_\_\_ (date) I have passed the soil evaluator examination approved by the Department of Environmental Protection and that the above analysis was performed by me consistent with the required training, expertise, and experience described in 310 CMR 15.017.

Signature \_\_\_\_\_  
Date \_\_\_\_\_

CH, 71-295<sup>00</sup>



4 Bedrooms No 9T

On-Site Review

Deep Hole Number 1 Date: 7/24/03 Time PAM  
 Weather Overcast 90°  
 Location (identify on site plan) \_\_\_\_\_  
 Land Use Residential Slope (%) \_\_\_\_\_  
 Surface Stone slate  
 Vegetation: Silver Maple

Landform: \_\_\_\_\_

Position on Landscape (sketch on back) \_\_\_\_\_

Distances from:

Open Water Body 200 feet      Drainageway 100 feet  
 Possible Wet Ares 100 feet      Property Line 40 feet  
 Drinking Water Well 20 feet      Other \_\_\_\_\_

DEEP OBSERVATION HOLE LOG

depth from surface (inches)	soil horizon	soil texture (USDA)	soil color (Munsell)	soil mottling	other (structure, stones, boulders) Consistency, % gravel
12	Kell	Loam	10YR 2/2		Friable
20	Ab	FSL	2.5Y 4/4	None	Friable
30	Bw	FSL	5Y 5/3	Common on	Friable
96	C	FSL	2.5Y 5/1 (6.5)		Massive Flake No Source fragments

Parent Material (geologic) outwash  
 Depth to Bedrock 96"  
 Depth to Groundwater:  
 Standing Water in the Hole 22"  
 Weeping from Pit Face 54"  
 Estimated Seasonal High Water 51"

On-Site Review

Deep Hole Number \_\_\_\_\_ Date: \_\_\_\_\_ Time \_\_\_\_\_  
 Weather \_\_\_\_\_  
 Location (identify on site plan) \_\_\_\_\_  
 Land Use \_\_\_\_\_ Slope (%) \_\_\_\_\_  
 Surface Stone \_\_\_\_\_  
 Vegetation: \_\_\_\_\_

Landform: \_\_\_\_\_

Position on Landscape (sketch on back) \_\_\_\_\_


Distances from:

Open Water Body \_\_\_\_\_ feet      Drainageway \_\_\_\_\_ feet  
 Possible Wet Ares \_\_\_\_\_ feet      Property Line \_\_\_\_\_ feet  
 Drinking Water Well \_\_\_\_\_ feet      Other \_\_\_\_\_

DEEP OBSERVATION HOLE LOG

depth from surface (inches)	soil horizon	soil texture (USDA)	soil color (Munsell)	soil mottling	other (structure, stones, boulders) Consistency, % gravel

Parent Material (geologic) \_\_\_\_\_  
 Depth to Bedrock \_\_\_\_\_  
 Depth to Groundwater:  
 Standing Water in the Hole \_\_\_\_\_  
 Weeping from Pit Face \_\_\_\_\_  
 Estimated Seasonal High Water \_\_\_\_\_





FORM 12: Percolation Test  
Location Address or Lot #

415 Meadow St

Commonwealth of Massachusetts  
Town of

PERCOLATION TEST *		
	DATE: 7/24/07	TIME: 8:14
Observation Hole #	①	
Depth of Perc	60"	
Start Pre-soak	8:11	
End Pre-soak	8:28	
Time at 12"	8:28	
Time at 9"	8:30	
Time at 6"	8:37	
Time (9"-6")	2+	
Rate Min./Inch		

\*Minimum of one percolation test must be performed in both the primary area and reserve area.

Site Passed

Site failed


Performed by

Bob Stever


Witnessed by




David Zarozinski

Comments:



Meadow St





**SOIL EVALUATION**

Soil Evaluator: Robert Stover  
 BOH Representative: David Zarozinski  
 Date of Evaluation: 7/24/03

Ground surface elevation at Deep Hole: 95.25'  
 Estimated Seasonal High Ground Water Elev. 91.00'  
 Bedrock Elev. Deeper than 87.25'

Depth	Soil Horizon	Soil Texture	Soil Color	Mottling	Other
12-0"	Fill	loam	-----	none	friable
0-20"	Ab	FSL	10YR2/2	none	friable
20-30"	Bw	FSL	2.5Y4/4	none	firm, massive
30-96"	C	FLS	5Y5/3	@ 51"	firm, no coarse fragments.

Parent Material (Geologic): outwash  
 Standing Water in the Hole: 6 ft. Weeping from Pit Face: 4.5 ft.  
 Estimated Seasonal High Ground Water: 51"

**DESIGN CRITERIA**

Design flow is for a 4-bedroom house without a garbage grinder.

**DESIGN CALCULATION**


Design flow: 4-bedrooms, no garbage grinder: = 440 gpd.  
 Proposed Septic Tank: 1500 gallon precast concrete septic tank.  
 Effluent Loading Rate: Percolation Rate = 2.33 minutes per inch Class 1 soils  
 Effluent loading rate = 0.74 gpd/sf.

Proposed Soil Absorption System: one leach bed: 50' long by 16' wide


Bottom Area: 50' X 16'	= 800 sf.
Sidewall Area: not allowed	= 0 sf.
Total proposed leaching Area:	= 800 sf.
Calculated Design Flow: 800 sf X 0.74 gpd/sf:	= 592 gpd.
Total Required Design Flow	= 440 gpd (OK)

- GENERAL CONDITIONS**
- This septic system repair plan is prepared in accordance with Title 5, 310 CMR 15.00. Construction shall conform to these regulations.
  - The installer shall inform the designer of any unusual conditions and shall not modify the plan without the written consent of the designer.
  - All debris in the site area shall be removed and disposed of in accordance with the law.
  - There is no guarantee expressed or implied to any user of a system installed pursuant to this plan.
  - The installer shall notify the designer when the system excavation is ready for inspection and the designer and the Board of Health when the system installation is complete and prior to the placement of the cover material for final inspection. Notification shall be 48 hours prior to the time of inspection.
  - The on-site sewage disposal system shall be pumped and inspected as necessary and at least once every three years.


- CONSTRUCTION NOTES**
- Any topsoil, subsoil, old fill, stumps, stones, debris or other impervious materials encountered during excavation shall be removed from the area of the soil absorption system, from five feet around the soil absorption system and from wherever fill is to be placed. Any fill placed under or adjacent to the soil absorption system shall be a clean, granular sand and conform to the specifications of Title 5, 310 CMR 15.255(3).
  - The finished grade above the soil absorption system shall have a minimum two percent slope to shed surface runoff away from the system.
  - Disturbed areas shall be loamed, seeded and mulched until stable vegetation is established.
  - The pipes exiting the distribution box shall have the same invert elevation and shall be level for a minimum of the first two feet.
  - The existing septic tank shall be pumped, crushed and disposed of in accordance with the law. Any part of the existing soil absorption system encountered during excavation shall be disposed of in accordance with the law.



**PROFILE OF SYSTEM**  
SCALE: H: 1" = 10' V: 1" = 3'



**SECTION OF LEACH BED**  
SCALE: H: 1" = 10' V: 1" = 3'



**PLAN OF SEPTIC SYSTEM REPAIR**  
 415 MEADOW STREET, AMHERST, MASS.

**NANCY HARDY**  
 415 MEADOW ST., AMHERST, MA 01002

SCALE: AS SHOWN APPROVED BY: RICHARD COSTA, P.E. / ROBERT STOVER  
 DATE: 7/31/03 REVISED: 8/5/03

AMHERST CIVIL ENGINEERING  
 RICHARD COSTA, P.E. / ROBERT STOVER  
 P.O. BOX 3312, AMHERST, MA 01004-3312  
 (413)256-3400