

No. 00-01

OFFICE COPY #31

FEE 160.00
pd 1-31-2000
\$160.00
CK# 1418

COMMONWEALTH OF MASSACHUSETTS

Board of Health, AMHERST, MA.

APPLICATION FOR DISPOSAL SYSTEM CONSTRUCTION PERMIT

Application for a Permit to Construct () Repair () Upgrade () Abandon () - Complete System Individual Components

| | |
|---|---|
| Location <u>37 WILDFLOWER</u> | Owner's Name <u>HARRIS PASTIDES % K. TEAGUE</u> |
| Map/Parcel# | Address <u>37 WILDFLOWER JONES T+C</u> |
| Lot# <u>#26</u> | Telephone# <u>413-549-370</u> |
| Installer's Name <u>W.W. Clark</u> | Designer's Name <u>ALAN WEISS</u> |
| Address <u>Pratt Corner Rd. Spotsbury, Mass</u> | Address <u>BELCHERTOWN</u> |
| Telephone# <u>259-1411</u> | Telephone# <u>413-323-5957</u> |

Type of Building Res. Lot Size 30,200 +/- sq. ft.
 Dwelling - No. of Bedrooms 3 Garbage grinder
 Other - Type of Building _____ No. of persons _____ Showers (), Cafeteria ()
 Other Fixtures _____
 Design Flow (min. required) 330 gpd Calculated design flow 466 Design flow provided 466 gpd
 Plan: Date 01/11/2000 Number of sheets 4 Revision Date _____
 Title SEPTIC SYSTEM REPAIR PLAN FOR HARRIS PASTIDES
 Description of Soil(s) CLASS I, SAND
 Soil Evaluator Form No. _____ Name of Soil Evaluator A. WEISS Date of Evaluation 12/15/99

DESCRIPTION OF REPAIRS OR ALTERATIONS NEW SEPTIC TANK + L.FIELD

The undersigned agrees to install the above described Individual Sewage Disposal System in accordance with the provisions of TITLE 5 and further agrees to not to place the system in operation until a Certificate of Compliance has been issued by the Board of Health.

Signed Patricia E. Seago for Harris Pastides Date 1-12-2000

Inspections _____

No. 00-01

FEE 160.00

COMMONWEALTH OF MASSACHUSETTS

Board of Health, Amherst, MA.

CERTIFICATE OF COMPLIANCE

Description of Work: Individual Component(s) Complete System


The undersigned hereby certify that the Sewage Disposal System; Constructed (), Repaired (), Upgraded (), Abandoned ()

by: _____
at 34 Wildflower Drive

has been installed in accordance with the provisions of 310 CMR 15.00 (Title 5) and the approved design plans/as-built plans relating to application No. 00-01, dated _____, Approved Design Flow _____ (gpd)

Installer William W. Clark Designer: AW Inspector: David Zepherino Date: 4/14/00

The issuance of this permit shall not be construed as a guarantee that the system will function as designed.



0-01

OFFICE COPY #37

COMMONWEALTH OF MASSACHUSETTS

Board of Health, AMHERST, MA.

APPLICATION FOR DISPOSAL SYSTEM CONSTRUCTION PERMIT

Application for a Permit to Construct () Repair () Upgrade (X) Abandon () - Complete System Individual Components

| | | | |
|------------------|-----------------------------------|-----------------|--------------------------------|
| Location | 37 WILDFLOWER | Owner's Name | HARRIS PASTIDES % K. TEAGUE NO |
| Map/Parcel# | | Address | 37 WILDFLOWER JONES T+C |
| Lot# | #26 | Telephone# | 413-549-370 |
| Installer's Name | W.W. Clark | Designer's Name | ALAN WEISS |
| Address | Pratt Corner Rd. Spatesbury, Mass | Address | BELCHERTOWN |
| Telephone# | 259-1411 | Telephone# | 413-323-5957 |

Type of Building Res. Lot Size 30,200 +/- sq. ft.
 Dwelling - No. of Bedrooms 3 Garbage grinder
 Other - Type of Building _____ No. of persons _____ Showers (), Cafeteria ()
 Other Fixtures _____
 Design Flow (min. required) 330 gpd Calculated design flow 466 Design flow provided 466 gpd
 Plan: Date 01/11/2000 Number of sheets 4 Revision Date _____
 Title SEPTIC SYSTEM REPAIR PLAN FOR HARRIS PASTIDES
 Description of Soil(s) CLASS I, SAND
 Soil Evaluator Form No. _____ Name of Soil Evaluator A. WEISS Date of Evaluation 12/15/99

DESCRIPTION OF REPAIRS OR ALTERATIONS NEW SEPTIC TANK + L. FIELD

The undersigned agrees to install the above described Individual Sewage Disposal System in accordance with the provisions of TITLE 5 and further agrees to not to place the system in operation until a Certificate of Compliance has been issued by the Board of Health.

Signed Kathleen E. Seago for Harris Pastides Date 1-12-2000

Inspections _____

No. 00-01

COMMONWEALTH OF MASSACHUSETTS

Board of Health, Amherst, MA.

CERTIFICATE OF COMPLIANCE

Description of Work: Individual Component(s) Complete System

The undersigned hereby certify that the Sewage Disposal System; Constructed (), Repaired (), Upgraded (X), Abandoned ()

by: _____ at 34 Wildflower Drive

has been installed in accordance with the provisions of 310 CMR 15.00 (Title 5) and the approved design plans/as-built plans relating to application No. 00-01, dated _____, Approved Design Flow _____ (gpd)

Installer William W. Clark Designer: Al Wei Inspector: David Zepherino Date: 4/14/00

The issuance of this permit shall not be construed as a guarantee that the system will function as designed.

FEE 160.00 pd 1-31-2000 \$160.00 CK# 1418

FEE 160.00

DAVE: 4/14/00

I CHECKED THIS
OUT WITH B. CLARK
AND A. WEISS.

THE HOMEOWNER
WAS NOT THERE.

TOM

No. 00-01

OFFICE COPY #37

FEE 160.00
PAID 1-31-2000
OF \$160.00
CK# 1418
ALAN E. WEISS
REG #933

COMMONWEALTH OF MASSACHUSETTS

Board of Health, AMHERST, MA.

APPLICATION FOR DISPOSAL SYSTEM CONSTRUCTION PERMIT

Application for a Permit to Construct () Repair () Upgrade () Abandon () - Complete System Individual Components

| | | |
|---|-------------------------------------|----------------------|
| Location <u>37 WILDFLOWER</u> | Owner's Name <u>HARRIS PASTIDES</u> | <u>90 R. TEAGANO</u> |
| Map/Parcel# | Address <u>37 WILDFLOWER</u> | <u>JONES T-C</u> |
| Lot# <u>#26</u> | Telephone# <u>413-549-370</u> | |
| Installer's Name <u>W.W. Clark</u> | Designer's Name <u>ALAN WEISS</u> | |
| Address <u>Post Office Rd. Spotsbury Mass</u> | Address <u>BELCHERTOWN</u> | |
| Telephone# <u>259-1411</u> | Telephone# <u>413-323-5957</u> | |

Type of Building POS. Lot Size 30,200 +/- sq. ft.
 Dwelling - No. of Bedrooms 3 Garbage grinder
 Other - Type of Building _____ No. of persons _____ Showers (), Cafeteria ()
 Other Fixtures _____
 Design Flow (min. required) 330 gpd Calculated design flow 466 Design flow provided 466 gpd
 Plan: Date 01/11/2000 Number of sheets 4 Revision Date _____
 Title SEPTIC SYSTEM REPAIR PLAN FOR HARRIS PASTIDES
 Description of Soil(s) CLASS I, SAND
 Soil Evaluator Form No. _____ Name of Soil Evaluator A. WEISS Date of Evaluation 12/15/99

DESCRIPTION OF REPAIRS OR ALTERATIONS NEW SEPTIC TANK + L. FIELD

The undersigned agrees to install the above described Individual Sewage Disposal System in accordance with the provisions of TITLE 5 and further agrees to not to place the system in operation until a Certificate of Compliance has been issued by the Board of Health.

Signed Stephen J. Joseph for Harris Pastides Date 1-12-2000

Inspections _____

No. 00-01

COMMONWEALTH OF MASSACHUSETTS

Board of Health, Amherst, MA.

CERTIFICATE OF COMPLIANCE

FEE 160.00
PAT Home
1-803-419-4500
HARRIS-1-803-777-5032

Description of Work: Individual Component(s) Complete System

The undersigned hereby certify that the Sewage Disposal System; Constructed (), Repaired (), Upgraded (), Abandoned ()

by: _____ at 37 Wildflower Drive

has been installed in accordance with the provisions of 310 CMR 15.00 (Title 5) and the approved design plans/as-built plans relating to application No. 00-01, dated _____ Approved Design Flow _____ (gpd)

Installer William W. Clark Designer: Al Weiss Inspector: David Paganini Date: 4/14/00

The issuance of this permit shall not be construed as a guarantee that the system will function as designed.

No. 00-01

COMMONWEALTH OF MASSACHUSETTS

Board of Health, Amherst, MA.

DISPOSAL SYSTEM CONSTRUCTION PERMIT

FEE 160.00
37 Wildflower Dr
00-01
00-01

Permission is hereby granted to; Construct () Repair () Upgrade () Abandon () an individual sewage disposal system at 37 Wildflower Drive as described in the application for

Disposal System Construction Permit No. 00-01, dated 1/13/00.

Provided: Construction shall be completed within three years of the date of this permit. All local conditions must be met.

Form 1255 Rev. 5/96 A.M. Sulkin Co. Boston, MA Date 1/13/00 Board of Health David Paganini



ALAN E. WEISS, M.S., L.S.P.

Licensed Site Professional
Registered Sanitarian
Hydrogeologist
President

- Subsurface Investigations
- 21E Site Investigations
- Pollution Remediation
- Percolation Tests and Septic Designs

350 Old Enfield Rd.
Belchertown, MA 01007
(413) 323-5957 & 323-4916 (FAX)

Date: 12/15/99

Commonwealth of Massachusetts
AMHERST, Massachusetts

Soil Suitability Assessment for On-site Sewage Disposal

Performed By: A. Weiss

Date: 12/15/99

Witnessed By: D. ZABOZINSKI

| | |
|--|---|
| Location Address or Lot # 37 WILD FLOWER DR. AMHERST LOT # 26 | Owner's Name, Address, and Telephone # HARRY PASTIDES c/o KATHLEEN TEAGNO JONES TOWN + County 200 Triangle St. Amherst, MA 01002 519-3700 |
|--|---|

New Construction Repair

Office Review

Published Soil Survey Available: No Yes

Year Published Publication Scale Soil Map Unit

Drainage Class Soil Limitations

Surficial Geologic Report Available: No Yes

Year Published Publication Scale

Geologic Material (Map Unit)

Landform

Flood Insurance Rate Map:

Above 500 year flood boundary No Yes

Within 500 year flood boundary No Yes

Within 100 year flood boundary No Yes

Wetland Area:

National Wetland Inventory Map (map unit)

Wetlands Conservancy Program Map (map unit)

Current Water Resource Conditions (USGS): Month

Range : Above Normal Normal Below Normal

Other References Reviewed:



Location Address or Lot No. 37 WILDFLOWER DR.

On-site Review

Deep Hole Number TP-3 Date: 12/15/99 Time: 9:00 AM Weather SUN, 30°F

Location (identify on site plan) _____

Land Use Rural Resid. Slope (%) 2 Surface Stones _____

Vegetation Deciduous

Landform _____

Position on landscape (sketch on the back)

Distances from:

Open Water Body 100' feet Drainage way 100' feet
 Possible Wet Area 100' feet Property Line 40' feet
 Drinking Water Well 100' feet Other _____
 (*Town H2O)

DEEP OBSERVATION HOLE LOG*

| Depth from Surface (Inches) | Soil Horizon | Soil Texture (USDA) | Soil Color (Munsell) | Soil Mottling | Other (Structure, Stones, Boulders, Consistency, % Gravel) |
|-----------------------------|----------------|---------------------|----------------------|---------------------------|--|
| 0-12" | A+B | FSL | 10YR 3/3 | | FRIABLE |
| 12"-65" | C ₁ | S | 2.5Y 5/5 | | LOOSE F-C, SAND, OUTWASH. |
| 65-100" | C ₂ | FSL | | 65" OXIDES 10YR 5/8 | |


* MINIMUM OF 2 HOLES REQUIRED AT EVERY PROPOSED DISPOSAL AREA

Parent Material (geologic) OUTWASH Depth to Bedrock: 100" +

Depth to Groundwater: Standing Water in the Hole: Not obs. Weeping from Pit Face: Not obs.

Estimated Seasonal High Ground Water: 65" OXIDES.





FORM 12 - PERCOLATION TEST

Location Address or Lot No. 39 WILDFLOWER DR.

COMMONWEALTH OF MASSACHUSETTS

, Massachusetts

| Percolation Test* | | |
|-----------------------|----------------------------------|----------------------|
| Date: <u>12/13/99</u> | | Time: <u>9:00 AM</u> |
| Observation Hole # | <u>P₃</u> | |
| Depth of Perc | <u>40"</u> | |
| Start Pre-soak | <u>9:22</u> | |
| End Pre-soak | <u>9:24</u> | |
| Time at 12" | ↓ | |
| Time at 9" | | |
| Time at 6" | <u>9:26</u> | |
| Time (9"-6") | <u>CAN'T HOLD H₂O</u> | |
| Rate Min./Inch | <u><2</u> | |

* Minimum of 1 percolation test must be performed in both the primary area AND reserve area.


Site Passed Site Failed

Performed By: A. WEISS

Witnessed By: A. ZAROZINSKI

Comments: 5' SEPARATION





Location Address or Lot No. 37 WILDFLOWER DR.

Determination for Seasonal High Water Table

Method Used:

- Depth observed standing in observation hole inches
- Depth weeping from side of observation hole inches
- Depth to soil mottles 65" inches
- Ground water adjustment feet

Index Well Number Reading Date Index well level

Adjustment factor Adjusted ground water level

Depth of Naturally Occurring Pervious Material

Does at least four feet of naturally occurring pervious material exist in all areas observed throughout the area proposed for the soil absorption system? yes


If not, what is the depth of naturally occurring pervious material? _____

Certification

I certify that on June 95 (date) I have passed the soil evaluator examination approved by the Department of Environmental Protection and that the above analysis was performed by me consistent with the required training, expertise and experience described in 310 CMR 15.017.

Signature [Signature] Date 12/15/99





NOT PAID

No. _____

Date: 12-13-99

Commonwealth of Massachusetts
, Massachusetts

Soil Suitability Assessment for On-site Sewage Disposal

Performed By: AL Weiss

Date: 12-15-99

Witnessed By: DAVID ZACCARINO

| | |
|--|---|
| Location Address or Lot # | Owner's Name, Address, and Telephone # <u>PAT PASTIDES</u> <u>37 WILDFLOWER</u> |
| New Construction <input type="checkbox"/> Repair <input checked="" type="checkbox"/> | |

Office Review

Published Soil Survey Available: No Yes

Year Published _____ Publication Scale _____ Soil Map Unit _____

Drainage Class _____ Soil Limitations _____

Surficial Geologic Report Available: No Yes

Year Published _____ Publication Scale _____

Geologic Material (Map Unit) _____

Landform _____

Flood Insurance Rate Map:

Above 500 year flood boundary No Yes

Within 500 year flood boundary No Yes

Within 100 year flood boundary No Yes

Wetland Area:

National Wetland Inventory Map (map unit) _____


Wetlands Conservancy Program Map (map unit) _____

Current Water Resource Conditions (USGS): Month _____

Range :Above Normal Normal Below Normal

Other References Reviewed: _____





Location Address or Lot No. 37 W. 1st Flower Drive

On-site Review

Deep Hole Number _____ Date: 12-15-99 Time: _____ Weather _____
 Location (identify on site plan) _____
 Land Use _____ Slope (%) _____ Surface Stones _____
 Vegetation _____
 Landform _____
 Position on landscape (sketch on the back) _____
 Distances from:
 Open Water Body _____ feet Drainage way _____ feet
 Possible Wet Area _____ feet Property Line _____ feet
 Drinking Water Well _____ feet Other _____

| DEEP OBSERVATION HOLE LOG* | | | | | |
|-----------------------------|--------------|---------------------|----------------------------|--------------------|--|
| Depth from Surface (Inches) | Soil Horizon | Soil Texture (USDA) | Soil Color (Munsell) | Soil Mottling | Other (Structure, Stones, Boulders, Consistency, % Gravel) |
| 12" | A+B Mixed | FSL | 10YR 3/2 | | friable |
| 65" | d1 | S* | 7.5YR 4/6 | 65" 2.5Y 6/E | Loose Dusky, Spongy |
| 100" | C2 | FSL | 2.5Y 6/5 2.5Y 4/6 | | |

* MINIMUM OF 2 HOLES REQUIRED AT EVERY PROPOSED DISPOSAL AREA

Parent Material (geologic) _____ Depth to Bedrock: _____
 Depth to Groundwater: _____ Standing Water in the Hole: _____ Weeping from Pit Face: _____
 Estimated Seasonal High Ground Water: _____





Location Address or Lot No. 37 Wildflower

COMMONWEALTH OF MASSACHUSETTS
 , Massachusetts

| Percolation Test* | | |
|--------------------|------|-----------|
| Date: | | Time: |
| Observation Hole # | | |
| Depth of Perc | 410" | |
| Start Pre-soak | 9:22 | |
| End Pre-soak | 9:24 | CANT HOLD |
| Time at 12" | | |
| Time at 9" | 9:25 | |
| Time at 6" | 9:26 | (22) |
| Time (9"-6") | | |
| Rate Min./Inch | | |

* Minimum of 1 percolation test must be performed in both the primary area AND reserve area.

Site Passed Site Failed


Performed By: AL Weiss

Witnessed By: Dave Zucius

Comments: _____



IP unit



Wild Flower Drive

RECEIVED JAN 31 2000

HARRIS PASTIDES
PATRICIA J MOORE-PASTIDES
104 HOLLIDAY ROAD
COLUMBIA, SC 29223

1418

67-22/539

Date 1/23/2000

Pay To The Order Of Town of Amherst, MA.

\$ 160.⁰⁰

One Hundred sixty and 00/100

Dollars Security features included. Details on back.

WACHOVIA

Wachovia Bank, N.A.
Columbia, SC 29226

Private
Banking

Memo 37 Wildflower

Pg. Moore-Pastides MP

⑆053900225⑆323812693⑆

1418

HARLAND 1998

R# 1100



#37

COMMONWEALTH OF MASSACHUSETTS
EXECUTIVE OFFICE OF ENVIRONMENTAL AFFAIRS
DEPARTMENT OF ENVIRONMENTAL PROTECTION
ONE WINTER STREET, BOSTON MA 02108 (617) 292-5500

TRUDY COXE
Secretary

DAVID B. STRUHS
Commissioner

ARGEO PAUL CELLUCCI
Governor


SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART A
CERTIFICATION

Property Address: 37 WILDFLOWER DR., Amherst Name of Owner: HARRY PASTIDES
Address of Owner: 104 Halday Rd.
Columbia, SC. 29223
Date of Inspection: 7/28/99
Name of Inspector: (Please Print) Alan E. Weiss, R.S.
I am a DEP approved system inspector pursuant to Section 15.340 of Title 5 (310 CMR 15.000)
Company Name: Cold Spring Environmental, Inc.
Mailing Address: 350 Old Enfield Rd., Belchertown, MA 01007
Telephone Number: 413-323-5957

CERTIFICATION STATEMENT

I certify that I have personally inspected the sewage disposal system at this address and that the information reported below is true, accurate and complete as of the time of inspection. The inspection was performed based on my training and experience to ensure proper function and maintenance of on-site sewage disposal systems. The system:

- Passes
- Conditionally Passes
- Needs Further Evaluation By the Local Approving Authority
- Fails



Inspector's Signature: [Signature] Date: 7/28/99


The System Inspector shall submit a copy of this inspection report to the Approving Authority (Board of Health or DEP) within thirty (30) days of completing this inspection. If the system is a shared system or has a design flow of 10,000 gpd or greater, the inspector and the system owner shall submit the report to the appropriate regional office of the Department of Environmental Protection. The original should be sent to the system owner and copies sent to the buyer, if applicable, and the approving authority.

NOTES AND COMMENTS

- 1985 Installation.
- Pumped in 1998.
- 50" of liquid in 55" Leach Tank.

DAT-803-419-4500

7/30/99



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART A:
CERTIFICATION (continued)

Property Address: 37 WILDFLOWER DR
Owner: PASTIDES
Date of Inspection: 7/28/99

INSPECTION SUMMARY: Check A, B, C, or D:

A. SYSTEM PASSES:

_____ I have not found any information which indicates that any of the failure conditions described in 310 CMR 15.303 exist. Any failure criteria not evaluated are indicated below.

COMMENTS: _____

B. SYSTEM CONDITIONALLY PASSES:

_____ One or more system components as described in the "Conditional Pass" section need to be replaced or repaired. The system, upon completion of the replacement or repair, as approved by the Board of Health, will pass.

Indicate yes, no, or not determined (Y, N, or ND). Describe basis of determination in all instances. If "not determined", explain why not.


_____ The septic tank is metal, unless the owner or operator has provided the system inspector with a copy of a Certificate of Compliance (attached) indicating that the tank was installed within twenty (20) years prior to the date of the inspection; or the septic tank, whether or not metal, is cracked, structurally unsound, shows substantial infiltration or exfiltration, or tank failure is imminent. The system will pass inspection if the existing septic tank is replaced with a complying septic tank as approved by the Board of Health.

_____ Sewage backup or breakout or high static water level observed in the distribution box is due to broken or obstructed pipe(s) or due to a broken, settled or uneven distribution box. The system will pass inspection if (with approval of the Board of Health),

- _____ broken pipe(s) are replaced
- _____ obstruction is removed
- _____ distribution box is levelled or replaced

_____ The system required pumping more than four times a year due to broken or obstructed pipe(s). The system will pass inspection if (with approval of the Board of Health):

- _____ broken pipe(s) are replaced
- _____ obstruction is removed



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART A
CERTIFICATION (continued)

Property Address: 37 WILDFLOWER DR.
Owner: Pestides
Date of Inspection: 7/28/89

C. FURTHER EVALUATION IS REQUIRED BY THE BOARD OF HEALTH:

_____ Conditions exist which require further evaluation by the Board of Health in order to determine if the system is failing to protect the public health, safety and the environment.


1) SYSTEM WILL PASS UNLESS BOARD OF HEALTH DETERMINES IN ACCORDANCE WITH 310 CMR 15.303 (1)(b) THAT THE SYSTEM IS NOT FUNCTIONING IN A MANNER WHICH WILL PROTECT THE PUBLIC HEALTH AND SAFETY AND THE ENVIRONMENT:

- ___ Cesspool or privy is within 50 feet of surface water
- ___ Cesspool or privy is within 50 feet of a bordering vegetated wetland or a salt marsh.

2) SYSTEM WILL FAIL UNLESS THE BOARD OF HEALTH (AND PUBLIC WATER SUPPLIER, IF ANY) DETERMINES THAT THE SYSTEM IS FUNCTIONING IN A MANNER THAT PROTECTS THE PUBLIC HEALTH AND SAFETY AND THE ENVIRONMENT:

- ___ The system has a septic tank and soil absorption system (SAS) and the SAS is within 100 feet of a surface water supply or tributary to a surface water supply.
- ___ The system has a septic tank and soil absorption system and the SAS is within a Zone I of a public water supply well.
- ___ The system has a septic tank and soil absorption system and the SAS is within 50 feet of a private water supply well.
- ___ The system has a septic tank and soil absorption system and the SAS is less than 100 feet but 50 feet or more from a private water supply well, unless a well water analysis for coliform bacteria and volatile organic compounds indicates that the well is free from pollution from that facility and the presence of ammonia nitrogen and nitrate nitrogen is equal to or less than 5 ppm. Method used to determine distance _____ (approximation not valid).

3) OTHER



**SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART A
CERTIFICATION (continued)**

Property Address: 37 WILDFLOWER DR.
Owner: PASTIDES
Date of Inspection: 7/28/99

D. SYSTEM FAILS:

You must indicate either "Yes" or "No" to each of the following:

I have determined that one or more of the following failure conditions exist as described in 310 CMR 15.303. The basis for this determination is identified below. The Board of Health should be contacted to determine what will be necessary to correct the failure.

- | Yes | No | |
|-------------------------------------|--------------------------|--|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Backup of sewage into facility or system component due to an overloaded or clogged SAS or cesspool. |
| <input type="checkbox"/> | <input type="checkbox"/> | Discharge or ponding of effluent to the surface of the ground or surface waters due to an overloaded or clogged SAS or cesspool. |
| <input type="checkbox"/> | <input type="checkbox"/> | Static liquid level in the distribution box above outlet invert due to an overloaded or clogged SAS or cesspool. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Liquid depth in cesspool ^{drywell} is less than 6" below invert or available volume is less than 1/2 day flow. |
| <input type="checkbox"/> | <input type="checkbox"/> | Required pumping more than 4 times in the last year NOT due to clogged or obstructed pipe(s). Number of times pumped ____. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of the Soil Absorption System, cesspool or privy is below the high groundwater elevation. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is within 100 feet of a surface water supply or tributary to a surface water supply. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is within a Zone I of a public well. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is within 50 feet of a private water supply well. |
| <input type="checkbox"/> | <input type="checkbox"/> | Any portion of a cesspool or privy is less than 100 feet but greater than 50 feet from a private water supply well with no acceptable water quality analysis. If the well has been analyzed to be acceptable, attach copy of well water analysis for coliform bacteria, volatile organic compounds, ammonia nitrogen and nitrate nitrogen. |

E. LARGE SYSTEM FAILS:


You must indicate either "Yes" or "No" to each of the following:

The following criteria apply to large systems in addition to the criteria above:

The system serves a facility with a design flow of 10,000 gpd or greater (Large System) and the system is a significant threat to public health and safety and the environment because one or more of the following conditions exist:

- | Yes | No | |
|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | the system is within 400 feet of a surface drinking water supply |
| <input type="checkbox"/> | <input type="checkbox"/> | the system is within 200 feet of a tributary to a surface drinking water supply |
| <input type="checkbox"/> | <input type="checkbox"/> | the system is located in a nitrogen sensitive area (Interim Wellhead Protection Area - IWPA) or a mapped Zone II of a public water supply well) |

The owner or operator of any such system shall upgrade the system in accordance with 310 CMR 15.304(2). Please consult the local regional office of the Department for further information.




**SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART B
CHECKLIST**

Property Address: 37 WILDFLOWER DR.
 Owner: PASTIDES
 Date of Inspection: 7/28/99

Check if the following have been done: You must indicate either "Yes" or "No" as to each of the following:

- | Yes | No | |
|-------------------------------------|--------------------------|---|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Pumping information was provided by the owner, occupant, or Board of Health. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | None of the system components have been pumped for at least two weeks and the system has been receiving normal flow rates during that period. Large volumes of water have not been introduced into the system recently or as part of this inspection. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | As built plans have been obtained and examined. Note if they are not available with N/A. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The facility or dwelling was inspected for signs of sewage back-up. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The system does not receive non-sanitary or industrial waste flow. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The site was inspected for signs of breakout. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | All system components, excluding the Soil Absorption System, have been located on the site. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The septic tank manholes were uncovered, opened, and the interior of the septic tank was inspected for condition of baffles or tees, material of construction, dimensions, depth of liquid, depth of sludge, depth of scum. The size and location of the Soil Absorption System on the site has been determined based on: |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Existing information. For example, Plan at B.O.H. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Determined in the field (if any of the failure criteria related to Part C is at issue, approximation of distance is unacceptable) [15.302(3)(b)] |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | The facility owner (and occupants, if different from owner) were provided with information on the proper maintenance of SubSurface Disposal Systems. |



**SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION**

Property Address: 37 WILDFLOWER DR.
Owner: PASTIDES
Date of Inspection: 7/27/99

FLOW CONDITIONS

RESIDENTIAL:

Design flow: 330 g.p.d./bedroom.
Number of bedrooms (design): 3 Number of bedrooms (actual):
Total DESIGN flow 330?
Number of current residents: 4
Garbage grinder (yes or no): N (Plen 1785 says Yes)
Laundry (separate system) (yes or no): N; If yes, separate inspection required
Laundry system inspected (yes or no)
Seasonal use (yes or no): N
Water meter readings, if available (last two year's usage (gpd): N/A
Sump Pump (yes or no):
Last date of occupancy:

COMMERCIAL/INDUSTRIAL:

Type of establishment:
Design flow: gpd (Based on 15.203)
Basis of design flow
Grease trap present: (yes or no)
Industrial Waste Holding Tank present: (yes or no)
Non-sanitary waste discharged to the Title 5 system: (yes or no)
Water meter readings, if available:
Last date of occupancy:

OTHER: (Describe)
Last date of occupancy:

GENERAL INFORMATION

PUMPING RECORDS and source of information:

1998 (owner asked not to pump).
System pumped as part of inspection: (yes or no) N
If yes, volume pumped: 1500 gallons (per record)
Reason for pumping:


TYPE OF SYSTEM

- Septic tank/distribution box/soil absorption system
- Single cesspool
- Overflow cesspool
- Privy
- Shared system (yes or no) (if yes, attach previous inspection records, if any)
- I/A Technology etc. Attach copy of up to date operation and maintenance contract
- Tight Tank Copy of DEP Approval

Other

APPROXIMATE AGE of all components, date installed (if known)-and source of information: (14 yrs)

Sewage odors detected when arriving at the site: (yes or no) N



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 37 WINDFLOWER DR.
Owner: PASTIDES
Date of Inspection: 7/28/99

BUILDING SEWER:
(Locate on site plan)

Depth below grade: 16"
Material of construction: cast iron 40 PVC other (explain)

Distance from private water supply well or suction line 10' f
Diameter 4" Ø
Comments: (condition of joints, venting, evidence of leakage, etc.)

SEPTIC TANK: X
(locate on site plan)

Depth below grade: 30"
Material of construction: concrete metal Fiberglass Polyethylene other(explain)

If tank is metal, list age Is age confirmed by Certificate of Compliance (Yes/No)

Dimensions: 10' X 4.5' X 4.5'
Sludge depth: 2"
Distance from top of sludge to bottom of outlet tee or baffle: 39"
Scum thickness: 1-2"
Distance from top of scum to top of outlet tee or baffle: 6"
Distance from bottom of scum to bottom of outlet tee or baffle: 12"
How dimensions were determined: measured


Comments:
(recommendation for pumping, condition of inlet and outlet tees or baffles, depth of liquid level in relation to outlet invert, structural integrity, evidence of leakage, etc.) Good condition, Bit. in baffles in place, level good.

GREASE TRAP:
(locate on site plan)

Depth below grade:
Material of construction: concrete metal Fiberglass Polyethylene other(explain)

Dimensions:
Scum thickness:
Distance from top of scum to top of outlet tee or baffle:
Distance from bottom of scum to bottom of outlet tee or baffle:
Date of last pumping:

Comments:
(recommendation for pumping, condition of inlet and outlet tees or baffles, depth of liquid level in relation to outlet invert, structural integrity, evidence of leakage, etc.)



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 37 WILDFLOWER DR.
Owner: PASTIDES
Date of Inspection: 7/28/99

TIGHT OR HOLDING TANK: N (Tank must be pumped prior to, or at time of, inspection)
(locate on site plan)

Depth below grade: _____
Material of construction: concrete metal Fiberglass Polyethylene other(explain)

Dimensions: _____

Capacity: _____ gallons

Design flow: _____ gallons/day

Alarm present

Alarm level: _____ Alarm in working order: Yes No

Date of previous pumping: _____

Comments:

(condition of inlet tee, condition of alarm and float switches, etc.)

DISTRIBUTION BOX: N
(locate on site plan)

Depth of liquid level above outlet invert: _____

Comments:

(note if level and distribution is equal, evidence of solids carryover, evidence of leakage into or out of box, etc.) _____


PUMP CHAMBER: N
(locate on site plan)

Pumps in working order: (Yes or No) _____

Alarms in working order (Yes or No) _____

Comments:

(note condition of pump chamber, condition of pumps and appurtenances, etc.) _____



SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 37 WILDFLOWER DR.
Owner: PASTIDES
Date of Inspection: 7/28/99

SOIL ABSORPTION SYSTEM (SAS):

(locate on site plan, if possible; excavation not required, location may be approximated by non-intrusive methods)

If not located, explain:

Type:

leaching pits, number: (1) 1000 gal. (12' x 8') 55 IN. EFF. HT. (50" OF LIQUID).
leaching chambers, number: _____
leaching galleries, number: _____
leaching trenches, number, length: _____
leaching fields, number, dimensions: _____
overflow cesspool, number: _____
Alternative system: _____
Name of Technology: _____

Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, damp soil, condition of vegetation, etc.)

LIQUID NEARLY TO TOP (90% FULL). L. TANK. MAX'D. OUT.

CESSPOOLS: N
(locate on site plan)


Number and configuration: _____
Depth-top of liquid to inlet invert: _____
Depth of solids layer: _____
Depth of scum layer: _____
Dimensions of cesspool: _____
Materials of construction: _____
Indication of groundwater: _____
inflow (cesspool must be pumped as part of inspection) _____

Comments:

(note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, etc.)

PRIVY: N
(locate on site plan)

Materials of construction: _____ Dimensions: _____
Depth of solids: _____
Comments:
(note condition of soil, signs of hydraulic failure, level of ponding, condition of vegetation, etc.)





SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 37 WILDFLOWER DR.
Owner: PASTIDES
Date of Inspection: 7/28/99

SKETCH OF SEWAGE DISPOSAL SYSTEM:

include ties to at least two permanent reference landmarks or benchmarks
locate all wells within 100' (Locate where public water supply comes into house)





SUBSURFACE SEWAGE DISPOSAL SYSTEM INSPECTION FORM
PART C
SYSTEM INFORMATION (continued)

Property Address: 37 WILDFLOWER DR.
Owner: PASADES
Date of Inspection: 7/28/99

NRCS Report name _____
Soil Type _____
Typical depth to groundwater _____

USGS Date website visited _____
Observation Wells checked _____
Groundwater depth: Shallow _____ Moderate _____ Deep _____


SITE EXAM Slope _____
Surface water _____
Check Cellar _____
Shallow wells _____

Estimated Depth to Groundwater 6 Feet (NEARBY PERC. JUNE, 1999).

Please indicate all the methods used to determine High Groundwater Elevation:

- Obtained from Design Plans on record
- Observed Site (Abutting property, observation hole, basement sump etc.)
- Determined from local conditions
- Checked with local Board of health
- Checked FEMA Maps
- Checked pumping records
- Checked local excavators, installers
- Used USGS Data

Describe how you established the High Groundwater Elevation. (Must be completed)
USED DATA FROM NEARBY WORK, TOPO. + VEGETATION.



BOARD OF HEALTH
TOWN OF AMHERST, MASSACHUSETTS

Lot 26 Wildflower Dr.


Important Information Regarding Your Private Sewage Disposal System

DISPLAY THIS DOCUMENT IN A PROMINENT PLACE

Owner BILL LEE Address ~~CAVE HILL RD LEUGRETT~~
 Installer H+F CONST. Address LEUGRETT SUUNDERLAND
 Date Installation Inspected and Approved 4/18/85 665-3788

Description of System: Tank Capacity: 1500
 Leach Field () Bed () Seepage Pit (X) Square Feet: 266 ^{96' Bottom} SIDE WALLS
 Garbage Grinder Yes (X) No () No. Bedrooms: 3 No. People 6

AS - BUILT PLAN:




We never had one installed. (pgm-p)

- 18" deep (actually it was ≈ 30" deep, next time he'll add extenders) (pgm-p)

PROPER MAINTENANCE OF YOUR PRIVATE SEWAGE DISPOSAL SYSTEM

1. This system must be inspected periodically and the tank pumped out at an interval not to exceed 3 years.
2. For your protection sanitary pumpers are licensed by the Amherst Board of Health.
3. Regular pumping is crucial to avoid early failure and costly repairs of the system.
4. DO NOT dispose into the system such items as rags, string, sanitary napkins, coffee grounds as they can cause it to clog and fail.
5. Further information can be obtained by contacting your Health Department at 253-7077.



No. 84-12

#37


FEE \$90.

THE COMMONWEALTH OF MASSACHUSETTS

BOARD OF HEALTH

Town OF Amherst

Application for Disposal Works Construction Permit



Application is hereby made for a Permit to Construct (X) or Repair () an Individual Sewage Disposal System at:

37 Wildflower Amherst Woods Phase II Location - Address
William Lee Owner
L+F CONSTRUCTION Installer
26 or Lot No.
30 Cave Hill Rd. Leverett Ma. Address
RATTLESPACE GUTTER LEVERETT Address

Type of Building Dwelling - No. of Bedrooms 3 Expansion Attic () Garbage Grinder (X)
Other - Type of Building No. of persons Showers () - Cafeteria ()
Other fixtures

Design Flow 55 gallons per person per day. Total daily flow 330 gallons.
Septic Tank - Liquid capacity 1500 gallons Length Width Diameter Depth
Disposal Trench - No. Width Total Length Total leaching area 175 sq. ft.
Seepage Pit No. 1 Diameter 10 1/2 x 7' Depth below inlet 5' Total leaching area 75.5 sq. ft.
Other Distribution box () no Dosing tank ()
Percolation Test Results Performed by Frederick Filios Date Mar 21, 1984
Test Pit No. 1 2.2 minutes per inch Depth of Test Pit 10' Depth to ground water none
Test Pit No. 2 minutes per inch Depth of Test Pit Depth to ground water

Description of Soil Enclosed 1000 Gallon Seepage Pit
Nature of Repairs or Alterations - Answer when applicable

Agreement: The undersigned agrees to install the aforescribed Individual Sewage Disposal System in accordance with the provisions of TITLE 5 of the State Sanitary Code - The undersigned further agrees not to place the system in operation until a Certificate of Compliance has been issued by the board of health.

Signed William Lee Date 4/19/84
Application Approved By [Signature] Date 4/19/84
Application Disapproved for the following reasons:

Permit No. 84-12 Issued 4/19/84 Date

THE COMMONWEALTH OF MASSACHUSETTS

BOARD OF HEALTH

Certificate of Compliance

THIS IS TO CERTIFY, That the Individual Sewage Disposal System constructed () or Repaired () by [Installer] at [Address] has been installed in accordance with the provisions of TITLE 5 of The State Sanitary Code as described in the application for Disposal Works Construction Permit No. [Permit No.] dated [Date]

THE ISSUANCE OF THIS CERTIFICATE SHALL NOT BE CONSTRUED AS A GUARANTEE THAT THE SYSTEM WILL FUNCTION SATISFACTORY.

DATE [Date] Inspector [Signature]

THE COMMONWEALTH OF MASSACHUSETTS

BOARD OF HEALTH

Town OF Amherst

No. 84-12

FEE \$90

Disposal Works Construction Permit

Permission is hereby granted W. Lee by L+F CONSTRUCTION to Construct (X) or Repair () an Individual Sewage Disposal System at No. 26 Amherst Woods Wildflower Dr as shown on the application for Disposal Works Construction Permit No. 84-12 Dated 4/19/84

DATE 4/19/84 Board of Health [Signature]

CHECK OR FILL IN WHERE APPLICABLE

1956

12. 1956

The first of the year was a very dry one. The ground was very hard and the crops were very poor. The weather was very hot and the sun was very bright. The wind was very strong and the rain was very little. The crops were very dry and the leaves were very brown. The ground was very hard and the crops were very poor. The weather was very hot and the sun was very bright. The wind was very strong and the rain was very little.

The second of the year was a very wet one. The ground was very soft and the crops were very good. The weather was very cool and the sun was very dim. The wind was very light and the rain was very much. The crops were very green and the leaves were very fresh. The ground was very soft and the crops were very good. The weather was very cool and the sun was very dim. The wind was very light and the rain was very much.

The third of the year was a very hot one. The ground was very hard and the crops were very poor. The weather was very hot and the sun was very bright. The wind was very strong and the rain was very little. The crops were very dry and the leaves were very brown. The ground was very hard and the crops were very poor. The weather was very hot and the sun was very bright. The wind was very strong and the rain was very little.

The fourth of the year was a very cold one. The ground was very soft and the crops were very good. The weather was very cold and the sun was very dim. The wind was very light and the rain was very much. The crops were very green and the leaves were very fresh. The ground was very soft and the crops were very good. The weather was very cold and the sun was very dim. The wind was very light and the rain was very much.

The fifth of the year was a very dry one. The ground was very hard and the crops were very poor. The weather was very hot and the sun was very bright. The wind was very strong and the rain was very little. The crops were very dry and the leaves were very brown. The ground was very hard and the crops were very poor. The weather was very hot and the sun was very bright. The wind was very strong and the rain was very little.

The sixth of the year was a very wet one. The ground was very soft and the crops were very good. The weather was very cool and the sun was very dim. The wind was very light and the rain was very much. The crops were very green and the leaves were very fresh. The ground was very soft and the crops were very good. The weather was very cool and the sun was very dim. The wind was very light and the rain was very much.

No.

FEE

THE COMMONWEALTH OF MASSACHUSETTS

BOARD OF HEALTH

Town of Amherst

Application for Disposal Works Construction Permit



Application is hereby made for a Permit to Construct (X) or Repair () an Individual Sewage Disposal System at:

Amherst Woods Phase II Location - Address
William Lee Owner
30 Cave Hill Rd. Leverett Ma. Address

Type of Building Dwelling - No. of Bedrooms 3 Expansion Attic () Garbage Grinder (X)
Other - Type of Building No. of persons Showers () - Cafeteria ()
Other fixtures

Design Flow 55 gallons per person per day. Total daily flow 330 gallons.

Septic Tank - Liquid capacity 1500 gallons Length Width Diameter Depth

Disposal Trench - No. Width Total Length Total leaching area 175 sq. ft.

Seepage Pit No. 1 Diameter 10 1/2 x 7' Depth below inlet 5' Total leaching area 15.5 sq. ft.

Other Distribution box () no Dosing tank ()

Percolation Test Results Performed by Frederick Filios Date Mar. 21, 1984

Test Pit No. 1 22 minutes per inch Depth of Test Pit 10' Depth to ground water none

Test Pit No. 2 minutes per inch Depth of Test Pit Depth to ground water

Description of Soil Enclosed

Nature of Repairs or Alterations - Answer when applicable

Agreement:

The undersigned agrees to install the aforescribed Individual Sewage Disposal System in accordance with the provisions of TITLE 5 of the State Sanitary Code - The undersigned further agrees not to place the system in operation until a Certificate of Compliance has been issued by the board of health.

Signed

Application Approved By

Application Disapproved for the following reasons:

Permit No.

Issued

THE COMMONWEALTH OF MASSACHUSETTS

BOARD OF HEALTH

OF

Certificate of Compliance

THIS IS TO CERTIFY, That the Individual Sewage Disposal System constructed () or Repaired () by

at


has been installed in accordance with the provisions of TITLE 5 of The State Sanitary Code as described in the application for Disposal Works Construction Permit No. dated

THE ISSUANCE OF THIS CERTIFICATE SHALL NOT BE CONSTRUED AS A GUARANTEE THAT THE SYSTEM WILL FUNCTION SATISFACTORY.

DATE

Inspector

CHECK OR FILL IN WHERE APPLICABLE




PLAN SHOWING SEWAGE DISPOSAL


For: William Lee
30 Cave Hill. Rd.
Leverett Mass

Apr. 1984

Scale: 1" = 40'

By: Frederick Filios






PROFILE OF SEPTIC SYSTEM

For: Thomas + Stephanie Joyce
At: 19 Alyssum Drive
Amherst Mass.

Scale: Horizontal; 1"=10'
Vertical; 1"=3'


By: Frederick Filios

Mar. 1984



Calculations

$$\begin{aligned}
 3 \text{ bdm} \times 110 &= 330 \text{ gallons flow} \\
 +50\% &= 495 \text{ gallons - required} \\
 \text{At } 2 \text{ min/inch sides} &- 2.5 \text{ gal. per sq. ft} \\
 \text{bottom} &- 1 \text{ gal. per sq. ft.} \\
 \text{Sides } 10\frac{1}{2} \times 5 \times 2 &= 105 \times 2.5 = 262.5 \text{ gal.} \\
 7 \times 5 \times 2 &= 70 \times 2.5 = 175 \text{ gal.} \\
 \text{bottom } 7 \times 10.5 &= 73.5 \times 1 = 73.5 \text{ gal.} \\
 \text{Total} &= 511.0 \text{ gallons proposed}
 \end{aligned}$$






DEEP SOIL LOGS

OWNER Amherst Woods Phas II

Date Mar. 21, 1984

LOCATION Amherst Woods Lot 26


OBSERVER F.A. Filios



Percolation Rate at 39"

< 2 minutes/inch





BOARD OF HEALTH

TOWN OF AMHERST, MASSACHUSETTS

Lot 26 Wildflower Dr.

Important Information Regarding Your Private Sewage Disposal System

DISPLAY THIS DOCUMENT IN A PROMINENT PLACE

Owner BILL LEE Address CAVE HILL RD LEUGRETT

Installer L + F CONST. Address LEUGRETT


Date Installation Inspected and Approved 4/18/85

Description of System: Tank Capacity: 1500

Leach Field () Bed () Seepage Pit (X) Square Feet: 266 ^{96' Bottom} _{SIDE WALLS}

Garbage Grinder Yes (X) No () No. Bedrooms: 3 No. People 6

AS - BUILT PLAN:



PROPER MAINTENANCE OF YOUR PRIVATE SEWAGE DISPOSAL SYSTEM

1. This system must be inspected periodically and the tank pumped out at an interval not to exceed 3 years.
2. For your protection sanitary pumpers are licensed by the Amherst Board of Health.
3. Regular pumping is crucial to avoid early failure and costly repairs of the system.
4. DO NOT dispose into the system such items as rags, string, sanitary napkins, coffee grounds as they can cause it to clog and fail.
5. Further information can be obtained by contacting your Health Department at 253-7077.

